

ACTION TAKEN REPORT ON THE STATUS OF PROJECT / ON GOING SECHEM ES / WORKS AS ON NOVEMBER 2011

Sl.No.	Deptt./	Name of Work	Date of AA/ES	Value of Award (in lacs)	Name of the Contractor	Authority approving the Contractor	Ref. of Budget	Stipulated date of completion	Major Activities	Date of completion of the activity as per the Bar Chart	Stage of completion / %age of work done	Remarks
1.	Sewerage Project Division	NOW: Rehabilitation of old sewer. SH: Desilting and rehabilitation from Teen Murti Marg, Akbar Road, Tughlak Road, Tees January Marg to Prithviraj Road	18.12.09 Amounting Rs. 6,51,00,000/-	Rs. 465.19	M/s Capital Engineering Corporation	Council	52.412.40.4.1 16.20.7 at Page no. 328 of budget book 2011-12	03.06.2012	Topographical Survey, tracing of buried manholes. Desilting of sewer line. CIPP lining etc.	As per bar chart	12.00%	Topographical survey and tracing of buried manholes, procurement of material is in progress. Desilting about 1600m in length has been completed out of 1893m and balance in progress
2.	Water Supply Division	NIL										
3.	Stadia Project	Shivaji Stadium	Reso No. 26 (A-19) dt. 28.04.08	16027	M/s China Railway Shisiju Group Corpn.	Council	C.7.5 (ii) 1.1	28.11.2009	Stone work, plastering, cutting & shuttering work in progress	97%	In progress	
4.	Sewerage Maintenance Division	Desilting / cleaning of main sewer line / barrels by Super Sucker Machine in NDMC area (Phase-II)	15.12.2009 for Rs. 6.50 crores	Rs. 3.29 crores	M/s Werm India Ltd.	Council	Page 191 of Volume-I	03.09.2011	Cleaning of main sewer line by modern technique i.e. Super Sucker Machine	03.09.2011	72%	Work is in progress
5.	Const.-I Division	Establishing an ESS behind Hanuman Mandir at Hanuman Lane, New Delhi. SH: C/o 11 KV ESS at Hanuman Lane	15.12.09	32,38,559/-	Navin Kumar Gupta	Chairperson, NDMC	4124009 (New Scheme 22.1) P.364 Budget Book 2011-12	5 months	C/o ESS	NA	Yet to start	Work yet to start due to protest by the RWA and matter is under High Court



Your complimentary
use period has ended.
Thank you for using
PDF Complete.

[Click Here to upgrade to
Unlimited Pages and Expanded Features](#)

			NIL
7.	Const.-VI Division		NIL
8.	Store Division		NIL