

**ACTION TAKEN REPORT ON THE STATUS OF PROJECT / ON GOING SCHEMES / WORKS**  
**APPROVED BY THE COUNCIL**  
**FOR THE MONTH OF NOVEMBER 2011**



Your complimentary use period has ended.  
Thank you for using PDF Complete.

[Click Here to upgrade to Unlimited Pages and Expanded Features](#)

Sl. NO	DEPT./ DIV.	NAME OF WORK	DATE OF A/A & E/S	VALUE OF AWARD (IN LACS)	REF. OF BUDGET	STIPULATED DATE OF COMPLETION	MAJOR ACTIVITIES	DATE OF COMPLETION OF ACTIVITIES AS PER BAR CHART	STAGE OF COMPLETION / %AGE OF WORK DONE
1	CE(C-II)/ C-III	Construction of tupe-I, Staff Housing Complex, Bapu Dham, St. Martin Marg, Chanakya Puri, New Delhi	30.09.09	3954.53	D-4-12-1 (173/7)	16.12.14	RCC raft casted and work of RCC col umns is in progress.	16.12.14	5%
2	CE(C-II) / Special Project	Preservation / Restoration of Building in NDMC area, Gole Market (a) Implementation of signages and street furniture (b) Façade restoration of Gole Market & surrounding Buildings (c) Restoration with rehabilitation of structures services interior	20.05.09	775.67	H.1.8(307-I) P - 218	08.08.10	No activity is in progress.	08.08.10	12%
3	CE(C-II)/ BM-PK	Imp. works at Palika Kendra SH: Improvement and renovati on at 2 <sup>nd</sup> 1st Mezzanine and ground floor Palika Kendra (including electric work)	20.06.07	446.88	NA	30.09.11	The work at ground floor, mezzanine and 1st floor is in progress.	31.12.11	75%
4	CE(C-II)/ BM-I	Improvement to Housing Complex, Harijan Basti, Mandir Marg SH: Imp./Upgradati on of Harijan Basti Flats	28.10.09	356.00	D-4-12-1/281	16.12.10	(i) Grit Wash on exterior surface. (ii) Kota Stone on staircase. (iii) Floor tiles. (iv) Water proofing work	<u>16.12.10</u> 31.12.11	82%



[Click Here to upgrade to Unlimited Pages and Expanded Features](#)

NO	DIV.		DATE OF A/A & E/S	VALUE OF AWARD (IN LACS)	REF. OF BUDGET	STIPULATED DATE OF COMPLETION	MAJOR ACTIVITIES	DATE OF COMPLETION OF ACTIVITIES AS PER BAR CHART	STAGE OF COMPLETION / %AGE OF WORK DONE
5	CE(C-II)/BM-I	Imp. to L.B. Sadan Housing Complex SH: Structure rehabilitation façade restoration and imp. to Lal Bahadur Sadan Housing Complex	15.10.10	329.00	D-4-12-1/280	22.02.11		<u>22.02.11</u> 31.12.11	100%
6	CE(C-II)/C-III	Construction of multipurpose Gymnasium at Laxmi Bai Nagar including Electric Work	25.02.09	296.69	D.4.2.4 Scheme No. 211 Page - 150 (New Scheme)	01.03.11	Plastering PCC POP Stone Cladding Air Conditioning etc.	<u>01.03.11</u> 31.12.11	55%
7	CE(C-II)/BM-PK	Imp. works at Palika Kendra SH: Improvement at 11 <sup>th</sup> , 12 <sup>th</sup> , 14 <sup>th</sup> , 15 <sup>th</sup> , 16 <sup>th</sup> , 17 <sup>th</sup> , 18 <sup>th</sup> and 19 <sup>th</sup> floor, Palika Kendra (Including Electric Work)	26.02.09	246.03	NA	30.09.11	Renovation of offices.	15.12.11	99%
8	CE(C-II)/BM-II	Improvement to Housing Complex, Palika Niketan at Sector - 10, R.K. Puram SH: Renewing damaged plaster with external face of blocks of Palika Niketan	19.05.10	228.55	D.4.12.1	09.12.11	External grit wash, ceramic floor tile/ wall tile is in progress. Granite counters in kitchen, sink, WC panes is in progress.	09.12.11	55%



**PDF Complete**

Your complimentary  
use period has ended.  
Thank you for using  
PDF Complete.

[Click Here to upgrade to  
Unlimited Pages and Expanded Features](#)

NO	DIV.		DATE OF A/A & E/S	VALUE OF AWARD (IN LACS)	REF. OF BUDGET	STIPULATED DATE OF COMPLETION	MAJOR ACTIVITIES	DATE OF COMPLETION OF ACTIVITIES AS PER BAR CHART	STAGE OF COMPLETION / %AGE OF WORK DONE
9	CE(C-II)/ BM-PK	Redevelopment of Community Centre, Jor Bagh (Civil & Electric Work)	30.09.09	204.42	NA	<u>19.06.11</u> 31.10.11	The work has almost been completed.	<u>19.06.11</u> 15.12.11	95%
10	CE(C-II)/ BM-PK	Structural strengthening and improvement of Chander Lok Building	19.03.10	201.91	NA	<u>25.05.11</u> 14.07.11	Injection grouting work is in progress.	<u>25.05.11</u> 31.12.11	77%
11	CE(C-II)/ BM-PK	Imp. works at Palika Kendra SH: Improvement at 5 <sup>th</sup> , 6 <sup>th</sup> , 8 <sup>th</sup> , 10 <sup>th</sup> and 13 <sup>th</sup> floor, Palika Kendra (Including Electric Work)	18.02.09	163.16	N/A	30.09.11	Renovation of offices .	31.12.11	87%
12	CE(C-II)/ BM-I	Improvement to Gandhi Sadan Housing Complex SH: Imp. and upgradatation of Gandhi Sadan Housing Complex Flats, Mandir Marg	18.12.09	149.00	D-4-12-1/246	21.04.11		<u>21.04.11</u> 30.11.11	100%



NO	DIV.		DATE OF A/A & E/S	VALUE OF AWARD (IN LACS)	REF. OF BUDGET	STIPULATED DATE OF COMPLETION	MAJOR ACTIVITIES	DATE OF COMPLETION OF ACTIVITIES AS PER BAR CHART	STAGE OF COMPLETION / %AGE OF WORK DONE
13	CE(C-II)/ BM-II	Improvement to Palika Avas Housing Complex, Sarojini Nagar SH: Providing tiles in WC, Bath, Kitchen, Rooms and providing M.S. Sheet, Cupboard Shutter and repair of chajjas etc. of Palika Avas Housing Complex, Sarojini Nagar	18.12.09	143.77	D.4.12.1	24.04.11		<u>24.04.11</u> 31.12.11	100%
14	CE(C-II)/ BM-PK	Imp. to Community Centre at Malcha Marg (including civil & electric works)	21.07.10	133.15	NA	<u>02.06.11</u> 22.08.12	The new lift and ramp block has been started.	<u>02.06.11</u> 22.08.12	15%



**PDF**  
Complete

*Your complimentary  
use period has ended.  
Thank you for using  
PDF Complete.*

[Click Here to upgrade to  
Unlimited Pages and Expanded Features](#)



**PDF Complete**

Your complimentary  
use period has ended.  
Thank you for using  
PDF Complete.

[Click Here to upgrade to  
Unlimited Pages and Expanded Features](#)

**REMARKS**

The work of 1st phase is in progress.

- (a) Arbitrator has been appointed.
- (b) Only 8 nos. shops made available.
- (c) Court decision for other shops awaited.
- (d) Removal of unauthorized encroachment on terrace in A & B Block yet to be got done by Dir.(Estate).
- (e) Shops of A Block yet to be got vacated by Dir.(Estate).
- (f) Shifting of loose wires/cables yet to be done.
- (g) Work is stand still due to non-availability of site citing Court decision.

Site available partly. Efforts are being made to expedite the progress.

Slow progress, contractor is being chased to expedite.



**PDF**  
Complete

*Your complimentary  
use period has ended.  
Thank you for using  
PDF Complete.*

[Click Here to upgrade to  
Unlimited Pages and Expanded Features](#)

Work completed.

Contractor is being chased to expedite  
the progress of work.

Site available partly.

Slow progress. Contractor is being  
chased to expedite the progress.



**PDF**  
Complete

*Your complimentary  
use period has ended.  
Thank you for using  
PDF Complete.*

[Click Here to upgrade to  
Unlimited Pages and Expanded Features](#)

Site available partly. Efforts are being made to expedite the progress.

Contractor is being chased to expedite the progress of work.

Site available partly.

Work completed.



**PDF**  
Complete

*Your complimentary  
use period has ended.  
Thank you for using  
PDF Complete.*

[Click Here to upgrade to  
Unlimited Pages and Expanded Features](#)

Work completed.





**PDF**  
Complete

*Your complimentary  
use period has ended.  
Thank you for using  
PDF Complete.*

[Click Here to upgrade to  
Unlimited Pages and Expanded Features](#)