

ACTION TAKEN REPORT ON THE STATUS OF PROJECT / ON GOING SCHEMES / WORKS

AS ON 31.11.11

			DATE OF A/A & E/S	VALUE OF AWARD (IN LACS)	NAME OF THE CONTRACTOR	AUTHORITY APPROVING THE CONTRACTOR	REF. OF BUDGET	STIPULATED DATE OF COMPLETION	MAJOR ACTIVITIES	DATE OF COMPLETION OF ACTIVITIES AS PER BAR CHART	STAGE OF COMPLETION / %AGE OF WORK DONE	REMARKS
1	CE(R) R-I	Improvement and upgradation of colony roads, back lanes taken over from CPWD in Bapa Nagar	30.09.09	235.30	M/s Swastic Const. Co.	Council	Rs. 3 crore under HEAD OF NEW CHART of account vide B.B.- 2011-12 (Page no-285) 21-412-40-0-104-31-4	26.07.12	After completion of RMC work, riding quality of back lanes shall be suitably improved.	On or before 26.07.12 (S.D.C.)	10%	Work is in progress.
2	CE(R) R-I	S/R of roads in NDMC area SH: Resurfacing of lanes of Colonies in R-I Division.	24.11.10	265.59	M/s Choudhary Const. Co.	Council	Rs. 20.98 crore under head of account G.1.3	15.06.11	Dense Bituminous Concrete, applying tack coat and applying 2.5mm thick road marking strips.	extended upto 31.12.11	42%	Work is in progress.
3	CE(R) R-II	Providing Park and ride and holding facilities at Safdarjung Airport (Common Wealth Games - 2010)	17.06.09	3062.61	M/s K.R. Anand	Council	G.I.3(N/P) (Scheme No. 46) B.P. 300.00 Lacs / 2011-12	16.07.10 & 19.01.11	Providing Park & Ride facility	17.10.09 & 16.07.10 and 2009-10 & 19.01.11	100% for phase -I & 35% for phase-II	
4	CE(R) R-II	Installation of Road Signages in NDMC area SH: Providing and fixing roads signages on mentioned roads (other than 28 corridors) in Chanakya Puri & adjoining area & service roads of Aurobindo Marg (Part - III)	21.01.09	287.32	M/s M.K. Signs	Council	G.I.3 N/P (Scheme No. 42) B.P. 300.00 Lacs / 2011-12	22.04.10	P/F retro reflective road signages in NDMC area	23.10.09 & 22.04.10	90%	

			DATE OF A/A & E/S	VALUE OF AWARD (IN LACS)	NAME OF THE CONTRACTOR	AUTHORITY APPROVING THE CONTRACTOR	REF. OF BUDGET	STIPULATED DATE OF COMPLETION	MAJOR ACTIVITIES	DATE OF COMPLETION OF ACTIVITIES AS PER BAR CHART	STAGE OF COMPLETION / %AGE OF WORK DONE	REMARKS
5	CE(R) R-II	Installation of Road Signages in NDMC area SH: Providing and fixing roads signages on mentioned roads (other than 28 corridors) in North of Raj Path & Traffic suggested signages in NDMC area (Part-I)	06.02.09	301.48	M/s Fiberfill Engineers	Council	G.I.3 N/P (Scheme No. 42) B.P. 300.00 Lacs / 2011-12	08.05.10	P/F retro reflective road signages in NDMC area	09.11.09 & 08.05.10	90%	—
6	CE(R) R-II	Installation of Road Signages in NDMC area SH: Providing and fixing roads signages on mentioned roads (other than 28 corridors) in R-II & R-III Divisions of NDMC area (Part-II)	06.02.09	269.37	M/s Nippon Signages (I) P. Ltd.	Council	G.I.3 N/P (Scheme No. 42) B.P. 300.00 Lacs / 2011-12	08.05.10	P/F retro reflective road signages in NDMC area	09.11.09 & 08.05.10	90%	—
7	CE(R) R-III	S/R of Roads in NDMC area SH: Imp. to existing footpath at Netaji Nagar, Nauroji Nagar and Sarojini Nagar (Phase-I)	Reso. No. 05 (A-46) dt. 17.01.09. Rs. 42258400/-	445.00	Sh. Bipin Kumar	Council	Non Plan	11.11.10	Footpath	10.11.11	91%	Work in progress.
8	CE(R) R-III	Improvement and upgradation of colony roads, back lanes taken over from CPWD in Netaji Nagar	Reso. No. 03(A-07) dt. 19.05.10 Rs.112269194/ -	1095.37	M/s M.V Omni Projects India Ltd.	Council	Non Plan	12.06.10	Lanes	11.06.11	68%	Work in progress.

			DATE OF A/A & E/S	VALUE OF AWARD (IN LACS)	NAME OF THE CONTRACTOR	AUTHORITY APPROVING THE CONTRACTOR	REF. OF BUDGET	STIPULATED DATE OF COMPLETION	MAJOR ACTIVITIES	DATE OF COMPLETION OF ACTIVITIES AS PER BAR CHART	STAGE OF COMPLETION / %AGE OF WORK DONE	REMARKS
9	CE(R)/R-III	Imp. and upgradation of colony roads, back lanes taken over from CPWD in Moti Bagh area	Reso. No. 18(A-36) dt. 30.09.09 Rs.88381000/-	793.79	M/s K.R Anand	Council	Non Plan	20.04.10	Lanes	19.04.11	52%	Work in progress.
10	CE(R)/R-III	Imp. and upgradation of colony roads, back lanes taken over from CPWD in Laxmi Bai Nagar	Reso. No. 20(A-88) dt. 30.09.09 Rs.88199000/-	816.67	M/s K.R Anand	Council	Non Plan	18.05.10	Lanes	17.05.11	45%	Work in progress.
11	CE(R)/R-III	Imp. and upgradation of colony roads, back lanes taken over from CPWD in East Kidwai Nagar	Reso. No. 19(A-87) dt. 30.09.09 Rs.112163000/-	1130.53	M/s Dinesh Chandrs Aggarwal Infracon Pvt. Ltd.	Council	Non Plan	14.05.10	Lanes	13.05.11	33%	Work in progress.
12	CE(R)/R-III	Imp. and upgradation of colony roads, back lanes taken over from CPWD in Nauroji Nagar	Reso. No. 17(A-85) dt. 30.09.09 Rs.2,33,80,000/-	229.78	M/s K.R. Anand	Council	Non Plan	10.11.10	Lanes	09.05.11	30%	Work in progress.

			DATE OF A/A & E/S	VALUE OF AWARD (IN LACS)	NAME OF THE CONTRACTOR	AUTHORITY APPROVING THE CONTRACTOR	REF. OF BUDGET	STIPULATED DATE OF COMPLETION	MAJOR ACTIVITIES	DATE OF COMPLETION OF ACTIVITIES AS PER BAR CHART	STAGE OF COMPLETION / %AGE OF WORK DONE	REMARKS
13	CE(R)/R-IV	S/R of Roads in NDMC area SH: Improvement to footpath under PIP under R-IV Division	Vide Resol. No. 02(A-114) dt. 18.02.09	238.02	M/s Puja Const. Co.	Council Resol. No. 04(A-123) dt. 18.12.09	G.1.3 (4124002)	31.08.11	Providing and fixing Kerb Stone, C.C. Slab/Red and White Slabs in Footpath, Table Top Footpath.	31.10.11	100%	—
14	CE(R)/R-IV	Resurfacing of Lane by Lanes in the area of R-IV Division	Vide Resol. No. 02(A-13) dt. 06.06.10	533.81	M/s KCC Buildeon Pvt. Ltd.	Council Resol. No. 01(A-01) dt. 20.04.11	G.1.3 (4124002)	14.11.11	DBM & SDBC on Lanes by Lanes in Chanakya Puri Area.	14.11.11	60%	Work in progress.
15	CE(R)/R-V	S/R of Roads in NDMC area SH: Improvement and up-gradation of colony roads back lanes taken over from CPWD in Sector - I & III, Gole Market	08.01.10	574.39	M/s Sanjeev Kumar & Bros.	Council Vide Reso. No. 02 (A-27) dt. 29.12.10	Rs. 6.00 crores exist in the current year Budget Book vide item No. 277.1 at Page - 212	21.01.12	Improvement and Up-gradation of lane/back lanes with RMC.	20.01.12	37%	Job Mix Formula approved by IIT Delhi.
16	CE(R) / R-V	S/R of Roads in NDMC area SH: Improvement and up-gradation of colony roads, back lanes taken over from CPWD in Sector - IV, DIZ Area.	15.01.10	209.05	M/s Shree Const	Council Vide Reso. No. 02 (A-35) dt. 15.01.10	Rs. 6.00 crores exist in the current year Budget Book vide item No. 277.1	17.09.11	Up-gradation of roads	31.12.11	78%	

			DATE OF A/A & E/S	VALUE OF AWARD (IN LACS)	NAME OF THE CONTRACTOR	AUTHORITY APPROVING THE CONTRACTOR	REF. OF BUDGET	STIPULATED DATE OF COMPLETION	MAJOR ACTIVITIES	DATE OF COMPLETION OF ACTIVITIES AS PER BAR CHART	STAGE OF COMPLETION / %AGE OF WORK DONE	REMARKS
17	CE(R)/RIP	S/R of roads in NDMC area SH: Riding Quality Improvement Programme (Phase-III)	23,51,42,000/- 30.09.2009	1937.70	M/s Satya Prakash & Brothers Pvt. Ltd.	Council	-	07.12.10	50mm DBM & 40mm BC.& Micro Surfacing	31.12.10	98%	Work in progress.
18	CE(C-I)/CP-Project	Sub.: Streetscaping of roads in NDMC area SH: Streetscaping of Subramaniam Bharti Marg	Council Item No. 9(A-79) dt. 30.09.09	253.63	M/s M.V. Omni Projects (I) Ltd.	Council	G.1.3	05.07.10	(i) Green Buffer (ii) Improvement of green area, development of park. (iii) Irrigation Line, planters (iv) Pole lights & feeder pillars.	As per Bar Chart enclosed.	96%	Work in progress,
19	CE(R)/CP-Project	Turnkey Consultancy services for Redevelopment of Connaught Place and Its PRECINTS: Restoration of Façade of Inner Circle Blocks (Civil and Electrical Works)	NA	1563.71	M/s Rajwant Singh	Awarded by M/s EIL as per Turnkey Consultancy Agreement	H.1.8/JNNURM Scheme	31.03.11	(i) Restoration of facade (ii) Flooring (iii) Electrical works	As per Bar Chart enclosed.	93.9%	Work in progress.
20	CE(R)/CP-Project	Restoration of Façade of outer Circle Blocks (Blocks G, H, K)	NA	1219.73	M/s Sharma Const.	Awarded by M/s EIL as per Turnkey Consultancy Agreement	H.1.8/JNNURM Scheme	31.03.11	(i) Restoration of facade (ii) Flooring (iii) Electrical works	As per Bar Chart enclosed.	93.8%	Work in progress.

			DATE OF A/A & E/S	VALUE OF AWARD (IN LACS)	NAME OF THE CONTRACTOR	AUTHORITY APPROVING THE CONTRACTOR	REF. OF BUDGET	STIPULATED DATE OF COMPLETION	MAJOR ACTIVITIES	DATE OF COMPLETION OF ACTIVITIES AS PER BAR CHART	STAGE OF COMPLETION / %AGE OF WORK DONE	REMARKS
21	CE(R)/CP-Project	Restoration of Façade of outer Circle Blocks (Blocks L, M, N)	NA	1352.42	M/s Himcon Engineers (I) Pvt. Ltd.	Awarded by M/s EIL as per Turnkey Consultancy Agreement	H.1.8/JNNURM Scheme	31.12.10	(i) Restoration of facade (ii) Flooring (iii) Electrical works	As per Bar Chart enclosed.	98.2%	Work in progress.
22	CE(R)/CP-Project	Civil, Structural, Finishing & Electrical Works for new & existing subways in Outer Circle of Connaught Place	NA	5604.00	M/s Era Infra Engineering Ltd.	Awarded by M/s EIL as per Turnkey Consultancy Agreement	H.1.8/JNNURM Scheme	31.03.12	(i) Sheet piling (ii) RMC (iii) Shifting of services	As per Bar Chart enclosed.	25.20%	Work in progress
23	CE(R)/CP-Project	Civil, Structural & Finishing works including Electrical, Fire Fighting, Fire Detection, CCTV Works for service corridor in Middle Circle of Connaught Place	NA	23670.00	M/s Afcons Sterling & Wilson Consortium	Awarded by M/s EIL as per Turnkey Consultancy Agreement	H.1.8/JNNURM Scheme	31.03.12	(i) Guide Wall (ii) Diaphragm Wall (iii) Top slab (iv) Upgradation of services	As per Bar Chart enclosed.	56%	Work in progress
24	CE(R)/CP-Project	Area development for Inner & Outer Circle of Connaught Place	NA	3593.10	M/s SCG Contracts (I) Pvt. Ltd.	Awarded by M/s EIL as per Turnkey Consultancy Agreement	H.1.8/JNNURM Scheme	30.06.11	Improvement to the Inner & Outer Circle Parking	As per Bar Chart enclosed.	57.30%	Work in progress
25	CE(R)/CP-Project	Civil, Structural and finishing works of toilets, kiosks including electrical works	NA	3040.43	M/s Himcon Engineers (I) Pvt. Ltd.	Awarded by M/s EIL as per Turnkey Consultancy Agreement	H.1.8/JNNURM Scheme	10.06.11	Construction of public amenities, kiosks.	As per Bar Chart enclosed.	26.5%	Work in progress



PDF
Complete

*Your complimentary
use period has ended.
Thank you for using
PDF Complete.*

[Click Here to upgrade to
Unlimited Pages and Expanded Features](#)