


**PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LAKHS FOR THE MONTH OF MAY -2017**

Name of Division	Name of work	Date of AA/ES	Date of Publishing Tender	Date of Award	Date of Start of work	Value of Award	Name of the contractor	Authority approving the contract	Final date of completion of project	Major Activities	Date of completion	Stage of completion	% of completion	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13		14
EE(E) C-VI	Establishing two 33KV ESS at Kidwai Nagar Sub- Station work	Technical register at page No.05, Sr. No.23 on dt.19.08.15 for Rs.15,09,85,298/-	16.02.16	10.06.16	31.07.16	29,59,49,800 /-	M/s. JSP Projects Pvt. Ltd.	Council item No.- 25(B-02) dt 26.04.16	-	33KV GIS boards, 11KV boards, 33KV Power, Transformers & LT Boards.	30.05.17	-	75%	Supply of major equipment received at site Electrical equipment installation work is in progress
EE(E) C-VI	Establishing two 33KV ESS at Kidwai Nagar(East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq.mm/3c, XLPE cable for 33KV ESS at Kidwai Nagar(East)	Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs. 6,56,86,300/-	16.02.16	14.06.16	31.07.16	10,64,15,850 /-	M/s. Universal Cables Ltd.	Council item No- 24(B-01) dt.26.04.16	-	33KV HT Cable & its laying, testing & commissioning	30.05.17	-	70%	21 Km cable delivered by the firm. Cable laying work is in progress.
EE(E) C-VI	Supply, Installation, Testing & Commissioning 66/11KV, 16/20MVA Power Transformers & 33/11 KV, 16/20 MVA Power Transformer at various ESS of NDMC	5(B-10) dt.27.08.2014 & 18(b-4) dt. 09.07.2014 Technical register at page No. 07, Sr.No. 30 on dt.05.09.16 for Rs.5,15,00,000/-	19.10.16	23.03.17	29.04.17	5,11,00,000/-	M/s. Capital Electech Pvt. Ltd.	Council item No- 09(B-24) dt.16.01.17	-	SITC of 66/11 KV 16/20 MVA & 33/11 KV, 16/20 MVA Power Transformers	28.12.17	-	-	Issue LOC to the firm vide D-171/EE(C-VI)E dt.19.04.17

C.E.(E-II)

*Shreyas*  
14/06/17  
E.E.(T-II)

  
Sr.Asstt.(T-II)