

ELECTRICITY DEPARTMENT-II

Subject:- Submission of Progress report of work costing to Rs. 1 to 400 Lac for the month of September & December - 2020.



नई दिल्ली नगरपालिका परिषद्

न०दि०न०पा०प०
N. D. M. C.



एक कदम स्वच्छता की ओर

It was requested to concerned divisions that submit the monthly progress report on time. In this regard, it is found that the reports in the above cited subject have been received from EE(E)-C-I, EE(E)-C-II, EE(E)-C-V, EE(E)-C-VI, EE(E)-M-33KV, EE(E)M/F, EE(E)-IPDS, EE(E)-Prot., EE(E)M/S, EE(E)D/N, EE(E)M/N, EE(E)D/S and EE(E)System Control.

A consolidated report is placed below for its onward submission to Dir. (Co-Ordination), Dir.(CS) and Dir.(IT) for uploading on the NDMC website please.

Asstt
2/2/21
Sr. Asstt.

EE(E)-T-II

4/2/2021

CEE-II

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF SEPTEMBER -2020

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.#	C-I	<p>Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi.</p> <p>SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.</p> <p>Laying of HT cables of size 400 sqmm/3C run from ESS Sanjay Camp & Veeranwali to ESS American School</p>	<p>D-66/EE(E) C-I Dated 25.01.2017</p> <p>W.O.No.2 dated 16.10.2017</p>	<p>M/s. Control Wel Switchgears</p> <p>M/S Nav Shakti Traders</p>	<p>Rs.19,40,700/-</p> <p>Rate Contract</p>	<p>02.10.2020</p> <p>60 days from receipt of RC permission & availability of HT cable</p>	<p>95%</p> <p>100%</p>	<p>Nothing with reminder all sent to respective divisions for commissioning of HT cable & HT Panel Work completed.</p>
2.#	C-I	<p>Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin bujlding Sector-13 R.K. Puram, New Delhi.</p> <p>SH:Cartage,Erection,Testing and Commissioning of HT VCB Panel SITC of metering CT&PT including earthing at ESS CGHS Wellness Centre and Admin Building Sector-13,R.K.Puram,New Delhi</p> <p>Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.</p>	<p>W.O.No.2 dated D-364/EE(E)C-I dt 23.5.17</p> <p>W.O.No.8 Dated 30/10/2017</p>	<p>M/S India Care</p> <p>M/s Vishal Enterprises Rate Contract</p>	<p>Rs.5,46,846/-</p>	<p>18/06/17</p> <p>60 Days from receipt of RC Permission & availability of HT Cable</p>	<p>100%</p> <p>60%</p>	<p>Work Completed</p>

3.#	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi.	07.01.2019	M/S Tarun Electricals	Rs.12,75,575/-	USS installed & energized from ESS Supreme Court & FICCI	100%	USS already energized & taken the load on LT side.
		(vii) Cartage, Erection Testing & Commissioning of 990 KVA USS big size pillar and earthing at College Lane Near D-Block, Railway Quarter, New Delhi.	14.03.2018	M/S Vishal Enterprises	Rate Contract		100%	
		(viii) Laying of U/G HT XLPE cable of size 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane.	26.03.2018	M/S Vishal Enterprises	Rate Contract	LT cable 16 Sqmm/3.5C to be laid	100%	
		(ix) Laying of U/G LT XLPE cable size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.						
4.#	C-I	Establishing of Unitized Substation at CPH, Moti Bagh.	08.07.2019	M/s VA Technologies	Rs.21,70,969/-	10.09.19 extended upto 25.03.2020	100%	Work completed only USS to be energized
		(vii) Cartage, installation, testing & commissioning of 990 KVA Unitized Sub-station and SITC of RMU including earthing at CPH, Moti Bagh, New Delhi.	29.05.2020	M/S india Care	Rs.4,35,982/-	2 months	95%	
		(viii) Sanction of new 11KV Electrical Connection at the Connaught Hotel(800 KVA) requisite. SH: Cartage. Erection, Testing and commissioning of HY VCB Panel SITC of Metering CT including earthing at the Connaught Hotel(800KVA)	21.01.2020	M/S Vishal Enterprises	Rate Contract	30 days after availability of RC permission of clearance of site.	50%	
(ix) Laying of U/G HT XLPE cable of size 400sqmm/3C from ESS the Connaught Hotel, Raja Bazar, Gole Market								
5.#	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2018	M/s. A.B. Enterprises	Rs.10,84,300/-	14.01.2019	80%	Work held up due to non-availability of HT cable of size 400sqmm/3C.

6.#	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	Rs.3,58,594/-	07.10.2019	80%	Work held up due to non-availability HT Cable 150 Sqmm/3c from store.
7.#	C-II	CITC of HT panel board ,BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	Rs.9,34,430/--	08.11.2019	90%	Work in Progress
8.#	C-II	Cartage, Installation, testing & Commissioning of 1600 KVA rating Distribution Transformer-03 Nos, 1000 KVA rating Distribution Transformer 4 Nos. LT ACB panels in two tier formation-46 Nos. P& F bus ducting and providing earthing system at various ESS in Maintenance North area of NDMC.	18.12.2019	M/S MEC Engineers	Rs.1,73,32,107/-	17.08.2021	05%	Work in Progress
9.#	C-II	CITC of HT Panel board, BTU, earthing and allied works at proposed Electric Sub-station CPWD, Vidyut Bhawan, Shankar market, New Delhi	13.01.2020	M/S India Care	Rs.3,42,679/-	90 days from the 10 th sday of issue AL.s	80%	Work in Progress
10#	C-II	CITC of HT Panel Board and allied works for proposed Electric Sub-station 27 KG Marg, New Delhi	21.01.2020	M/S Laxmi Electromech Pvt. Ltd.	Rs.6,71,234/	60 days from the 10 th sday of issue AL.s	-	HT panel not available
11.#	C-II	CITC of HT Panel Board and allied work for proposed Electric Sub-station JPN Apex Trauma Centre, New Delhi	14.08.2020	M/S India Care	Rs.6,89,507/-	30 days	-	HT panel not available
12.#	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase –II Block-B	23.04.2018	M/s. Schindler India Pvt. Ltd.	Rs.29,74,482/-	22.04.2021	81.39%	Work is under Progress
13#	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	Rs.80,37,095/-	09.11.2020	97.81%	Work is under Progress
14.#	C-V	CAMC of Elevators/Lifts (02 Nos) at Convention Centre, (Block-B) NDCC phase-II, New Delhi	01.05.2020	M/s Kone Elevators India Pvt. Ltd.	Rs.4,03,107/-	30.04.2023	13.97%	Work is under Progress
15.#	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.12.2019	M/s Kone Elevators India Pvt. Ltd.	Rs.89,06,551/-	30.11.2022	27.83%	Work is under Progress

16.#	C-VI	Supply, Installation, Testing & commissioning of Nitrogen injection based fire fighting system for the power transformers installed at 66/33KV electric sub-station in NDMC area.	Letter of Commencement issued vide No. D-176/EE(C-VI) 2018-19, dt 26.04.2019	M/s. CTR Manufacturing Industries Ltd.	Rs.1,82,93,885/-	18.08.19	95%	7 Nos. out of 10 Nos. NIFPS systems have been commissioned, balance 3 Nos. could not be commissioned due to non-availability of shut-down, etc. Contract provisionally extended.
17.#	C-VI	NOW: Establishing 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi (Deposit work) SH: Supply, Installation, Testing, Commissioning of 33 KV, 16/20 MVA Power Transformers at 33 KV ESS Delhi Police Headquarter, Jai Singh Road, New Delhi.	Letter of Commencement issued vide No. D-112/EE(C-VI) 2018-19, dt 01.03.2019	M/S Capital Electech Pvt. Ltd.	Rs.3,68,95,469/-	09.11.2019	90%	Testing work of 33/11 KV Power Transformers has been completed. Commissioning of 33/11KV 16/20 MVA PTR is awaited due to non availability of 33KV supply from DTL to 20KV ESS HCM Lane.. Contract provisionally extended.
18.#	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No.DL-IL-K-9260 and 9261 for three years(M/SPCI Ltd.).	02.02.2018	M/s. PCI Ltd	Rs.16,68,190/-	01.02.2021 (Three years)	87%	Work Started from 02.02.2018
19#	M-33KV	Hiring of vehicles (02 Nos.) for maintenance and breakdown for M-33KV Division (Elect) for the period of one year. Tende in No.2020_NDMC_192667_1	04.09.2020	M/S Hira Texi Service, Rajindera Place, near Gopal Tower, New Delhi-110018	Rs.12,14,824/-	04.09.2021	Work in Progress	-
20.	M/N	Hiring of two vehicles for break-downs /maintenance works in 11 KV Maintenance North division (Elect.) for the period of one year	W.O.No.20/EE(M/N)/2020-2021 dt.18.09.2020	M/s Hira Taxi Service	Rs.12,14,824/-	1 Year	30%	Work in progress

EE(E)T-II


 Checked by (Sr.Asstt.)


 Sr.Asstt. (T-II)

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF OCTOBER -2020

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing. Laying of HT cables of size 400 sqmm/3C run from ESS Sanjay Camp & Veeranwali to ESS American School	D-66/EE(E) C-I Dated 25.01.2017 W.O.No.2 dated 16.10.2017	M/s. Control Wel Switchgears M/S Nav Shakti Traders	Rs.19,40,700/- Rate Contract	02.10.2020 60 days from receipt of RC permission & availability of HT cable	95% 100%	Nothing with reminder all sent to respective divisions for commissioning of HT cable & HT Panel Work completed.
2.*	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. SH: Cartage, Erection, Testing and Commissioning of HT VCB Panel SITC of metering CT&PT including earthing at ESS CGHS Wellness Centre and Admin Building Sector-13, R.K. Puram, New Delhi Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K. Puram No.1 to ESS CGHS Sec.13R.K. Puram and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K. Puram, New Delhi.	D-364/EE(E)C-I dt 23.5.17 W.O.No.8 Dated 30/10/2017	M/S India Care M/s Vishal Enterprises Rate Contract	Rs.5,46,846/-	18/06/17 60 Days from receipt of RC Permission & availability of HT Cable	100% 60%	Work Completed Road cutting permission upto 911-2020 obtained but balance cable laying work could not be done due to annual cable laying rate contract not extended.s

3.*	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi.	07.01.2019	M/S Tarun Electricals	Rs.12,75,575/-	USS installed & energized from ESS Supreme Court & FICCI	100%	USS already energized & taken the load on LT side.
		(iv) Cartage, Erection Testing & Commissioning of 990 KVA USS big size pillar and earthing at College Lane NearD-Block, Railway Quarter, New Delhi.	14.03.2018	M/S Vishal Enterprises	Rate Contract		100%	
		(v) Laying of U/G HT XLPE cable of size 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane.	26.03.2018	M/S Vishal Enterprises	Rate Contract	LT cable 16 Sqmm/3.5C to be laid	100%	
		(vi) Laying of U/G LT XLPE cable size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.						
4.*	C-I	Establishing of Unitized Substation at CPH, Moti Bagh.	08.07.2019	M/s VA Technologies	Rs.21,70,969/-	10.09.19 extended upto 25.03.2020	100%	Work completed only USS to be energized.
		(iv) Cartage, installation, testing & commissioning of 990 KVA Unitized Sub-station and SITC of RMU including earthing at CPH, Moti Bagh, New Delhi.	29.05.2020	M/S india Care	Rs.4,35,982/-	2 months	100%	
		(v) Sanction of new 11KV Electrical Connection at the Connaught Hotel(800 KVA) requisite. SH: Cartage. Erection, Testing and commissioning of HY VCB Panel SITC of Metering CT including earthing at the Connaught Hotel(800KVA)	21.01.2020	M/S Vishal Enterprises	Rate Contract	30 days after availability of RC permission of clearance of site.	95%	
		(vi) Laying of U/G HT XLPE cable of size 400sqmm/3C from ESS the Connaught Hotel, Raja Bazar, Gole Market						

5.*	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2018	M/s. A.B. Enterprises	Rs.10,84,300/-	14.01.2019	80%	Work held up due to non-availability of HT cable of size 400sqmm/3C.
6.*	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	Rs.3,58,594/-	07.10.2019	80%	Work held up due to non-availability HT Cable 150 Sqmm/3c from store.
7.*	C-II	CITC of HT panel board ,BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	Rs.9,34,430/--	08.11.2019	90%	Work in Progress
8.*	C-II	Cartage, Installation, testing & Commissioning of 1600 KVA rating Distribution Transformer-03 Nos, 1000 KVA rating Distribution Transformer 4 Nos. LT ACB panels in two tier formation-46 Nos. P& F bus ducting and providing earthing system at various ESS in Maintenance North area of NDMC.	18.12.2019	M/S MEC Engineers	Rs.1,73,32,107/-	17.08.2021	05%	Work in Progress
9.*	C-II	CITC of HT Panel board, BTU, earthing and allied works at proposed Electric Sub-station CPWD, Vidyut Bhawan, Shankar market, New Delhi	13.01.2020	M/S India Care	Rs.3,42,679/-	90 days from the 10 th sday of issue ALs	80%	Work in Progress
10*	C-II	CITC of HT Panel Board and allied works for proposed Electric Sub-station 27 KG Marg, New Delhi	21.01.2020	M/S Laxmi Electromech Pvt. Ltd.	Rs.6,71,234/-	60 days from the 10 th sday of issue ALs	-	HT panel not available
11.*	C-II	CITC of HT Panel Board and allied work for proposed Electric Sub-station JPN Apex Trauma Centre, New Delhi	14.08.2020	M/S India Care	Rs.6,89,507/-	30 days	40%	HT panel not available
12*	C-II	CITC of HT Panel Boar, BTU, Earthings and Allied works at proposed Electric Sub-Station at 3, Dr. B.B. Marg, New Delhi	05.10.2020	M/S Laxmi Electromech Pvt. Ltd.	Rs.5,19,868/-	60 days	90%	2 nd Ht feed From ESS 3311KV Delhi Police Head Quarter is to be energized.
13*	C-II	CITC of HT Panel Boar, BTU, Earthings and Allied works at proposed Electric Sub-Station at Railway Officers Flatd Chanakya Puri, New Delhi	06.10.2020	M/S A.B. Enterprises	Rs.3,51,866/-	30 days	40%	
14#	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase -II Block-B	23.04.2018	M/s. Schindler India Pvt. Ltd.	Rs.29,74,482/-	22.04.2021	84.22%	Work is under Progress
15#	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	Rs.80,37,095/-	09.11.2020	99.51%	Work is under Progress
16.#	C-V	CAMC of Elevators/Lifts (02 Nos) at Convention Centre, (Block-B) NDCC	01.05.2020	M/s Kone Elevators India Pvt. Ltd.	Rs.4,03,107/-	30.04.2023	16.80%	Work is under Progress

phase-II, New Delhi								
17.#	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.12.2019	M/s Kone Elevators India Pvt. Ltd.	Rs.89,06,551/-	30.11.2022	30.66%	Work is under Progress
16.*	C-VI	Supply, Installation, Testing & commissioning of Nitrogen injection based fire fighting system for the power transformers installed at 66/33KV electric sub-station in-NDMC area.	Letter of Commencement issued vide No. D-176/EE(C-VI) 2018-19, dt 26.04.2019	M/s. CTR Manufacturing Industries Ltd.	Rs.1,82,93,885/-	18.08.19	96%	7 Nos. out of 10 Nos. NIFPS systems have been commissioned, balance 3 Nos. could not be commissioned due to non-availability of shut-down, etc. Contract provisionally extended.
17.*	C-VI	NOW: Establishing 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi (Deposit work). SH: Supply, Installation, Testing, Commissioning of 33 KV, 16/20 MVA Power Transformers at 33 KV ESS Delhi Police Headquarter, Jai Singh Road, New Delhi.	Letter of Commencement issued vide No. D-112/EE(C-VI) 2018-19, dt 01.03.2019	M/S Capital Electech Pvt. Ltd.	Rs.3,68,95,469/-	09.11.2019	90%	Testing work of 33/11 KV Power Transformers has been completed. Commissioning of 33/11KV 16/20 MVA PTR is awaited due to non availability of 33KV supply from DTL to 20KV ESS HCM Lane.. Contract provisionally extended.
19*.	M-33KV	Hiring of vehicles (02 Nos.) for maintenance and breakdown for M-33KV Division (Elect) for the period of one year. Tende in No.2020_NDMC_192667_1	04.09.2020	M/S Hira Texi Service, Rajindera Place, near Gopal Tower, New Delhi-110018	Rs.12,14,824/-	04.09.2021	15%	
20	M-33KV	SITC of WTI & OTI for Power T/R Installed at various E/S/Ss.	19.1.2020	M/S G M Enterprises	Rs.2,49,452/-	Shut down is to be arranged.	70%	
21	M-33KV	Inspection of 33KV GIS Siemens make Panel of O/G Panel of Power T/R No. II, 12.5/16 MVA at E/S/S Vidyut Bhawan.	29.10.2020	M/S Siemens Ltd.	Rs.1,12,808/-	1 Man-day	Yet to be started.	Date for deputation of engineer will be intimated by the firm.

EE(E)T-II


 Checked by (Sr.Asstt.)


 Sr.Asstt. (T-II)

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS. 1 LAC TO 400 LACS FOR THE MONTH OF NOVEMBER -2020

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing. Laying of HT cables of size 400 sqmm/3C run from ESS Sanjay Camp & Veeranwali to ESS American School.	D-66/EE(E) C-I Dated 25.01.2017 W.O.No.2 dated 16.10.2017	M/s. Control Wel Switchgears M/S Nav Shakti Traders	Rs.19,40,700/- Rate Contract	3.2.2017 22.11.2017	95% 100%	Nothing with reminder all sent to respective divisions for commissioning of HT cable & HT Panel Work completed.
2.	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. SH:Cartage,Erection,Testing and Commissioning of HT VCB Panel SITC of metering CT&PT including earthing at ESS CGHS Wellness Centre and Admin Building Sector-13,R.K.Puram,New Delhi. Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	D-364/EE(E)C-I. dt 23.5.17 W.O.No.8 Dated 30/10/2017	M/S India Care M/s Vishal Enterprises	Rs.5,46,846/- Rate Contract	17.6.2017 30.10.2017	100% 60%	Work Completed Road cutting permission upto 911-2020 obtained but balance cable laying work could not be done due to annual cable laying rate contract not extended.s

3.	C-I	<p>Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi.</p> <p>(i) Cartage, Erection Testing & Commissioning of 990 KVA USS big size pillar and earthing at College Lane NearD-Block, Railway Quarter, New Delhi.</p> <p>(ii) Laying of U/G HT XLPE cable of size 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane.</p> <p>(iii) Laying of U/G LT XLPE cable size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.</p>	07.01.2019	M/S Tarun Electricals	Rs.12,75,575/-	9.3.2019	100%	USS already energized & taken the load on LT side.
			14.03.2018	M/S Vishal Enterprises	Rate Contract	-	100%	
			26.03.2018	M/S Vishal Enterprises	Rate Contract	-	100%	
4.	C-I	<p>Establishing of Unitized Substation at CPH,Moti Bagh.</p> <p>(i) Cartage, installation, testing & commissioning of 990 KVA Unitized Sub-station and SITC of RMU including earthing at CPH, Moti Bagh, New Delhi.</p> <p>(ii) Sanction of new 11KV Electrical Connection at the Connaught Hotel(800 KVA) requisite. SH: Cartage. Erection, Testing and commissioning of HY VCB Panel SITC of Metering CT including earthing at the Connaught Hotel(800KVA)</p> <p>(iii) Laying of U/G HT XLPE cable of size 400sqmm/3C from ESS the Connaught Hotel, Raja Bazar, Gole Market.</p>	08.07.2019	M/s VA Technologies	Rs.21,70,969/-	10.09.19	100%	Work completed only USS to be energized
			29.05.2020	M/S india Care	Rs.4,35,982/-	29.5.2020	100%	
			21.01.2020	M/S Vishal Enterprises	Rate Contract	6.3.2020.	95%	
5.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	19.07.2018	M/s. A.B. Enterprises	Rs.10,84,300/-	14.01.2019	80%	Work held up due to non-availability of HT cable of size 400sqmm/3C.
6.	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	Rs.3,58,594/-	07.10.2019	80%	Work held up due to non-availability HT Cable 150 Sqmm/3c from store.

7.	C-II	CITC of HT panel board ,BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	Rs.9,34,430/--	08.11.2019	90%	Work in Progress
8.	C-II	Cartage, Installation, testing & Commissioning of 1600 KVA rating Distribution Transformer-03 Nos, 1000 KVA rating Distribution Transformer 4 Nos. LT ACB panels in two tier formation-46 Nos. P& F bus ducting and providing earthing system at various ESS in Maintenance North area of NDMC.	18.12.2019	M/S MEC Engineers	Rs.1,73,32,107/-	17.08.2021	05%	Work in Progress
9.	C-II	CITC of HT Panel board, BTU, earthing and allied works at proposed Electric Sub-station CPWD, Vidyut Bhawan, Shankar market, New Delhi	13.01.2020	M/S India Care	Rs.3,42,679/-	90 days from the 10 th sday of issue AL.s	80%	Work in Progress
10.	C-II	CITC of HT Panel Board and allied works for proposed Electric Sub-station 27 KG Marg, New Delhi	21.01.2020	M/S Laxmi Electromech Pvt. Ltd.	Rs.6,71,234/-	60 days from the 10 th sday of issue AL.s	-	HT panel not available
11.	C-II	CITC of HT Panel Board and allied work for proposed Electric Sub-station JPN Apex Trauma Centre, New Delhi	14.08.2020	M/S India Care	Rs.6,89,507/-	30 days	40%	HT panel not available
12.	C-II	CITC of HT Panel Boar, BTU, Earthings and Allied works at proposed Electric Sub-Station at 3, Dr. B.B. Marg, New Delhi	05.10.2020	M/S Laxmi Electromech Pvt. Ltd.	Rs.5,19,868/-	60 days	90%	2 nd Ht feed From ESS 3311KV Delhi Police Head Quarter is to be energized.
13.	C-II	CITC of HT Panel Boar, BTU, Earthings and Allied works at proposed Electric Sub-Station at Railway Officers Flatd Chanakya Puri, New Delhi	06.10.2020	M/S A.B. Enterprises	Rs.3,51,866/-	30 days	40%	
14.	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase -II Block-B	23.04.2018	M/s. Schindler India Pvt. Ltd.	Rs.29,74,482/-	22.04.2021	86.95%	Work is under Progress
15.	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	Rs.80,37,095/-	09.11.2020	101.15%	Work is under Progress
16.	C-V	CAMC of Elevators/Lifts (02 Nos) at Convention Centre, (Block-B) NDCC phase-II, New Delhi	01.05.2020	M/s Kone Elevators India Pvt. Ltd.	Rs.4,03,107/-	30.04.2023	19.54%	Work is under Progress

17.	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.12.2019	M/s Kone Elevators India Pvt. Ltd.	Rs.89,06,551/-	30.11.2022	33.39%	Work is under Progress
18.	C-VI	Supply, Installation, Testing & commissioning of Nitrogen injection based fire fighting system for the power transformers installed at 66/33KV electric sub-station in NDMC area.	Letter of Commencement issued vide No. D-176/EE(C-VI) 2018-19, dt 26.04.2019	M/s. CTR Manufacturing Industries Ltd.	Rs.1,82,93,885/-	18.08.19	96%	7 Nos. out of 10 Nos. NIFPS systems have been commissioned, balance 3 Nos. could not be commissioned due to non-availability of shut-down, etc. Contract provisionally extended.
19.	C-VI	NOW: Establishing 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi (Deposit work) SH: Supply, Installation, Testing, Commissioning of 33 KV, 16/20 MVA Power Transformers at 33 KV ESS Delhi Police Headquarter, Jai Singh Road, New Delhi.	Letter of Commencement issued vide No. D-112/EE(C-VI) 2018-19, dt 01.03.2019	M/S Capital Electech Pvt. Ltd.	Rs.3,68,95,469/-	09.11.2019	90%	Testing work of 33/11 KV Power Transformers has been completed. Commissioning of 33/11KV 16/20 MVA PTR is awaited due to non availability of 33KV supply from DTL to 20KV ESS HCM Lane.. Contract provisionally extended.
20.	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No.DL-IL-K-9260 and 9261 for three years(M/S/PCI Ltd.).	02.02.2018	M/s. PCI Ltd	Rs.16,68,190/-	01.02.2021 (Three years)	93%	Work Started from 02.02.2018
21.	M-33KV	Hiring of vehicles (02 Nos.) for maintenance and breakdown for M-33KV Division (Elect) for the period of one year. Tende in No.2020_NDMC_192667_1	04.09.2020	M/S Hira Texi Service, Rajindera Place, near Gopal Tower, New Delhi-110018	Rs.12,14,824/-	04.09.2021	25%	
22.	M-33KV	Inspection of 33KV GIS Siemens make Panel of O/G Panel of Power T/R No. II, 12.5/16 MVA at E/S/S Vidyut Bhawan.	29.10.2020	M/S Siemens Ltd.	Rs.1,12,808/-	1 Man-day	Yet to be started.	Firm intimated thate dated 4.12.2020 has been fixed for inspection.

EE(E)T-II

Checked by (Sr.Asstt.)

Sr.Asstt. (T-II)

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS. 1 LAC TO 400 LACS FOR THE MONTH OF DECEMBER -2020

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.*	C-I	Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing. Laying of HT cables of size 400 sqmm/3C run from ESS Sanjay Camp & Veeranwali to ESS American School.	D-66/EE(E) C-I Dated 25.01.2017 W.O.No.2 dated 16.10.2017	M/s. Control Wel Switchgears M/S Nav Shakti Traders	Rs.19,40,700/- Rate Contract	3.2.2017 22.11.2017	95% 100%	Nothing with reminder all sent to respective divisions for commissioning of HT cable & HT Panel Work completed.
2.*	C-I	Sanction of new electricity connection for (L&P) non domestic load at CGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. SH: Cartage, Erection, Testing and Commissioning of HT VCB Panel SITC of metering CT&PT including earthing at ESS CGHS Wellness Centre and Admin Building Sector-13,R.K.Puram,New Delhi. Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	D-364/EE(E)C-I dt 23.5.17 W.O.No.8 Dated 30/10/2017	M/S India Care M/s Vishal Enterprises	Rs.5,46,846/-	17.6.2017 30.10.2017	100% 60%	Work Completed Road cutting permission upto 911-2020 obtained but balance cable laying work could not be done due to annual cable laying rate contract not extended.s
3.*	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi. (i) Cartage, Erection Testing & Commissioning of 990 KVA USS big size pillar and earthing at College Lane NearD-Block, Railway Quarter, New Delhi. (ii) Laying of U/G HT XLPE cable of size 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane. (iii) Laying of U/G LT XLPE cable size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.	07.01.2019 14.03.2018 26.03.2018	M/S Tarun Electricals M/S Vishal Enterprises M/S Vishal Enterprises	Rs.12,75,575/- Rate Contract Rate Contract	9.3.2019 - -	100% 100% 100%	USS already energized & taken the load on LT side.
4.*	C-I	Establishing of Unitized Substation at CPH, Moti Bagh. (i) Cartage, installation, testing & commissioning of 990 KVA Unitized Sub-station and SITC of RMU including earthing at CPH, Moti Bagh, New Delhi.	08.07.2019	M/s VA Technologies	Rs.21,70,969/-	10.09.19	100%	Work completed only USS to be energized BY MS Division

5.*	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospltal, Chanakya Puri, New Delhi.	19.07.2018	M/s. A.B. Enterprises	Rs.10,84,300/-	14.01.2019	80%	Work held up due to non-availability of HT cable of size 400sqmm/3C.
6.*	C-II	CITC of HT panel board and allied works for proposed Electric Sub-Station CBI Office, Jamnagar House, New Delhi.	07.06.2019	M/S. New Hi-Tech	Rs.3,58,594/-	07.10.2019	80%	Work held up due to non-availability HT Cable 150 Sqmm/3c from store.
7.*	C-II	CITC of HT panel board ,BTU, Earthing and allied works at proposed Electric Sub-Station, 22 Barakhamba Road, New Delhi.	01.08.2019	M/s. V.A Technologies	Rs.9,34,430/--	08.11.2019	90%	Commercial meter not done by consumer.
8.*	C-II	Cartage, Installation, testing & Commissioning of 1600 KVA rating Distribution Transformer-03 Nos, 1000 KVA rating Distribution Transformer 4 Nos. LT ACB panels in two tier formation-46 Nos. P& F bus ducting and providing earthing system at various ESS in Maintenance North area of NDMC.	18.12.2019	M/S MEC Engineers	Rs.1,73,32,107/-	17.08.2021	15%	Work in Progress
9.*	C-II	CITC of HT Panel board, BTU, earthing and allied works at proposed Electric Sub-station CPWD, Vidyut Bhawan, Shankar market, New Delhi	13.01.2020	M/S India Care	Rs.3,42,679/-	90 days from the 10 th sday of issue AL.s	80%	Non availability of road cut permission and non-availability of HT cable.
10.*	C-II	CITC of HT Panel Board and allied works for proposed Electric Sub-station 27 KG Marg, New Delhi	21.01.2020	M/S Laxmi Electromech Pvt. Ltd.	Rs.6,71,234/-	60 days from the 10 th sday of issue AL.s		HT panel not available
11.*	C-II	CITC of HT Panel Board and allied work for proposed Electric Sub-station JPN Apex Trauma Centre, New Delhi	14.08.2020	M/S India Care	Rs.6,89,507/-	30 days	40%	Work in progress
12.*	C-II	CITC of HT panel Board and allied works for proposed Electric Sub-Station at Security Police Line, Plot No.2148/A, Bapu Dham Chanakya Puri, New Delhi	23.12.2020	M/S A.B. Enterprises	Rs.6,24,776/-	30 days from the 10 th day of issue AL	50%	Work in progress
13.	C-II*	CITC of HT Panel Boar, BTU, Earthings and Allied works at proposed Electric Sub-Station at Railway Officers Flatd Chanakya Puri, New Delhi	06.10.2020	M/S A.B. Enterprises	Rs.3,51,866/-	30 days	70%	Work is in progress
14.*	C-V	CAMC for 04 Nos. Escalators installed at convention centre NDCC Phase -II Block-B	23.04.2018	M/s. Schindler India Pvt. Ltd.	Rs.29,74,482/-	22.04.2021	89.78%	Work is under Progress
15.*	C-V	Operation of Audio Visual Equipment installed at Convention Centre, NDCC Phase-II	10.11.2015	M/s ESCO Systems Pvt. Ltd.	Rs.80,37,095/-	09.11.2020	102.85%	Work is under Progress
16.*	C-V	CAMC of Elevators/Lifts (02 Nos) at Convention Centre, (Block-B) NDCC phase-II, New Delhi	01.05.2020	M/s Kone Elevators India Pvt. Ltd.	Rs.4,03,107/-	30.04.2023	22.37%	Work is under Progress
17.*	C-V	CAMC of Elevators/14 Nos. lifts at NDCC Phase-II	01.12.2019	M/s Kone Elevators India Pvt. Ltd.	Rs.89,06,551/-	30.11.2022	36.22%	Work is under Progress
18.*	C-VI	Supply, Installation, Testing & commissioning of Nitrogen injection based fire fighting system for the power transformers installed at 66/33KV electric sub-station in NDMC area.	Letter of Commencement issued vide No. D-176/EE(C-VI) 2018-19, dt 26.04.2019	M/s. CTR Manufacturing Industries Ltd.	Rs.1,82,93,885/-	18.08.19	96%	8 Nos. out of 10 Nos. NIFPS systems have been commissioned, balance 2 Nos. could not be commissioned due to non-availability of shut-down, etc. Contract provisionally extended.

19.	C-VI	NOW: Establishing 33 KV ESS at Delhi Police Headquarter, Jai Singh Road, New Delhi (Deposit work) SH: Supply, Installation, Testing, Commissioning of 33 KV, 16/20 MVA Power Transformers at 33 KV ESS Delhi Police Headquarter, Jai Singh Road, New Delhi.	Letter of Commencement issued vide No. D-112/EE(C-VI) 2018-19, dt 01.03.2019	M/S Capital Electech Pvt. Ltd.	Rs.3,68,95,469/-	09.11.2019	100%	2NOS. of 33/11 KV, 16/20MVA Power Transformers has been Commissioned on 24.11.2020 (Work completed however final payment of the firm is yet to be released.)
20.*	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No.DL-IL-K-9260 and 9261 for three years(M/SPCI Ltd.).	02.02.2018	M/s. PCI Ltd	Rs.16,68,190/-	01.02.2021 (Three years)	93%	Work Started from 02.02.2018
21.	M-33KV	Hiring of vehicles (02 Nos.) for maintenance and breakdown for M-33KV Division (Elect) for the period of one year. Tende in No.2020_NDMC_192667_1	04.09.2020	M/S Hira Texi Service, Rajindera Place, near Gopal Tower, New Delhi-110018	Rs.12,14,824/-	04.09.2021	33% approx, 4 months	Work in progress being annual contract.
22.	M-33KV	Inspection of 33KV GIS Siemens make Panel of O/G Panel of Power T/R No. II, 12.5/16 MVA at E/S/S Vidyut Bhawan.	29.10.2020	M/S Siemens Ltd.	Rs.1,12,808/-	04.12.2020	100%	Firm.
23.	M-33KV	SITC of WTI & OTI for Power T/R installed at various ESSs	19.10.2020	M/s G M Enterprises	Rs.2,49,452/-	6.11.2020	100%	
24.	M-33KV	SITC of single phase panel space Heaters in HT 33KV panels at ESS Aliganj, NAI, Vidyut Bhawan(New), Dalhousie Road, Race Course Road and Safdarjung Airport.	29.12.2020	M/s G M Enterprises	Rs.1,83,372/-	18 days from the date of shut down	NIL	SHUT DOWN YET TO BE ARRANGED
25.	M/S	NOW:- R&M of HT Mains in M/S area. SH:- Supply of HS type St. Th. Joint boxes and end termination for 11KV XLPE/PILCA cables in Kidwai Nagar Zone in M/S area	17.12.2020	M/S Fair Deal Electric Co.	Rs.8,74,438/-	15.01.2021	0%	Work in progress
24.*	M/S	NOW:- R&M of HT Mains in M/S area. SH:- Supply of HS type St. Th. Joint boxes and end termination for 11KV XLPE/PILCA cables in Kidwai Nagar Zone in M/S area	17.12.2020	M/S JPS Associates	Rs.12,68,551/-	15.01.2021	100%	Supply complete
25.*	M/S	R & M of ESS in M/S area. SH:- Replacement of old existing 02 Nos. LT panel board at ESS Ansari Nagar (East) and 01 No. LT Panel board at ESS Ansari Nagar (west) with dismantled LT panel board Electric Sub-station S.P.Marg by IPDS division.	28.12.2020	M/S A.B. Enterprises	Rs.4,70,577/-	26.01.2021	0%	Work in progress

EE(E)T-II

Checked by (Sr.Asstt.)

Sr.Asstt. (T-II)