


ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI


SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF MARCH-2016


| S. No. | Div. Zone | Name of Work | Date of Awards | Contracting Agency | Awarded Cost | Target date of completion | % of Physical progress | Remarks |
|--------|-----------|--|----------------|------------------------------|---------------|---------------------------------------|------------------------|--|
| 1. | C-I | Replacement of oil type transformers with dry type transformers in North of Rajpath and South of Rajpath (Phase-IV) | 20.04.12 | M/s. New Delhi Traders | 13,24,800/- | 19.04.13 Extended upto 19.02.16 | 95.83% | 1. 23 Nos. transformers replaced by firm. 2. Shut down at ESS 31 Prithviraj Road were not allowed by consumer. 3. Dry type transformers carted at the following ESS for replacement:- i))31,Prithviraj Road-1 No. |
| 2. | C-I | Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of HT Panel & Transformer | 25.01.11 | M/s. Ambee Engineers | 6,76,744/- | 24.01.12 Extended upto 24.02.16 | 98.03% | Shut down at ESS 31 Prithviraj Road not allowed by consumer. |
| 3. | C-I | Replacement of oil filled transformer with dry type transformers in North of Rajpath & (Phase-IV). | 22.07.10 | M/s. Control Wel Switchgears | 1,32,86,000/- | Extended upto 21.07.2015 | 78% | Shut down not provided by consumer at ESS 31, Prithvi Raj Road. |

| | | | | | | | | |
|-----|------|--|----------|---------------------------------|-------------|----------|-----|---|
| 4. | C-I | Establishing 11 KV ESS at R.P. Lane fo sanction of Additional load to minister M.P. Bunglows at Janpath canning Lane Ashoka Road and Windsor Place. Estt. Cartage, Erection, Testing and Commissioning of 1600 KVA Oil type transformer, HT Panel, LT Panel, Big Size pillar, Medium size Pillar, Supply & fixing of bus ducting 2500 amp and earthing of ESS R.P. Lane, New Delhi. | 25.01.16 | M/S. Laxmi Electromech (P) Ltd. | 28,62,000/- | 24.04.16 | 50% | Work in progress |
| 5. | C-II | Cartage, Installation, Testing and commissioning of 4 Nos. SBB, VCB HT panels including associated work for providing HT connection at 5 Maan Songh Road. | 13.11.15 | M/s Laxami Electromech (P).Ltd. | 3,51,640/- | 11.01.16 | 90% | Inventory sent to M/S Division for acceptance |
| 6. | C-II | Cartage, Installation, Testing and commissioning of 5 Nos. SBB, VCB HT panels including associated work in NDMC metering room at ASI,24 Tilak Marg, New Delhi. | 18.11.15 | M/s India care | 3,73,440/- | 26.01.16 | 90% | Work in progress |
| 7. | C-II | CITC of USS 11 KV/433, 990 KVA, providing earthing with copper plate and cartage installation of big size GS pipe earthing at Hanger No. IV (allotted to Indian Air Force) at safdarjung Airport, New Delhi | 15.01.16 | M/s A.B. Enterprise | 4,26,540/- | 24.01.16 | 50% | Work in progress |
| 8. | C-II | CITC of HT panel, P/F of battery charger unit, providing earthing system and dismantling of existing switching board at Supreme Court. | 11.12.15 | M/S Naha Electrical Co. | 7,29,530/- | 20.02.16 | 85% | Commissioning is awaited |
| 9. | C-II | Laying of HT XLPE cable size 400 sq.mm/3c to provide HT feeder to the proposed 2 X 990 KVA USS at New Delhi | 09.03.16 | M/S. Vishal Enterprises | 12,11,789/- | 16.05.16 | 20% | Work in progress |
| 10. | C-II | Cartage, Installation, Testing & Commissioning of HT VCB Panel at HT Meteing room, Bhartuya Vidya Bhawan, K.G.Marg, New Delhi. | 15.03.16 | M/s A.B. Enterprise | 2,50,940/- | 15.03.16 | 90% | Commissioning is awaited |
| 11. | C-II | Laying of HT XLPE cable from ESS Mandi House and shifting of various feeds to new proposed switching station at Supreme Court of India, New Delhi. | 17.03.16 | M/s. Creative Entrepreneurs | 17,05,143/- | 24.05.16 | 50% | Work in progress |

| | | | | | | | | |
|-----|-------|--|----------|---------------------------------------|-------------|--------------------------|-----|---|
| 12. | C-VI | Supply installation, Testing and commissioning of capacitor banks at various NDMC Sub-station. | 14.12.10 | M/s Energy capacitors (P) Ltd. | 69,89,745/- | 30.06.15 | 87% | 13 Nos. Capacitor bank out of 15 nos. have been commissioned at Raisina Road, Raja Bazar, Keventor Dairy, Sanjay Gandhi camp, Trauma Centre, Netaji Nagar |
| 13. | Prot. | Annual maintenance contract for 2 nos. SEBA-KMT German make (Model Centrix system) HT CFL locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years | 13.01.15 | M/s. PCI Ltd. | 12,85,200/- | 12.01.18 (Three Year) | 42% | Annual Maintenance contract of cable fault locating van |
| 14. | Prot. | CAMC of Motorola make wireless sets with allied accessories | 27.03.15 | M/s Sri Rama Telecomm. & Pvt. Ltd. | 1,18,940/- | 07.04.16 (One Year) | 96% | Annual Maintenance contract of cable fault locating van |
| 15. | Prot. | AMC for 2 Nos. "Hagnuk" German make HTCFL equipment mounted on DL-IL-E-1245 and 4734 | 18.05.15 | M/s. PCI Ltd. | 13,19,700/- | 17.05.15 (Three year) | 30% | Annual Maintenance contract of cable fault locating van |
| 16. | M/S | NOW: R&M of HT Mains in M/S area. SH: Laying of 11 KV XLPE cable 400 Sq.mm/3C. (Shifting of 11 KV Cable from 66 KV S/S State Guest House to S/S Netaji passing in the main road in front of Leela Hotel. | 27.03.16 | M/s. Spark Utility Services Pvt. Ltd. | 92,03,142/- | 24.06.16 | 90% | Work in progress |
| 17. | M/S | NOW: Installation of additional Transformer at various S/S in Sarojini Nagar & Kidwai Nagar (West) Area. SH: Dismantling, Cartage, Installation, Testing & Commissioning of Transformer & HT /LT Panels at S/S Ansari Nagar East and S/S Anant Ram Dairy. | 27.03.16 | M/s A.B. Enterprise | 25,98,212/- | 24.06.16 | NIL | Work is yet to be started. |


CE(E-II)


EE(T-II)


H.A (T-II)