PROGRESS REPORT OF WORK ON GOING SCHEME/MORE THAN 200 LAKHS FOR THE MONTH OF FEBRUARY -2018

| Name of Division | - | C-VI | EE(E) C-VI |
|-------------------------------------|-------|--|--|
| Name of work | 2 | Deposit Work Establishing two 33KV ESS at Kidwai Nagar Sub-Station work | Deposit Work Establishing two 33KV ESS at Kidwai Nagar(East) SH: Supplying, Laying, Testing & Commissioning of 33KV, 400Sq.mm/3c, XLPE cable for 33KV ESS at Kidwai Nagar(East) |
| Date of AA/ES | 3 | Technical register at page No.05, Sr. No.23 on dt.19.08.15 for Rs.15,09,85,298/- | Technical register at page No.05, Sr.No-24 on dt.19.08.15 for Rs. 6,56,86,300/- |
| Date of Publishing Tender | 4 | 16.02.16 | 16.02.16 |
| Date of Award | 5 | 10.06.16 | 14.06.16 |
| Date of Start of work | 6 | 31.07.16 | 31.07.16 |
| Value of Award | 7 | 29,59,49,800/- | 10,64,15,850/- |
| Name of the contractor | 8 | M/s. JSP Projects Pvt. Ltd. | M/s. Universal Cables Ltd. |
| Authority approving the contract | 9 | Council item No.25(B-02) dt 26.04.16 | Council item No-24(B-01) dt.26.04.16 |
| Final date of completion of project | 10 | .1 | |
| Major Activities | 11 | 33KV GIS boards, 11KV boards, 33KV Power, Transformers 11 KV Station Transformers & LT Boards. | 33KV HT Cable & its laying, testing & commissioning |
| Date of completion | 12 | 30.05.17 | 30.05.17 |
| completion | 13 | | |
| completion | 0000/ | 90 % | 80% |
| Nemarico | 14 | equipment received at site. Testing & Commissioning work of equipments at ESS-I is in progress. ITC Work of electrical | 33 KV Cable received. Three feeders out of total 5 Nos feeders have been laid. Cable laying work stopped due non availability of cable trenches which was provided by M/S. NBCC |

| CE | Ç |
|--|---|
| C-VI K | C-VI Su No |
| Providing Additional 33/11 KV,16/20MVA Power Transformer at ESS Trauma Centre for release of Electric Load at Safdarjung Hospital | Feeders work Supply, Installation, Testing & Commissioning 66/11KV, 16/20MVA Power Transformers & 33/11 KV, 16/20 MVA Power Transformer at various ESS of NDMC |
| Deposit Work (Technically Sanctioned by CEE-II) | 5(B-10) dt.27.08.2014 & 18(b-4) dt.09.07.2014 Technical register at page No. 07, Sr.No. 30 on dt.05.09.16 for Rs.5,15,00,000/- |
| 13.07.16 | 19.10.16 |
| 08.11.17 | 23.03.17 |
| 18.11.17 | 29.04.17 |
| 7,83,10,501/- | 5,11,00,000/- |
| M/s. Capital Electech Pvt. Ltd. | M/s. Capital Electech Pvt. Ltd. |
| Council item No-05(B-4) dt.20.06.17 | Council item No-09(B-24) dt.16.01.17 |
| - 33 boss Tras | KVIII & 33 1677 P |
| 33KV GIS boards,33KV Power Transformers | KV 16/20 MVA & 33/11 KV, 16/20 MVA Power Transformers |
| | 28.12.17 |
| | |
| 10% | |
| 33 KV cable from (1) DTL 220 KV Trauma Centre to NDMC 33 KV Trauma Centre has been laid. (2) For S/S electrical equipment such as 33 KV GIS,33 KV Power Transformer & 11 KV Board work has been awarded to the form M/s. Capital Electech Pvt. Ltd. 33/11 KV,16/20 MVA PTR installed by the firm. Supply of others electrical equipments is awaited. | MVA PTR at Vidyut Bhawan & 33/11KV, 16/20 MVA PTR at ESS Shahjahan Road energized on 17.11.2017. The ITC work of 2 nd 33/11 KV, 16/20 MVA PTR at ESS Raja Bazar installed & energized on 20.02.2018. |

EE(J-II) & CECCENO

Hononly 280-20 (8) Jr. Asstt. (T-II)