

STATUS OF MLA LOCAL AREA DEVELOPMENT SCHEME FOR THE YEAR 2004-2009**Name Of MLA in the Fourth Legislative Assembly : Smt. TAJDAR BABAR****No. & Name of Constituency in the Fourth Legislative Assembly : (3) . MINTO ROAD**

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
1	20040301	Raising and finishing walls of Sikandara Road and Nabha House with grit wash plaster	8/9/2004	15000			NDMC	CIVIL ROAD DIVN-I	Sh. Satya Bachan Singh	Work Completed	13000	0
2	20040302	P/F MS railing over compound wall of CPWD qtrs from Tansen Marg to Todar Mal Lane	17/5/2004	458000	5/3/2005	4/5/2005	NDMC	CIVIL ROAD DIVN-I	M/s Tarun Promoters (P) Ltd.	Work Completed	458000	0
3	20040303	P/F mild steel railing lacs over compound wall of CPWD qtrs. From Safdar Hashmi Marg to Tansen Marg	12/7/2004	910000	13/1/2005	10/3/2005	NDMC	CIVIL ROAD DIVN-I	Sh.Subash Chander	Work Completed	940000	0
4	20040304	Imp. to area in backside of National Stadium area	18/8/2004	548000	1/8/2005	30/9/2005	NDMC	CIVIL ROAD DIVN-I	M/s Builders of Modern India	Work Completed	430000	0
5	20040305	Raising of boundary wall under Maharaja Ranjeet Singh Flyover	17/5/2004	692000	13/5/2006	11/6/2006	NDMC	CIVIL ROAD DIVN-I	Sh.Neel Kamal	Work Completed	32000	0
6	20040306	Raising of front side boundary wall and fixing of M.S. Railing in Comm.	23/2/2005	313000	7/3/2005	21/5/2005	NDMC	CIVIL BUILDING MAINTENAN CE DIVN- III	M/s Shiv Const. Co.	Work Completed	313000	0
7	20040307	Providing and fixing pre-case interlocking tiles in Housing Complex at 48, Babar Road & J Point, Babar Road (#)	17/3/2005	216000	5/1/2006	18/2/2006	NDMC	CIVIL BUILDING MAINTENAN CE DIVN- III	M/s Sunil Const. Co.	Work Completed	216000	0
8	20040308	Improvement to Road & Footpath at the back of Shankar Market (@)	20/8/2004	488000			NDMC	CIVIL ROAD DIVN-II		Work Completed		0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
9	20050301	Imp. to area adjacent to Kaka Nagar, Barat Ghar	21/9/2005	229000	26/3/2006	24/4/2006	NDMC	CIVIL ROAD DIVN-I	Sh. Yatender Singh	Work Completed	203000	0
10	20050302	Providing & Fixing interlocking grass pavers in Todar Mal Lane and adjoining lanes of Bengali Market area	25/11/2005	679000	7/8/2006	6/10/2006	NDMC	CIVIL ROAD DIVN-I	Sh. Manish Chandok	Work Completed	444000	0
11	20050303	Raising of boundary wall around Princess Park from Mahatma Jyoti Rao Phule Marg to Tilak Marg	13/12/2005	695000			NDMC	CIVIL ROAD DIVN-I	Sh. Bipin Kumar	Work Completed	12000	0
12	20060301	C/o boundary wall along with S. Bharti Marg Kaka Magar (Rs.1317000/- dated 21.09.05 and Rs.415200/- dated 22.06.06)	22/6/2006	1732200	23/6/2006	22/9/2006	NDMC	CIVIL ROAD DIVN-I	Sh. Bipin Kumar	Work Completed	1573000	0
13	20060302	Augmentation of sewerage system at Princess Park, Copernicus Marg (Rs.230000/- dated 13.06.06 and Rs.70000/- dated 23.06.06)	23/6/2006	300000	23/2/2007	22/4/2007	NDMC	CIVIL SEWERAGE MAINTENAN CE DIVN	Sh. Raj Pal Singh	Work Completed	241000	0
14	20060303	Repair to toilet at Princess Park	12/12/2006	213499	28/11/2007	12/5/2007	NDMC	CIVIL ROAD DIVN-I	Sh. Manish Chandok	Work Completed	206000	0
15	20060304	Providing Service Cable and Meter Board to Kashmiri Migrant Market at Shankar Market, Connaught Circus, New Delhi	5/7/2006	50000			NDMC	ELECT DISTRIBUTIO N NORTH DIVN		Dropped	0	0
16	20060305	Raising of Boundary wall, providing & fixing of MS Railing around Princess Park from Mahatma Jyoti Rao Phule Marg to Tilak Marg (Renamed as:-) A) In a Park behind Silver Arch Apartment and Vakil Lane B) Behind Adheshwar Building at Vakil Lane C) Behind Nilgiri Apartments in front of Hailey Road Market D) In front of Dhobi Ghat at Hailey Lane E) Railing over Boundary wall under Ranjeet Singh Flyover	25/8/2006	695000	9/4/2007	8/6/2007	NDMC	CIVIL ROAD DIVN-I	Sh. Bipin Kumar	Work Completed	683000	0

Updated as on 10th, July 2012

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
17	20060306	Construction of boundary wall and footpath parallel to Oberoi Flyover and increasing the height of existing boundary wall running parallel to Mathura Road and grit plaster on it. Construction of flower bed along with providing MS Gate at Kaka Nagar Colony	19/12/2006	3850000	3/4/2008	1/7/2008	NDMC	CIVIL ROAD DIVN-I	Sh. Bipin Kumar	Work Completed	3850000	0
18	20060307	Improvement to footpath at Babar Road from Bengali Market to Irwin College (Rs.948600 dated 09.01.07 and Rs. (-)159700/- dated 21.02.07)	21/2/2007	788900	10/11/2007	9/1/2008	NDMC	CIVIL ROAD DIVN-I	Sh. Vijay Tyagi	Work Completed	665000	0
19	20060308	Providing/Fixing interlocking grass pavers in Bengali Market area (Rs.2181000/- dated 16.01.07 and Rs.326300/- dated 12.06.07)	12/6/2007	2507300	5/1/2008	15/9/2008	NDMC	CIVIL ROAD DIVN-I	M/s Shiv Shakti Const.	Work Completed	2699000	0
20	20060309	Providing & Fixing playing equipments in the park of Golf Link Colony	5/2/2007	233400	29/7/2007	28/9/2007	NDMC	CIVIL ROAD DIVN-II	SH. NEEL KUMAR	Work Completed	135000	0
21	20060310	Improvement to Park and providing and fixing playing equipments in the park near church at Khan Market and Thermoplastic Paint at Golf Link Colony	20/2/2007	565500	21/1/2008	20/4/2008	NDMC	CIVIL ROAD DIVN-II	M/s Shiv Construction.	Work Completed	592000	0
22	20060311	Playing equipments (swings etc.) in the parks of Bengali Market area	21/2/2007	159700	9/11/2007	23/12/2007	NDMC	CIVIL ROAD DIVN-I	Sh. Rajesh Kumar Gupta	Work Completed	172000	0
23	20060312	Providing & Fixing precast cement concrete interlocking pavers at Sujan Singh Park at BCE Block (Rs.703000/- dated 16.03.07 and Rs.116500/- dated 19.06.07)	19/6/2007	819500	5/1/2008	4/3/2008	NDMC	CIVIL ROAD DIVN-II	SH. MANISH CHANDOK	Work Completed	819000	0
24	20070301	Providing LT distribution system at Nabha House (Haryana Estate Emporium) (Rs. 21300 dated 18.02.08 & Rs.851700/- dated 21.08.07)	18/2/2008	873000	1/3/2008	22/5/2011	NDMC	ELECT DISTRIBUTION NORTH DIVN	M/s Creative Enterprises	Work Completed	864000	0
25	20070302	Improvement to Lanes in Sangli Mess and Princess Park (Rs.1410600 dated 31.08.07 and Rs.106700 dated 23.10.07)	23/10/2007	1517300	16/2/2008	6/2/2009	NDMC	CIVIL ROAD DIVN-I	M/s Tanu Enterprises	Work Completed	1804000	0
26	20070303	Construction of dustbin in the area back side of National Stadium	23/10/2007	390800	23/3/2008	22/5/2008	NDMC	CIVIL ROAD DIVN-I	M/s Ashu Fabricators	Work Completed	390800	0

Updated as on 10th, July 2012

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
27	20070304	Improvement to Lane leading to NSCI Quarters at Purana Qila Road	23/10/2007	460000			NDMC	CIVIL ROAD DIVN-I		Dropped	0	0
28	20070305	Improvement to Faridkot House Lane (Rs.716317 additional sanction dated 23.09.08)-20094005	30/10/2007	1673600	28/8/2005	14/11/2009	NDMC	CIVIL ROAD DIVN-I	M/s Shiv Const. Co.	Transferred	0	0
29	20070306	Improvement to Lane leading to NSCI Quarters at Purana Qila Road side	3/12/2007	198300	19/5/2008	18/6/2008	NDMC	CIVIL ROAD DIVN-I	M/s Sharma & Asso	Work Completed	192000	0
30	20070307	Improvement to Back Lane of House No. 96 to 114 at Babar Road and School Lane in Bengali Market area	17/1/2008	730300	29/12/2008	26/2/2009	NDMC	CIVIL ROAD DIVN-I	M/s Shiv Const. Co.	Work Completed	903000	0
31	20070308	Renovation and upgradation of Toilet of Princess Park	13/3/2008	400000	8/6/2008	7/8/2008	NDMC	CIVIL ROAD DIVN-I	Sh. Varun Narula	Work Completed	413000	0
32	20070309	Improvement to Path in Bhartiya Vidya Bhawan Mahavidyala Sr. Sec. School, Lodhi Estate	13/3/2008	365000			NDMC	CIVIL ROAD DIVN-II		Dropped	0	0
33	20080301	Improvement to lanes adjoining Railway Colony at the end of College Lane-20094007	8/5/2008	920000			NDMC	CIVIL ROAD DIVN-II		Transferred	0	0
34	20080302	Construction of Rain Waster Harvesting Pit at Park in B C & E Block at Sujan Singh Park	11/7/2008	150000	28/11/2008	27/1/2009	NDMC	CIVIL ROAD DIVN-II	M/S SHARMA & ASSO.	Work Completed	149000	0
35	20080303	Shifting of G.S. Pillar behind 29 Babar Road	31/7/2008	200000	13/10/2008	15/10/2008	NDMC	ELECT DISTRIBUTION NORTH DIVN	M/s Creative Enterprises M/s Nav Shakti Traders.	Work Completed	189000	0
36	20080304	Improvement to footpath at Faridkot House Lane-20094006	8/5/2008	1070000	26/7/2009	25/10/2009	NDMC	CIVIL ROAD DIVN-I	M/s A.K.Enterprises	Transferred	0	0