

**STATUS OF MLA LOCAL AREA DEVELOPMENT SCHEME FOR THE YEAR 2009 - 2012****Name Of MLA in the Fourth Legislative Assembly: Smt. SHEILA DIXHIT****No. & Name of Constituency in the Fifth Legislative Assembly: (40) .NEW DELHI.**

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
1	20094001	Providing service cable connection and meter boards to various porta cabins in DIZ area.	27/5/2009	2652717			NDMC	ELECT DISTRIBUTI ON NORTH DIVN		Work in Progress (LT cable will be laidShortly.)	0	0
2	20094002	Changing the wire for electric connection at Lal Quarter Slum at Kidwai Nagar East and Laxmi Bai Ngr	27/5/2009	309800	30/07/2009	31/07/2009	NDMC	ELECT DISTRIBUTI ON SOUTH DIVN	M/s Navshakti Traders	Work Completed	151000	0
3	20094003	Playing Equipment in Colony parks of Lakshmi Bai Nagar, East and West Kidwai Nagar.	27/5/2009	4464900	27/05/2010	26/09/2010	NDMC	CIVIL ROAD DIVN-I	M/s Bhawani Industries	Work Completed	1800000	0
4	20094004	Providing and Laying Playing Equipment in Various Parks in Nauroji Nagar Area.	27/5/2009	4161100	30/03/2010	29/06/2010	NDMC	CIVIL ROAD DIVN-I	Kalia Enterprises	Work Completed	1730000	0
5	20094005	Improvement to Farid Kot House Lane.(Taken from Minto Road Constituency. ID. 20070305)	16/9/2008	1673600	29/08/2009	14/11/2009	NDMC	CIVIL ROAD DIVN-I	M/s Shiv Const. Co.	Work Completed	1650000	0
6	20094006	Improvement to Footpath Farid Kot House Lane.(Taken from Minto Road Constituency. ID. 20080304)	5/8/2008	1070000	26/07/2009	25/10/2009	NDMC	CIVIL ROAD DIVN-I	M/s A.K. Enterprises	Work Completed	809000	0
7	20094007	Improvement to lanes adjoining railway colony at the end of College Lane.(Taken from Minto Road Constituency. ID. 20080301)	8/5/2008	920000	5/12/2009	10/7/2010	NDMC	CIVIL ROAD DIVN-I	M/s Shiv Shakti Const. Co.	Work Completed	920000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
8	20094008	Construction of stage, providing benches and playing equipment in J.K and L- Block, Sarojini Nagar,ND	23/09/2009	1550000	17/03/2010	16/06/2010	NDMC	CIVIL ROAD DIVN-III	New Tech (India)	Work Completed	1026000	0
9	20094009	Providing of drainage system and construction of rain water harvesting pit at 33 Qtrs, Akbar Lane.	19/10/2009	273850	25/06/2010	24/10/2010	NDMC	CIVIL ROAD DIVN-II	M/s Tanu Enterprises	Work Completed	189000	0
10	20094010	Providing and Installing Porta cabins in P&Tschool at atul Grover Road, New Delhi	26/10/2009	1506000	23/05/2010	22/07/2010	NDMC	CIVIL ROAD DIVN-I	M/s Home Decorator Builders & Engineers	Work Completed	1129000	0
11	20094011	Improvement of Parks by Providing walkway, parking stage and open shade in front of Indira Niketan near Pillangi Village, Sarojini Nagar.	26/10/2009	3841600	23/08/2010	22/12/2010	NDMC	CIVIL ROAD DIVN-III	Sonu Construction	Completed, Final bill yet to be paid	3350000	492000
12	20094012	Construction of Security brick wall with MS Railing in back side of Qtr(1 to 212) at Lakshmi Bai Nagar.	10/3/2008	4074500	4/10/2009	3/2/2010	NDMC	CIVIL ROAD DIVN-III	Jai Bharat Construction	Work Completed	3373000	0
13	20094013	Providing Installation,Testing & Commissioning of 12 Mtr. height High Mast light in the park of Block No. 70 to 81 Pool-A Quaters,Sector-IV, DIZ Area, New Delhi	10/12/2009	325800	17/07/2010	30/08/2010	NDMC	ELECT R/L	M/s Sachdeva Electronics	Work Completed	182000	0
14	20094014	Providing Installation,Testing & Commissioning of 12 Mtr. height High Mast light in the park of Block No. 101 to 108 Sector-IV, DIZ Area, New Delhi	10/12/2009	492700	17/07/2010	30/08/2010	NDMC	ELECT R/L	M/s Sachdeva Electronics	Work Completed	182000	0
15	20094015	Providing and fixing prefab porta cabins for community centre GI, DG & BD Block, Sarojini Nagar(Taken from Sarojini Nagar Constituency. ID. 20070106)	29/10/2007	809600	15/07/2008	24/10/2008	NDMC	CIVIL ROAD DIVN-III	M/s Porta Cabin Engg. Pvt. Ltd.	Work Completed	233000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
16	20094016	P/F precast CC slabs and GI Pipe railing or zig-zag gate in the back lanes of F.G. & H Block, Sarojini Nagar.(Taken from Sarojini Nagar Constituency. ID. 20070109)	31/08/2007	3976000	9/10/2008	8/11/2008	NDMC	CIVIL ROAD DIVN-III	Sh.Netra Pal Singh	Work Completed	677000	0
17	20094017	Construction of boundary wall in East/ West Kidwai & Laxmi Bai Nagar .(Taken from Sarojini Nagar Constituency. ID. 20060103)	18/04/2006	3495500	22/12/2008	21/06/2009	NDMC	CIVIL ROAD DIVN-III	Sh. Rohtas Kumar	Work Completed	3307000	0
18	20094018	Improvement to sewerage system in Pillanji Village SH: Improvement to Branch sewer line in Pillanji Village. (Taken from Sarojini Nagar Constituency. ID. 20080107)	4/5/2007	539900	24/01/2009	23/03/2009	NDMC	CIVIL ROAD DIVN-III	M/s Shama Construction	Work Completed	176000	0
19	20094019	Construction of pathway badminton court security wall alongwith MS railing in West Kidwai Nagar & Laxmi Bai Nagar. (Taken from Sarojini Nagar Constituency. ID. 20080126)	22/05/2008	1305100	12/2/2009	11/5/2009	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	600000	0
20	20094020	P/F prefab porta cabin for community centre and security guard room in EF, RC Block P&T Colony in Sarojini Nagar & C&D Block Netaji Nagar.(Taken from Sarojini Nagar Constituency. ID. 20080129)	19/07/2007	966000	16/02/2009	15/05/2009	NDMC	CIVIL ROAD DIVN-III	M/s Porta Cabin Engg. Pvt. Ltd.	Work Completed	924000	0
21	20094021	P/F victoria type garden benches in parks of Laxmi Bai Nagar East & West Kidwai Nagar.(Taken from Sarojini Nagar Constituency. ID. 20080124)	28/04/2008	1885500	5/3/2009	4/6/2009	NDMC	CIVIL ROAD DIVN-III	M/s New Tech(India).	Work Completed	1124000	0
22	20094022	P/F Porta Cabin for Community Centre in Laxmi Bai Nagar East & West Kidwai Nagar.(Taken from Sarojini Nagar Constituency. ID. 20080125)	22/05/2008	2706200	26/03/2009	25/07/2009	NDMC	CIVIL ROAD DIVN-III	M/s Expert Const. Co.	Work Completed	2798000	0
23	20094023	P/F CC slabs & MS Zig-Zag gate in back lanes of X&Y Block. (Taken from Sarojini Nagar Constituency. ID. 20080127)	13/09/2007	1259000	23/08/2009	23/12/2009	NDMC	CIVIL ROAD DIVN-III	M/s Choudhary Const. Co.	Work Completed	1005000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
24	20094024	Improvement to existing boundary wall at bharti nagar colony	4/2/2010	3554000	5/8/2010	4/2/2011	NDMC	CIVIL ROAD DIVN-II	Deep Const.	Work Completed with Liab.	3401000	300000
26	20094025	Improvement to Parks in A & B Block, Pandara Road Colony	11/4/2008	211094	18/05/2009	17/08/2009	NDMC	CIVIL ROAD DIVN-II	Sh. Bipin Kumar	Work Completed	1970000	0
25	20094026	Construction of CC Lanes in K-Block, H Type-II & Type-I, Sector-II, DIZ area	28/02/2008	173834	23/08/2008	22/11/2008	NDMC	CIVIL ROAD DIVN-V	M/s Shivaji Const.	Work Completed	1140681	0
27	20094027	P/F Porta Cabin (4 Nos) for Security Guards and Recreation Room (1 No.) at Pandara Road Colony	11/4/2008	87200	29/10/2006	27/05/2009	NDMC	CIVIL ROAD DIVN-II	M/s Sharma & Asso.	Work Completed	396000	0
28	20104001	Providing Iron Gate at the entrance of Kidwai nagar	12/4/2010	549100			NDMC	CIVIL ROAD DIVN-III		Tender Opened	0	0
29	20104002	Improvement to Lane Sangli Mess and Princess Park <b>(Balance work Taken over from Minto Road Constituency vide order no.CMO/OSP2/10/561 dated 28.06.2010)</b>	6/28/2010	23000	16/02/2008	15/05/2008	NDMC	CIVIL ROAD DIVN-I	M/s Tanu Enterprises	Work Completed	23000	0
30	20104003	Providing Steel gates at Jaisalmer House and Jam Nagar House at Man Singh Road. <b>(Balance work taken over Gole Market Constituency vide office order No. CMO/OSP2/10/646.)</b>	7/26/2010	30000	10/8/2010	9/9/2010	NDMC	CIVIL ROAD DIVN-II	Sh. Manish Chandok	Work Completed	29000	0
31	20104004	Providing and Fixing prefab security cabins at the entries of Type-IV and III Flats Laxmi Bai Nagar.	9/14/2010	472500			NDMC	CIVIL ROAD DIVN-III		Tender called.	0	0
32	20104005	P/F M.S Security gate between Quarter No.785 and 823 on Laxmi Bai Marg in Laxhmi Bai Nagar	9/29/2010	181900	17/03/2011	30/04/2011	NDMC	CIVIL ROAD DIVN-III	M/s GraceLight Const. Pvt. Ltd	Work Completed but payment yet to be made	0	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
33	20104006	Providing and fixing prefeb porta cabin for RWA office of A & C-Block, East Kidwai Nagar.	10/25/2010	654850			NDMC	CIVIL ROAD DIVN-III		Tender called.	0	0
34	20104007	Construction of Porta Cabin for Community Centre at Sarojini Nagar Market.	4/1/2011	342100			NDMC	CIVIL ROAD DIVN-III		PE Stage under Approval	0	0
35	20104008	Providing and Fixing precast cement concrete interlocking pavers at sujan singh park C,B and E Block(Liabilities taken over from Minto Road Constituency, Additional Fund Rs. 73094 /- Sanction vide No. CMO/OSP2/211/13 Dated 4.1.11.(ID. No. 20060312))	4/1/2011	73000	5/1/2008	4/3/2008	NDMC	CIVIL ROAD DIVN-II	Sh. Manish Chandok	Work Completed with Liab.	0	73000
36	20104009	Construction of bathroom and repair of Gym at Type-I, P & T Quaters, Atul Grover Road.	18/01/2011	255200			NDMC	CIVIL ROAD DIVN-I		PE Stage under Approval	0	0
37	20104010	Providing Porta cabin for Associations work in Block No. 21, Lodhi Colony, New Delhi.	27/01/2011	350000			NDMC	CIVIL ROAD DIVN-II		Work in Progress	0	350000
38	20104011	Procurement of various equipment for gymnasium of Community Centre, Golf Link.	3/4/2011	898400			NDMC	CBM-III		Scheme Dropped	0	0
39	20104012	Providing and fixing prefab security cabins at the entries of Type - II Flats Laxmi Bai Nagar	16/03/2011	1181300			NDMC	CIVIL ROAD DIVN-III		PE Stage under Approval	0	0
40	20104013	Improvement of Payment Collection Center at Nirman Bhawan	29/03/2011	140600	28/06/2011	27/07/2011	NDMC	CBM-III	Sh. Lalit Dhingra	Work Completed. (Further the additional payment will be made after receipt payment from MLA)	141000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
41	20104014	Improvement to Citizen Facilitation Center at Palika Bhawan, R.K.Puram	29/03/2011	235200	8/5/2011	7/7/2011	NDMC	CBM-II	Sh. Subash Chander	Work completed	119000	0
42	20104015	Improvement of Payment Collection Center at Kaka Nagar	29/03/2011	88000	13/06/2011	12/7/2011	NDMC	CBM-III	M/s Raju Koli	Work in Progress	0	86000
43	20104016	Improvement of Payment Collection Center at Kidwai Nagar(west)	29/03/2011	322900	25/04/2011	26/06/2011	NDMC	CBM-III	M/s Deep Constn.	Work Completed	346000	0
44	20104017	Improvement of Citizen Facilitation Center at Gole Market.	29/03/2011	390000			NDMC	CBM-I		Work is in D.E Stage	0	0
45	20104018	Change of wiring in Bhagat Singh Market.	29/03/2011	1719000	1/8/2011	10/9/2011	NDMC	ELEC. D/N	M/s Control Wel Switch gears	Work Awarded for amounting to Rs. 24.82 Lacs.	0	0
46	20104019	Setting of Citizen Facilitation Center at Sarojini Nagar.	29/03/2011	349900	8/5/2011	7/7/2011	NDMC	CBM-II	Sh. Subash Chander	Work Completed	259000	0
47	20104020	Installation of Additional Street Pole at BSNI Colony, Kali Bari Marg.	29/03/2011	313000	30/08/2011	23/10/2011	NDMC	ELEC.ROAD LIGHT	M/s Goyal Electronics.	Work in progress (Cable Laying work)	0	0
48	20104021	Installation of Four Hand Pump at Type-I samaj Sadan, Punchkuyian Road, R.K.Ashram Marg.	29/03/2011	459000			NDMC	WATER SUPPLY		PE Stage under Approval	0	0
49	20104022	Installation of Additional Street Pole Lights at Sector-II Peshwa Road, DIZ Area.	29/03/2011	313000			NDMC	ELEC.ROAD LIGHT		NIT Tender Under Process	0	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
50	20104023	Additional Street Pole Light at Double Storey Quarters, R.K.Ashram Marg, P.K.Road,	29/03/2011	313000			NDMC	ELEC.ROAD LIGHT		NIT Tender Under Process	0	0
51	20104024	Construction of Pathway and Basket Ball, Volley Ball, Badminton Court in the parks of Block No. 18-33, BKS Marg. (Transferred from Gole Market Constituency ID.No. 20050213)	8/8/2005	64000	17/04/2006	16/06/2006	NDMC	CIVIL ROAD DIVN-V	M/s Deep Const.	Work Completed with Liab.	0	50000
52	20104025	Improvement of area alongwith main entrance road of Block No 39-69, Sector-IV, DIZ area. (Transferred from Gole Market Constituency ID.No. 20070209)	18/06/2007	2250000	22/11/2007	21/02/2008	NDMC	CIVIL ROAD DIVN-V	M/s Puja Const.	Work Completed with Liability	0	1300000
53	20104026	Construction of boundary wall and pavers at 33 Qtrs. (CPWD), Akbar Lane. (Transferred from Gole Market Constituency ID.No. 20080204)	11/4/2008	326000	16/03/2009	17/08/2009	NDMC	CIVIL ROAD DIVN-II	Sh. Vijay Tyagi	Work Completed	39000	0
54	20104027	Providing and laying cement concrete pavement and drainage system in the lanes of the colony around Andh Vidhyalaya, Panchkuan Road I) Providing and laying cement concrete roads II) Providing and laying drainag. (Transferred from Gole Market Constituency ID.No. 20080216)	19/06/2008	13000	31/05/2009	30/08/2009	NDMC	CIVIL ROAD DIVN-V	M/s Shivaji Const.	Work Completed with Liability	0	300000
55	20104028	Construction of Toe Wall and M.S. railing in front of quarters at Block No. 39-69, Sector-IV, DIZ area, Raja Bazar. (Transferred from Gole Market Constituency ID.No. 20080220)	11/8/2008	534000			NDMC	CIVIL ROAD DIVN-V	Noc of CPWD for Executing the Work	NOC not received from CPWD.	0	0
56	20104029	Development of Block 39 to 69, Sector-IV, DIZ Area, Raja Bazar as Model Residential Colony. (Transferred from Gole Market Constituency ID.No. 20080222)	24/09/2008	2275000	9/9/2011	23/10/2011	NDMC	ELECT ROAD LIGHTING DIVN		Work awarded but work held up due to road cutting permission.	0	2275000

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
57	20114001	Impovement to common space and stair cases of B.K.DUTT Colony (Block D and C)	15/06/2011	3573000			NDMC	C.B.M P.K		Work has been awarded on 30/08/2011	0	0
58	20114002	Construction of Four porta cabins at 1. Kidwai Nagar East 2. Aligang 3. Laxmi Bai Nagar 4. DIZ area,Sector-IV, Gole Market for opening of new Kendriya Bhandar self service Grocery and Consumer retail stores in NDMC Area.	1/8/2011	4851000			NDMC	CIVIL CONST DIVN-II		Scheme Dropped	0	0
59	20114003	Providing and fixing Porta Cabins at Palika Niwas, Lodhi Colony.	1/8/2011	330100			NDMC	CIVIL ROAD DIVN-II		PE Stage under Approval	0	0
60	20114004	Providing and fixing Porta Cabins in B.K.Dutt Colony for Association Office..	1/8/2011	330100			NDMC	CIVIL ROAD DIVN-II		PE Stage under Approval	0	0
61	20114005	Development of Block 39-69 sector-IV , Raja Bazar, DIZ area as Model Colony.(SH: P/L CC pavements in Block) Addl. Sanction (Transferred from GoleMarket Constituerncy Work ID No. 20070210)	26/08/2011	51000	22/11/2007	22/02/2008	NDMC	CIVIL ROAD DIVN-V		PE Stage under Approval	0	51000
62	20114006	Impovement of water supply in Balmiki Basti Mandir Marg. SH: Shifting of water connection pipe line for Balmiki Basti under ground tank from DJB Main Line in Bhooli Bhatiyari area.	6/7/2011	1300000	17/09/2011	16/11/2011	NDMC	Water Supply		Work Could not be started due to Non Issuance of NOC from DJB	0	0
63	20114007	Construction of Two Porta Cabins for Community Services in the following Colonies. 1. Laxmi Bai Nagar 2. Sector - IV , DIZ area.	2/11/2011	2460000			NDMC	CIVIL CONST. DIVN-III		Tender to be opened on 9.1.12	0	0
64	20114008	Laying of Sub Water Main Line for new filtered water connection to the residents of Dhobi GhatNo.23 Man Singh road, New Delhi	21/11/2011	79000			NDMC	WATER SUPPLY		Estimate to be Processed	0	0