

**ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI**

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 400 LACS FOR THE MONTH OF DECEMBER-2018

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	<p>Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi.</p> <p>SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.</p> <p>(ii) Laying of HT cable of size 400 sqmm/3C run from ESS Sanjay Camp of ESS American School.</p>	<p>25.01.17</p> <p>16.10.17</p>	<p>M/s. Control Wel Switchgears</p> <p>M/s. Nav Shakti Traders</p>	<p>19,40,700/-</p> <p>Rate Contract</p>	<p>02.08.17</p> <p>60 Days from receipt of RC Permission & availability of HT Cable</p>	<p>30%</p> <p>75%</p>	<p>HT Panel not available in Electric Store</p> <p>HT Cable of size 400 Sqmm/3c not available in Electric Store</p>
2.	C-I	<p>Sanction of new electricity connection for (L&P) non domestic load at AGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi.</p> <p>(i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1 to ESS CGHS Sec.13R.K. Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.</p>	30.10.17	M/S Vishal Enterprises	Rate Contract	60 Days from receipt of RC Permission & availability of HT Cable	60%	HT Cable of size 400 Sqmm/3c not available in Electric Store

3.	C-I	Establishing of Unitized Sub- Station at CPH, Moti Bagh							
		(i) Cartage, installation, testing and commissioning of 990 KVA Unitized Substation and big size pillars including earthing at CPH, Motibagh.	18.07.18	M/S A.B. Enterprises	5,40,678/-	25.09.2018	100%	USS shall be energized after availability of shut down	
		(ii) Laying of U/G HT XLPE cable of size 150 sqmm/3c from ESS Railway Secretary Board to ESS Shastri Niketen to LILO at proposed USS CPH, Motibagh.	01.08.18	M/S Nav Shakti Traders	Rate Contract	-	100%	Newly laid HT cable to be LILO after availability of shut down	
4.	C-I	Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi.							
		(i) Cartage, Erection, Testing & Commissioning of 990 KVA USS big size pillar and earthing at college Lane Near D-Block, Railway Quarter, New Delhi.	27.12.2018	M/s. Tarun Electricals	12,75,575/-	09.03.2019	-	-	LOI issued for depositing P.G.
		(ii) Laying of U/G HT XLPE Cable of six 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane.	14.03.2018	M/S Vishal Enterprises	Rate Contract	-	-	-	Laying of HT Cable work is completed
		(iii) Laying of U/G LT XLPE cable if size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.	26.03.2018	-do-	-do-	-	-	-	
5.	C-I	Preliminary Estimate for electricity load of 542 KW for Assam House at 1-Gopi Nath Badoloi Marg, Chanakya Puir, New Delhi i) Cartage, Erection, Testing & Commissioning of HT VCB Panel,SITC of metering CT and PT at ESS Assam House. ii) Laying of U/G HT XLPE cable of 400 sqmm/3c from ESS Keventer Dairy to ESS Assam House	-	-	-	-	-	Price bid to be opened(HT VCB Panel not available in store) D.E.Approved	

6.	C-II	Cartage, Installation, Testing & Commissioning of HT VCB Panels, Transformer 1000 KVA, LT Panel, P/F of BTU and Providing earthing system at proposed ESS near Veeranwali Hospital, Chanakya Puri, New Delhi.	-	M/s. A.B. Enterprises	10,84,300/-	14.01.2019	70%	Work in Progress
7.	C-II	Providing and fixing of 3-Phase Energy meter at outport of distribution. Transformers for calculation of AI&C losses in NDMC Area.	30.06.17	M/s. S.L. Electromech	1,33,66,800/-	30.12.2018	84%	Work in Progress
8.	C-II	CITC & Dismantling of HT, Distribution Transformers and Allied works at ESS Teaching Block, AIIMS, New Delhi	01.12.17	M/s. India Care	09,87,860/-	07.12.2018	60%	Work in Progress
9.	C-VI	Laying of 33 KV, 400 sqmm/3CXLPE Cables in an outside NDMC area	23.01.2018	M/s. Vishal Enterprises Ltd.	2,63,86,795/-	22.01.2020	38%	Cable Laying work is in progress.
10.	M/S	NOW:- Annual Maintenance Contract for 374 Nos. H.T. Panels Areva Make in Maintenance South Area. SH: Annual Maintenance Contract for 518 Nos. H.T. Panels Areva Make in NDMC Area.	18.04.17	M/s. Schneider Electric Infrastructure Ltd.	1,67,73,900	17.04.2019	60%	Work in Progress as per availability of shutdown
11.	M/S	NOW: Replacement Work Replacement of old Aluminum Electric wiring of various (09 Nos.) ESS in M/S Area.	14.06.2018	M/s. Robust Electric	7,53,697/-	24.10.2018	90%	Work is Progress
12.	M/S	NOW: R&M of ESS in M/S Area. SH: Requirement of Schneider make spares for servicing of 11 KV panels (VMX) at ESS Chanakya Bhawan.	21.08.2018	M/s. Ceekay Engineers	3,54,996/-	26.12.2018	-	Supply is yet to be received
13.	M/S	NOW: R&M of ESS in M/S Area. SH: Requirement of Schneider make spares for servicing of 11 KV (Set-I) 13 panels (HWX-C) at ESS Kevender Dairy.	21.08.2018	M/s. Ceekay Engineers	8,28,545/-	12.11.2018	-	Supply is yet to be received
14.	M/S	NOW: R&M of ESS in M/S Area. SH: Requirement of Schneider make spares for servicing of 11 KV (Set-II) 13 panels (HWX-C) at ESS Kevender Dairy.	05.10.2018	M/s. Ceekay Engineers	8,69,002/-	05.01.2019	-	Supply is yet to be received

15.	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years.	02.02.2018	M/s. PCI Ltd	16,68,190/-	01.02.2021 (Three years)	33%	Work Started from 02.02.2018
16.	Prot.	CAMC of Motorola make wireless set allied accessories	25.05.2018	M/S Rama Krishna Telecommunication Pvt. Ltd.	1,87,210/-	31.05.2019	56%	Work Started from 01.06.2018
17.	M-33 KV	Reparing of 50 MVA,66/33 KV PTR at ESS Vidyut Bhawan	09.10.2018	M/s. Associated Electrical (GZB) Pvt. Ltd. (D-19, Industrial Area Site-IV, Sahibabad, Ghaziabad (UP)	87,49,250/-	120 days after 10 th day of handling over of Transformer whichever is later and 75 days from the date of dispatch clearance by the department (it include the shipping time from works).	Work in Progress	
18.	M-33KV	CAMC for digital multiple unit (Variable refrigerant flow unit) for SCADA Control Room installed in Nirman Bhawan	03.12.2018	M/s. Airsystems, WZ-66/1A First Floor, Manohar Nagar, Vikash Puri Extn., New Delhi-110018	2,65,830/-	01 Year	-	-
19.	M/N	Triennial Maintenance Contract for Energy Monitoring System, Control Room, Ground Floor, Palika Parking.	W.O. No.34/EE(M/N) /2016-17 dt.25.10.2016	M/s Sofcon Systems India Pvt. Ltd	3,243,000.00	3 Year	40%	Work in progress
20.	M/N	Annual Maintenance Contract for 144 nos. H.T. Panels Areva Make in Maintenance North area	W.O. No.04/EE(M/N) /2017-18 dt.18.04.2017	M/s Schneider Electric Infrastructure Ltd.	6,485,400.00	2 Year	50%	Work in progress

July
15/2/19
EE(E)T-II

Checked by (Sr. Asstt.)

Asstt.
28/2/19
Sr.Asstt. (T-II)