

ELECTRICITY DEPARTMENT-II
PALIKA KENDRA, NEW DELHI

SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 200 LACS FOR THE MONTH OF MAY-2018

S. No.	Div. Zone	Name of Work	Date of Awards	Contracting Agency	Awarded Cost	Target date of completion	% of Physical progress	Remarks
1.	C-I	Enhancement of load in M.P Flats/ Bungalows in South Avenue Area. SH: Cartage, Erection, testing & Commissioning of HT/LT Panels . Transformer 1000KVA & earthing.	04.10.16	M/s. Control Wel Switchgears	16,79,800/-	18.05.18	75%	Work in Progress
2.	C-I	(i) Construction of 11 KV ESS near American Embassy School, Chanakya Puri, New Delhi. SH: Cartage, Erection, Testing & Commissioning of HT Panels/LT Panels & Transformer 1000 KVA and earthing.	25.01.17	M/s. Control Wel Switchgears	19,40,700/-	02.05.18	30%	HT Panel not available in Electric Store
		(ii) Laying of HT cable of size 400 sqmm/3C run from ESS Sanjay Camp of ESS American School.	16.10.17	M/s. Nav Shakti Traders	Rate Contract	60 Days from receipt of RR Permission	75%	HT Cable not available in Electric Store
3.	C-I	Sanction of new electricity connection for (L&P) non domestic load at AGHS wellness Centre & Admin building Sector-13 R.K. Puram, New Delhi. (i) Sh: Laying of U/G HT XLPE cable of size 400 sqmm/3 C including supplying & Laying of HDPE Pipe. St. The Joint Boxes and indoor end termination from ESS R.K.Puram No.1to ESS CGHS Sec.13R.K Puraqm and from ESS 33/11 KV Netaji Nagar to ESS CGHS Sec.13, R.K.Puram, New Delhi.	30.10.17	M/S Vishal Enterprises	14,76,774/-	29.12.17	60%	HT Cable not available in Store
4.	C-I	Establishing 2 X 1600 KVA Sub-station at Pillanji Village (under Adarsh Gram Yojna monitored by Hon'ble MP) (i) SH: Laying of U/G LT XLPE cable of size 400 sqmm/3.5C & 95 Sqmm/3.5C including Supplying and laying of HDPE Pipe at Pillaji Village.	09.05.17	M/s. Vishal Enterprises	17,44,911/-	16.05.18	60%	Work held up

		(ii) SH: Supply cartage,erection of RCC/PCC Pole Mtr.long, supply and erection of bus bar chamber and cartage and erection of big size pillar including earthing at Pillanji Village,New Delhi	18.07.17	M/s. Laxmi Electromech Pvt. Ltd.	29,47,850/-	26.06.18	30%	Work held up
		(iii) SH: Cartage, erection of testing and commissioning of 1600 KVA Dry Type transformer, HT panel, LT panel, supply and fixing of bus ducting 2500 Amp and earthing at proposed E/S/S at Pillanji Village.	02.08.17	M/s. Laxmi Electromech Pvt. Ltd.	24,35,869/-	10.08.18	90%	Work held up due to not available of HT cable for commissioning.
5.	C-I	Providing electric connection to J.J. Clusters in D/N & D/S division of NDMC area. SH: Supplying, cartage, erection of PCC Pole 8.5 mtr long including erection of meter board to J.J. Cluster in D/N & D/S division of NDMC area.	19.06.17	M/s. Laxmi Electromech Pvt. Ltd.	53,43,810/-	17.05.18	95%	Work in Progress
6.	C-I	Upgradation of HT Panels and HT feeders at U.S.Embassy,Chanakya Puri,New Delhi Sh: Laying of UG HT XLPE cable of 400 Sqmm/3C from Babu Dham	07.11.17	M/S. Creative Entrepreneur LLP	Rate Contract	-	100% (Partially Laid)	
7.	C-I	Preliminary Estimate for sanctioned of new electric connection of 560 KW at CSOI, KG Marg, New Delhi. (i) Cartage, erection, testing and commissioning of HT VCB Panel, SITC of metering CT and PT at ESS CSOI Club, KG Marg.	-	-	-	-	-	Price bid opened on 01.06.18
8.	C-I	Preliminary Estimate for sanctioned of new electric connection of 542 KW for Assam House at I -Gopi Nath Badoloi Marg , Chanakya Puri, New Delhi. (i) Cartage, erection, testing and commissioning of HT VCB Panel, SITC of metering CT and PT at ESS Assam House. (ii) Laying of U/G HT XLPE cable of 400 Sqmm/3Cfrom ESS Ashok Hotel to ESS Assam House (iii) Laying of U/G HT XLPE cable of 400 Sqmm/3Cfrom ESS Keventer Dairy to ESS Assam House	- 12.04.18	- M/S Nav Shakti	- Rate Contract	- 30.04.18	- 90%	Tender has been published Work Completed but cable to be energize D.E. approved

9.	C-I	Establishing of Unitized Sub- Station at CPH, Moti Bagh (i) Cartage, installation, testing and commissioning of 990 KVA Unitized Substation and big size pillars including earthing at CPH, Motibagh. (ii) Laying of U/G HT XLPE cable of size 150 sqmm/3c from ESS Railway Secretary Board to ESS Shastri Niketen to LILO at proposed USS CPH, Motibagh.	-	-	-	-	-	Price bid is to be opened D.E. under Process
10.		Installation of 990 KVA Unitized Sub-Station at College Lane, near D-Block Railway Quarter, New Delhi. (i) Cartage, Erection, Testing & Commissioning of 990 KVA USS big size pillar and earthing at college Lane Near D-Block, Railway Quarter, New Delhi. (ii) Laying of U/G HT XLPE Cable of size 150 sqmm/3C from ESS FICCI and ESS Supreme Court to USS 990 KVA College Lane. (iii) Laying of U/G LT XLPE cable if size 400 sqmm/3.5C & 16 Sqmm/4C at College Lane.	-	-	-	-	-	Tender has been published. Road cut permission awaiting from Civil Engineering Deptt. for laying of 2 nd feed from ESS Supreme Court -do-
11.	C-II	Providing and fixing of 3-Panel Energy meter at out port of distribution. transformers for calculation of AI&C losses in NDMC Area.	30.06.17	M/s. S.L. Electromech	1,33,66,800	30.12.18	60%	Work in Progress
12.	C-II	CITC & Dismantling of HT, LT Panel Board, Distribution Transformers and allied works at ESS R.P.Centre,AIIMS	01.12.17	M/s. A.B. Enterprises	23,80,149	07.06.2018	60%	Work in Progress
13.	C-II	CITC & Dismantling of HT, Distribution Transformers and Allied works at ESS Teaching Block,AIIMS, New Delhi	01.12.17	M/s. India Care	09,87,860	07.06.2018	50%	Work in Progress
14.	C-II	CITC of HT Panel Board, distribution transformer at ESS PC Block, AIIMS, New Delhi	10.01.2018	M/s. Neha Electrical Co.	23,75,070	18.07.2018	60%	Work in Progress

15.	C-II	Cartage, Installation, Testing & Commissioning of 11KV HT Panels & Allied works at ESS 26-A. B.K.Road, Akash Deep Building & ESS Ashoka Estate, New Delhi	10.01.2018	M/s. Laxmi Electromech Pvt. Ltd..	4,77,737	21.03..2018	90%	Commissioning is left as consumer has not submitted the test report.
16.	M/S	NOW:- Annual Maintenance Contract for 374 Nos. H.T. Panels Areva Make in Maintenance South Area. SH: Annual Maintenance Contract for 518 Nos. H.T. Panels Areva Make in NDMC Area.	18.04.17	M/s. Schneider Electric Infrastructure Ltd.	1,67,73,900/-	17.04.19	50%	Work in Progress as per availability of shutdown
17.	M/S	NOW: R&M of ESS in M/S Area. SH; Requirement of Schneider make Spares for Servicing of 11KV panels (HWX-C) at Babu Dham Grid.	15.03.2018	M/s. Commercial Engineers	1,00,300/-	30.06.2018	-	Supply yet to be received
18.	Prot.	Annual Maintenance contract for 2 Nos. SEBA-KMT German make (Model Centrix System) HT CFL Locating equipment mounted on vehicle No. DL-IL-K-9260 and 9261 for three years (M/S PCI Ltd.)	02.02.2018	EE(E)Prot.	16,68,190/-	01.02.2021 (Three years)	12%	Work Started from 02.02.2018

EE(E)T-II

Checked by (Sr. Asstt.)

Jr.Asstt. (T-II)