

STATUS OF MLA LOCAL AREA DEVELOPMENT SCHEME FOR THE YEAR 2009 - 2021**No. & Name of Constituency : (38) .DELHI CANTT.**

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
1	20093801	Providing and fixing Porta cabins in Community Centre at B,C ,D and F - block , AR Dairy and Neta ji Nagar Mkt.	11/6/2009	2041000	23/3/2011	22/7/2011	NDMC	CIVIL ROAD DIVN-III	M/s Pushkar	Work Completed	1943000	0
2	20093801	Providing and fixing Porta cabins in Community Centre at B,C ,D and F - block , AR Dairy and Neta ji Nagar Mkt.	11/6/2009	2041000	23/3/2011	22/7/2011	NDMC	CIVIL ROAD DIVN-III	M/s Pushkar	Work Completed	1943000	0
3	20093801	Providing and fixing Porta cabins in Community Centre at B,C ,D and F - block , AR Dairy and Neta ji Nagar Mkt.	11/6/2009	2041000	23/3/2011	22/7/2011	NDMC	CIVIL ROAD DIVN-III	M/s Pushkar	Work Completed	1943000	0
4	20093802	Providing and fixing Porta cabins in Community Centre at A ,D,E - block,Multistoreyed Flats North west and Baigun Zaidi Market, Moti Bagh area.	11/6/2009	1797100	27/5/2011	26/9/2011	NDMC	CIVIL ROAD DIVN-III	M/S NEW TECH INDIA	Work Completed	1766000	0
5	20093803	Construction of Porta Cabins for Community Centre at Chanakaya Puri Area.	28/1/2010	1294400	21/4/2011	20/6/2011	NDMC	CIVIL ROAD DIVN-IV	M/S PUSHKAR CONSTRUCTION	Work Completed	1234099	0
6	20103801	Construction of Security wall around D-II/B Flats in Moti Bagh(Balance work taken over from Sarojini Nagar constituency. Dated 02/01/2009) Old_ID: 20080121	1/2/2009	609000	27/3/2009		NDMC	CIVIL ROAD DIVN-III	SH. DEVENDER KUMAR	Work Completed	494000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
7	20103802	Improvement to Footpath, Parks,Lanes in Teen Murty Police Line and Ashok Police Line in Chanakya Puri Area.(Addl. Sanction for Rs. 1952100 vide letter No. KST/PA/D/2105 dated 11.08.2011)	18/1/2011	7487100	12/5/2012	18/11/2012	NDMC	CIVIL ROAD DIVN-IV	Devender Kumar	Work Completed	3809828	0
8	20103803	Providing and Laying CC interlocking pavers and improvements of drainage system in P&T colony Moti Bagh.	20/9/2010	3393000	7/5/2012	15/10/2012	NDMC	CIVIL ROAD DIVN-III	Sh. Bhoj Raj	Work Completed	2761047	0
9	20123801	Construction of Porta Cabin at Babu Dham, Sanjay Camp, Ashok Hotel and Ashok Police Lines.	18/1/2013	2875000	5/7/2012	18/2/2014	NDMC	CIVIL ROAD DIVN-IV	Sh. Bipin Kumar	Work Completed	2288359	0
10	20123802	Supply ,Installation, Testing & Commissioning of 12 mtrs. Height High Mast & 6.6 mtr. Height Steel tubular pole in Netaji Nagar(Zone-IX) & Moti Bagh (Zone-X) in NDMC area.	18/1/2013	10452000	19/7/2013	15/1/2013	NDMC	ELECT CONSTRUCTION DIVN-IV	M/s Panun Entracon Pvt. Ltd.	Work Completed	5942142	0
11	20123803	Providing and fixing concertino coil fencing our existing boundary wall along ring road, North-west Moti bagh.	18/1/2013	426000	28/4/2013	20/8/2013	NDMC	CIVIL ROAD DIVN-III	Sh. Halke ram	Work Completed	426000	0
12	20123804	Providing Porta Cabins and RCC benches in Dr. BR Ambedkar Vatika, Africa Avenue and G- Block, Netaji Nagar, New Delhi.	18/1/2013	698000	15/6/2013	14/7/2013	NDMC	CIVIL ROAD DIVN-III	M/s New tech(India)	Work Completed	692660	0
13	20123805	Raising boundary wall of park near Sarojini Nagar Depot, New Delhi.	18/1/2013	309000	18/4/2013	17/6/2013	NDMC	CIVIL ROAD DIVN-III	Sh. Halke ram	Work Completed	309000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
14	20123806	Construction of Porta Cabin at M-Block, Shankar Camp, Harijan basti Netaji Nagar, Palika Bhawan, Aradhana Complex, Netaji Nagar Market, Begum Zaidi Market, Basurkar Market and MS Flats Moti Bagh-I, New Delhi.	18/1/2013	3207000	8/6/2013	5/12/2013	NDMC	CIVIL ROAD DIVN-III	M/s. Deep Const.	Work Completed	3204288	0
15	20123807	Raising of Height of existing security wall back side of A Block of moti bagh Area.	18/1/2013	655000	22/4/2013	14/8/2013	NDMC	CIVIL ROAD DIVN-III	Sh.Halke ram	Work Completed	642800	0
16	20123808	Improvement to existing toilet and bathroom in Shanti Vihar, Moti Bagh.	18/1/2013	611000	13/6/2013	10/10/2013	NDMC	CIVIL ROAD DIVN-III	M/s. Kvanns Enterprises	Work Completed	610700	0
17	20123809	Special repairs to existing community Centre at F Block, Netaji Nagar, New Delhi.	18/1/2013	364000	22/6/2013	5/8/2013	NDMC	CIVIL ROAD DIVN-III	Sh.varun Narula	Work Completed	360075	0
18	20133801	Providing and fixing playing equipments and RCC Garden benches at Netaji Nagar and Moti bagh Parks.	23/4/2013	6502000	10/1/2013	3/4/2014	NDMC	CIVIL ROAD DIVN-III	Sh.Devender Kumar	Work Completed	5754400	0
19	20133802	Providing Badminton Court & Providing C.C Pavements in Community Centre, B Block, Moti Bagh New Delhi.	30/7/2013	609000	20/9/2013	11/11/2013	NDMC	CIVIL ROAD DIVN-III	Sh.Subash Chander	Work Completed	609000	0
20	20133803	Providing & Fixing Wire Coil over boundary wall around P&T Quarters, Moti Bagh, New Delhi	30/7/2013	1252000	10/1/2013	30/11/2013	NDMC	CIVIL ROAD DIVN-III	M/s. Sanjay Goel	Work Completed	1252000	0
21	20133804	Raising of Security wall between A&D-II/B Block, Moti Bagh, New Delhi	7/4/2013	438000	6/9/2013	16/11/2013	NDMC	CIVIL ROAD DIVN-III	M/s. Mohit Const. Co.	Work Completed	436094	0
22	20133805	Replacement of water tanks at Sanjay Camp, Shankar Camp, Harijan Basti, Netaji Nagar & Vivekanand Camp	9/6/2013	494000	27/9/2013	11/12/2013	NDMC	CIVIL WATER SUPPLY DIVN	M/s.Vidhia Borewell Services	Work Completed	494000	0
23	20143801	Construction of stairs and fixing steel Gate at Ambedkar Park, Netaji Nagar.	9/5/2014	198000	5/12/2014	2/2/2015	NDMC	CIVIL ROAD DIVN-III	S.K.Steel Craft	Work Completed	99321	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
24	20143802	Raising boundary wall and fixing M.S.Gate in F- Block, Moti Bagh.	12/5/2014	603000	8/12/2014	4/3/2015	NDMC	CIVIL ROAD DIVN-III	Goel Cement Agency	Work Completed	535771	0
25	20143803	Improvement of road lighting system at railway Colony D-1, Chankya Puri.	9/5/2014	256000	12/3/2014	31/1/2015	NDMC	ELECT ROAD LIGHTING DIVN.	M/s J.K.Power Enterprises.	Work Completed	256000	0
26	20143804	Providing and laying sewer lines in Anant Ram Dairy, Sector-XIII, RK Puram, New Delhi.	12/5/2014	1775000	31/12/2014	7/4/2015	NDMC	CIVIL SEWERAGE MAINTENANCE DIVN.	M/s Sona Construction	Work Completed	1738155	0
27	20143805	Providing and laying cement Concreat in back side of type-I Flats, F-Block, Netaji Nagar, New Delhi.	11/10/2014	3602000	3/1/2015	8/12/2015	NDMC	CIVIL ROAD DIVN-III	Bipin Kumar	Work Completed	2582212	0
28	20143806	Providing and Fixing Security cabins in Moti Bagh area, Moti Bagh.	10/10/2014	296000	5/12/2014	3/2/2015	NDMC	CIVIL ROAD DIVN-III	Vinod Kumar Maini	Work Completed	238195	0
29	20143807	Construction of Toilet Block at Sanjay Camp, Chankyapuri, New Delhi.	13/11/2014	332000	2/1/2015	2/1/2015	NDMC	CIVIL ROAD DIVN-IV	Sh. Halke Ram	Work Completed	280000	0
30	20143808	Providing Badminton Court in MS Flat North-West Moti Bagh, New Delhi.	12/5/2014	240000	8/12/2014	6/2/2015	NDMC	CIVIL ROAD DIVN-III	Goel Construction	Work Completed	231239	0
31	20153801	Raising of boundary wall and fixing MS gate in F Block-II Moti Bagh.	12/1/2016	2218000	24/7/2016	23/1/2017	NDMC	CIVIL ROAD DIVN-III	M/s Kishor Sharma& Ass.	Work Completed	1470000	0
32	20153802	Providing and fixing porta cabin in F Block Ramleela Ground Moti Bagh area.	12/1/2016	882000	30/7/2016	29/10/2016	NDMC	CIVIL ROAD DIVN-III	M/s S.P.Const. Co.	work Completed with Liab.	629000	253000
33	20153803	Raising of stone masonry boundary wall with concertina wire behind Type-II & Type-III flats at North West Block Moti Bagh.	12/1/2016	357000	23/4/2016	6/6/2016	NDMC	CIVIL ROAD DIVN-III	Ms Innovare Engieers.	work Completed with Liab.	282000	75000
34	20153804	Raising of boundary wall and fixing MS gate in D- Block Moti Bagh area.	12/1/2016	671000	27/8/2016	26/12/2016	NDMC	CIVIL ROAD DIVN-III	M/s Kishor Sharma& Ass.	work Completed with Liab.	671000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
35	20153805	Providing and placing precast RCC benches under Delhi Cantonment Constituency in NDMC area.	12/1/2016	449000	5/9/2016	22/6/2016	NDMC	CIVIL ROAD DIVN-III	M/s Arzoo Concrete Product.	work Completed with Liab.	289000	160000
36	20153806	Providing & fixing litter-bins in the jurisdiction of R-III division.	24/2/2016	465900	27/5/2016	26/6/2016	NDMC	CIVIL ROAD DIVN-III	M/s Mohit Const. Co.	work Completed with Liab.	363000	102900
37	20153807	Development of park behind madarasi camp North West Moti Bagh, New Delhi.	24/2/2016	493600	31/7/2016		NDMC	CIVIL ROAD DIVN-III	M/s Goel Cement Agency	Work Merged	173000	
38	20153808	Construction of Public Toilet E-Block Netaji Nagar.	24/2/2016	226900			NDMC	CIVIL ROAD DIVN-III		Transferred	0	
39	20153809	Providing and fixing Y shape Angle and concertina wire around B-Block Moti Bagh area.	24/2/2016	253900	14/5/2016	13/6/2016	NDMC	CIVIL ROAD DIVN-III	Ms Fantini Design Pvt. Ltd.	work Completed with Liab.	165000	88900
40	20153810	Providing and laying cement concrete behind C-Block, Netaji Nagar, New Delhi-23.	26/2/2016	412400	5/9/2016	7/8/2016	NDMC	CIVIL ROAD DIVN-III	M/s Shivaji Const. co.	Work Completed	287000	0
41	20153811	Garden hut/Umbrella shapes shed at subhas Park Netaji Nagar.	18/2/2016	226600	4/6/2016	5/7/2016	NDMC	HORTICULT URE-I	Shri Jaspal Singh	Work Completed	147664	0
42	20153812	Construction of Porta cabins at Yashwant Place Chankyapuri New Delhi	3/11/2016	377000	17/6/2017	16/7/2017	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	M/s Shree Contracts	work Completed with Liab.	300000	77000
43	20153813	Providing and fixing security MS gate in F-crescent back lane and Y-crescent at Malcha Marg Chanakya Puri New Delhi.	18/2/2016	346300	21/6/2016	20/7/2016	NDMC	CIVIL ROAD DIVN-IV	M/s Fantini Design (P) Ltd.	work Completed with Liab.	95000	251300
44	20153814	Providing & fixing of G.I sheet at Chaupal in Sanjay Camp, Chanakya Puri New Delhi-21.	28/2/2016	139000	21/6/2016	20/7/2016	NDMC	CIVIL ROAD DIVN-IV	Sh. S.K.Construction	Work Completed	139000	0
45	20153815	Construction of Porta cabin at E-Block, Netaji Nagar, Chanakya Puri, New Delhi-21	30/3/2016	443000	13/8/2016	26/9/2016	NDMC	CIVIL ROAD DIVN-III	M/s S.P.Const.Co.	work Completed with Liab.	214000	229000
46	20153816	Imp. to existing road in Anantram Dairy, Sec-13, R.K.Puram Netaji Nagar.	29/3/2016	2104000	20/10/2016	19/1/2017	NDMC	CIVIL ROAD DIVN-III	Sh.Bipin Kumar	work Completed with Liab.	1491000	613000

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
47	20153817	Construction of Stage at C-Block Type-I Netaji Nagar.	29/3/2016	162000	8/2/2018	7/10/2016	NDMC	CIVIL ROAD DIVN-III	M/s M.S.Associates.	Work in Progress	56000	
48	20153818	Construction of Porta Cabin at C-Block Type-I Netaji Nagar.	29/3/2016	363000	24/6/2016	8/7/2016	NDMC	CIVIL ROAD DIVN-III	M/s Shree Contracts & Hospitality Services.	work Completed with Liab.	180000	183000
49	20153819	Providing & fixing security cabins in F & M Block and North West Moti Bagh New Delhi-110021	29/3/2016	208000	22/8/2016	10/5/2016	NDMC	CIVIL ROAD DIVN-III	M/s S.P.Const.Co.	work Completed with Liab.	98000	110000
50	20153820	Providing & fixing MS Signage Board Netaji Nagar, Moti Bagh Market and Railway Colony Chanakya Puri, New DELhi-110021	29/3/2016	682000	25/7/2016	24/9/2016	NDMC	CIVIL ROAD DIVN-III	M/s Sethi Const.	work Completed with Liab.	18000	664000
51	20153821	Construction of Porta Cabin at C-Block Type-II Netaji Nagar.	29/3/2016	366500	14/8/2016	13/10/2016	NDMC	CIVIL ROAD DIVN-III	M/s S.P.Const.Co.	work Completed with Liab.	242000	124500
52	20153822	Construction of additional WC in Shankar Camp J.J Camp Moti Bagh.	29/3/2016	346000	27/8/2016	26/10/2016	NDMC	CIVIL ROAD DIVN-III	Sh. Gulshan Kumar	work Completed with Liab.	160000	186000
53	20153823	Construction of Public Toilet near Subhash Park, Netaji Nagar, New Delhi-110023	29/3/2016	379000			NDMC	CIVIL ROAD DIVN-III		Transferred	0	
54	20153824	Providing & Laying CC pavement in the back lanes of D-Block Type-I Netaji Nagar.	30/3/2016	758400			NDMC	CIVIL ROAD DIVN-III		Dropped	3000	
55	20153825	Providing playing Equipments in school building and parks under the jurisdiction of BM-II Division.	30/3/2016	1519000	2/2/2017	14/9/2016	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	M/s Pushkar Contractor	work Completed with Liab.	743000	776000
56	20153826	Providing Shed and S.S.Benches in Yashwant Place Shopping Complex, Chanakyapuri.	30/3/2016	615700	16/8/2016	31/8/2016	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	M/s A.R.Construction	work Completed with Liab.	482000	133700
57	20153827	Providing Shade C3 Block Type-II, Near Park, Netaji Nagar, New Delhi-110023.	30/3/2016	170000	7/7/2017	31/8/2016	NDMC	CIVIL ROAD DIVN-III	M/s J.D.Enterprises	Work in Progress	30000	

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
58	20153828	Providing and Fixing Stainless Steel Signage Board at Yashwant Place Shopping Complex, Ashoka Hotel Police Line & D-1 & D-II Flats at Chanakyapuri.	30/3/2016	2528900			NDMC	CIVIL BUILDING MAINTENANCE DIVN- II		Dropped	0	
59	20153829	Construction of Stage at Central park C-II/92, Chanakya Puri New Delhi -21.	12/9/2015	519100	8/3/2016	9/2/2016	NDMC	CIVIL ROAD DIVN-IV	Sh. Gulshan Kumar	work Completed with Liab.	219000	300100
60	20153830	Providing and laying CC and construction of open drea in at vivekanand Camp, Chanakya Puri, New Delhi.	12/9/2015	312700	11/4/2016	1/3/2017	NDMC	CIVIL ROAD DIVN-IV	Sh. Raghubir Singh	Work Completed	225000	0
61	20153831	Providing and fixing of G.I Sheet Shed at Vivekanand Camp near Sulabh Shochalya New Delhi.	12/9/2015	206900	20/7/2016	9/2/2016	NDMC	CIVIL ROAD DIVN-IV	M/s J.D.Enterprises	work Completed with Liab.	167000	39900
62	20163801	Construction of Two number bore wells/tube wells at Sanjay Camp and Vivekanand Camp, Chanakya Puri New Delhi-21	12/8/2016	839600	17/2/2017	16/3/2017	NDMC	CIVIL WATER SUPPLY DIVN	M/s Super System Engg.	work Completed with Liab.	688842	113672
63	20173801	Providing and Laying of Sewer Line at Shanti Vihar, Moti Bagh-I, New Delhi	10/11/2017	1837500	6/7/2017	23/10/2017	NDMC	CIVIL SEWERAGE MAINTENANCE DIVN.	M/s S.K.Construction	Work Completed	897000	0
64	20173802	Providing & Laying RMC in Sanjay Camp, Chanakya Puri, New Delhi.	10/11/2017	231000	3/10/2017	23/4/2017	NDMC	CIVIL ROAD DIVN-IV	M/s Kunjal Enterprises	work Completed with Liab.	231000	0
65	20173803	Improvement of existing road in Anant Ram dairy Sector-13, R.K. Puram, New Delhi	4/7/2017	3465400	4/7/2017	15/11/2017	NDMC	CIVIL ROAD DIVN-III	M/s Azad Construction	Work Completed	3432000	0
66	20173804	Providing of a water cooler and a shade on approximate at Rajkiya Sarvodaya Kanya Vidyalaya, Moti Bagh-I, New Delhi-21	3/8/2017	788000	3/8/2017	15/7/2017	NDMC	CIVIL ROAD DIVN-III	Singh Enterprises	Work Completed	336000	0
67	20173805	Providing and fixing SS gates at Anant Ram dairy Sector-13, R.K. Puram, Netaji Nagar	3/8/2017	172500	19/10/2017	18/12/2017	NDMC	CIVIL ROAD DIVN-III	Azad Construction	work Completed with Liab.	82500	90000
68	20173806	Improvement of street of J.J. Cluster Shankar Camp in Sub Division-III R-III Division	28/7/2017	518900	28/7/2017	22/6/2018	NDMC	CIVIL ROAD DIVN-III		work Completed with Liab.	259000	259900

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
69	20183801	Construction of Badminton Court complex under the Delhi Cantonment Assembly.	25/2/2019	2009000			NDMC	CIVIL ROAD DIVN-III		NIT/Tender Processed	0	
70	20183802	Raising of boundary wall and concertina wire at E block, D Block Part II and M block, Moti bagh.	25/2/2019	2469000	10/8/2019		NDMC	CIVIL ROAD DIVN-III		Work in Progress	0	
71	20183803	Construction of Public toilet at Harizan basti, Anantram Dairy	25/2/2019	480000			NDMC	CIVIL ROAD DIVN-III		Transferred	0	
72	20183804	Repairing of Porta cabin at D block P&T quater moti bagh under sub division III (R-III) division.	25/2/2019	330000	5/12/2019		NDMC	CIVIL ROAD DIVN-III		Work in Progress	0	
73	20203801	Construction of Porta Cabin at Palika Milan, D-1 & D-2 Satya Marg and Babu Dham Housing Complex.	12/3/2020	2730000			NDMC	CIVIL BUILDING MAINTENANCE DIVN- I		Work Awarded	0	
74	20203802	Construction of Shed and providing and laying C.C.Flooring for Babu Dham Housing Complex & Delhi Fire Station.	12/3/2020	1748000			NDMC	CIVIL BUILDING MAINTENANCE DIVN- I		Work Awarded	0	
75	20203803	Raising the Boundary Wall and Installing Security Gates in Sports Complex Park at North West Moti Bagh, New Delhi110021	12/3/2020	688000			NDMC	CIVIL ROAD DIVN-III		PE under Approval	0	
76	20203804	Providing and laying RMC and Drainage System in E-Block Moti Bagh	12/3/2020	2607000			NDMC	CIVIL ROAD DIVN-III		PE under Approval	0	
77	20203805	Raising of boundary wall and concertina wire at E block, D Block Part II and M block, Moti bagh.	12/8/2020	330000			NDMC	CIVIL ROAD DIVN-III		PE under Approval	0	
78	20203806	Repairing of Porta cabin at D block P&T quater moti bagh under sub division III (R-III) division.	12/8/2020	2469000			NDMC	CIVIL ROAD DIVN-III		PE under Approval	0	
79	20203807	Providing of Yoga Shed and repairing of stage at North West Moti Bagh and Babu Dham.	12/8/2020	1712000			NDMC	CIVIL ROAD DIVN-III		PE under Approval	0	
80	20203808	Improvement to existing road to AnantRam Dairy, Sector-13, R.K.Puram, Netaji Nagar Part-III	12/8/2020	4208000			NDMC	CIVIL ROAD DIVN-III		PE under Approval	0	

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
81	20203809	Construction of Public toilet at Harizan basti, Anantram Dairy	12/8/2020	587000	13/12/2019	21/12/2020	NDMC	CIVIL R.I.P DIVN.		work Completed with Liab.	307065	279435
82	20203810	Construction of Public toilet at Moti Bagh New Delhi.	12/8/2020	253900	12/12/2019	21/12/2020	NDMC	CIVIL R.I.P DIVN.		work Completed with Liab.	253900	100000