## ELECTRICITY DEPARTMENT-II PALIKA KENDRA, NEW DELHI

## SUB: PROGRESS REPORT OF WORK COSTING TO RS.1 LAC TO 100 LACS FOR THE MONTH OF MAY -2014

	<del> </del>				
ů	4.		,	1.	s S
31	Cil	5	<u>C</u>	ÇI	Div. Zone
Replacement of CI Poles with octagonal steel pole at Service Road front & Back side of North Avenue.	Installation, testing & commissioning of 11 KV/5.04 MVAR, fixed type Capacitor Bank at E/S/S National Archives & Hanuman Road.	Replacement of oil filled transformer with dry type transformer in north of Rajpath & (Phase-IV) in NDMC Area. SH: Providing & Fixing of 3 Element Auxiliary Relay VAA-33 24/30 Volts DC HT Panel for Protection of Transformer & connection of Transformer & Connection of Transformer	Cartage, Installation, Testing & Commissioning of Unitized S/S 11KV/433 V, 990KVA-04 Nos. at various sites in NDMC area.	Replacement of oil type transformer with dry type transformer in North of Rajpath and South of Rajpath (Phase-IV)	NAME OF WORK
07.08.13	11.01.13	25.01.11	24.05.12	20.04.12	Date of Awards
M/s. Bajaj Electricals Ltd.	M/s. New Hitech	M/s. Ambee Engineers	M/s. New Delhi Traders	M/s. New Delhi Traders	Contracting Agency
49,79,111/-	6,39,260/-	6,76,744/-	9,50,400/-	13,24,800/-	Awarded Cost
06.12.13	13.09.13	24.01.12 Extended upto 24.08.14	23.11.12 Extended upto 31.05.14	19.04.13 Extended upto 19.10.14	Target date of completion
20%	82%	82.35%	90%	62.5%	% of Physical progress
Provisional extension of time is granted to firm.	Provisional extension of time granted by CE( E) w.e.f. 14.03.13	Work in progress	Work completed, payment to be made after ensuring Budget provision.	- 15Nos. transformer replaced by firm (14 Dry type+ 1No. Oil type) - work in progress.	Remarks

	1	Т									<b></b>				1		
10.								_		œ				7.			٥
Prot.	3									C-VI				C-II			C-11
Annual Maintenance contract for servicing &maintenance of "Hagenuk" German make HT cable fault locating equipment fitted on van No.DL-IL-E-1245 & DL-IL-E-4734	N.O.W: Aug. of 11 KV S/S Pandara Park. SH: Cartage, Installation, Testing & Commissioning of Transformer including construction of transformer foundation & shed at E/S/S Pandara Park.							INDIVIC 3/3	commissioning of capacitor bank at various	Supply, installation testing and	Canning Lane.	Mathur Lane to propose E/S/S 11 KV	E/S/S Mandi House and E/S/S Harish Chand	Lying of HT XLPE cable 400 sq.mm/3c from	E/S/S Peshwa Road, New Delhi.	No. 11KV HT Panel (OCB) HEL make at	installation testing and commissioning of or
28.03.14	27.02.14							-		14.12.10				06.02.14			21.03.14
M/s. PCI Ltd	M/s. A.B. Enterprises							Ltd	Capacitors (P)	M/s. Energee		11.	STATE OF THE STATE	M/s Nav Shakti		lech.	M/s. New Hi
4,97,093/-	9,39,643/-								,	69,89,745/-				10 47 015/-			1,66,210/-
31.03.15	05.06.2014								-	31.12.14		· ·	10.04.14	15 04 14	. **		31.04.14
16%	95%									87%			40%	400%			95%
Annual Maintenance contract of cable fault locating van	Work in progress	Netaji Nagar.	Trauma Centre and	Dairy, Sanjay	Bazaar, Keventer	Raisina Road, Raja	commissioned at	nos. have been	banks out of 15	13 Nos. canacitor	awaited.	Illud phase is	Approval of KC	A manual of BC			Work in progress

CE(E-II)

Bheerd 16[06][4