

STATUS OF MLA LOCAL AREA DEVELOPMENT SCHEME FOR THE YEAR 2004-2009**Name Of MLA in the Fourth Legislative Assembly : Smt. SHEILA DIXHIT****No. & Name of Constituency in the Fourth Legislative Assembly : (2) . GOLE MARKET**

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
1	20040201	Providing and fixing benches in parks, pavers, swings, etc. in Palika Milan, Malcha Marg. A) Interlocking pavers. B) Benches. C) Swings	1/7/2004	478000	22/05/2005	21/07/2005	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	M/s Sirohi	Work Completed	419000	0
2	20040202	Drainage System/ Rainwater harvesting in Teen Murti Police Compound a) RCC pipes for drainage system. b) Silt Chamber. c) Boring & recharge shaft.	1/7/2004	300000	27/03/2005	20/05/2005	NDMC	CIVIL ROAD DIVN-IV	M/s Sonia Engineers & Contractors.	Transferred	1409492	0
3	20040203	Improvement to internal street road and providing interlocking CC pavers in back & front of Jaisalmer House Quarters a) Laying of CC pavers at interlocking road-side berm. b) Strengthening of	1/7/2004	490600	1/1/2005	15/02/2005	NDMC	CIVIL ROAD DIVN-II	M/s Deep Const.	Work Completed	298000	0
4	20040204	Improvement to interlocking area of Jam Nagar House Quarters. a) Laying of CC interlocking pavers in internal circulation area and in back & front of Jam Nagar & Jaisalmer House Staff Quarters.	1/7/2004	763500	13/10/2006	12/1/2007	NDMC	CIVIL ROAD DIVN-II	Sh. Vinod Kumar	Work Completed	422000	0
5	20040205	Improvement to area in front of staff quarters in Police Colony, Sansad Marg	7/1/2004	500000	11/2/2005	10/4/2005	NDMC	CIVIL ROAD DIVN-I	M/s Deep Const.	Work Completed	664000	0
6	20040206	Improvement to walkways in Chambri flats on Atul Grove Road - pavers & CC edging	7/1/2004	635336	13/02/2005	12/4/2005	NDMC	CIVIL ROAD DIVN-I	M/s Khanna Enterprises	Work Completed	627000	0
7	20040207	Construction of CC lanes in Sector I, II & III in DIZ area	1/7/2004	1870000	1/8/2005	30/11/2005	NDMC	CIVIL ROAD DIVN-V	M/s Tarun Promoters.	Work Completed	1969000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
8	20040208	Improvement to lane leading to Garwal Bhawan and surrounding area	7/1/2004	238000	28/01/2005	7/4/2005	NDMC	CIVIL ROAD DIVN-V	Sh. Harinder Singh	Work Completed	290000	0
9	20040209	NU Boundary wall to DTEA Sr. Sec. School at Mandir Marg LL	1/7/2004	3176400	11/3/2005	24/08/2006	NDMC	CIVIL BUILDING MAINTENANCE DIVN- I	Sh. Tilak Raj	Work Completed	295000	0
11	20040211	Construction of Gym including equipments at P&T quarters, H.C. Mathur Lane	7/1/2004	300000	17/04/2006	16/05/2006	NDMC	CIVIL ROAD DIVN-I	M/s V.K.Const.	Work Completed	260000	0
12	20040212	Construction of Gym including equipments at Sector-IV near Raja Bazar, Electric Sub-Station	1/7/2004	300000	24/07/2005	7/8/2005	NDMC	CIVIL ROAD DIVN-V	Sh. Sanjeev Kumar Gupta	Work Completed	235000	0
13	20040213	Construction of Gym including equipment at Police Colony, Sansad Marg	7/1/2004	300000	20/10/2005	7/1/2006	NDMC	CIVIL ROAD DIVN-I	M/s Expert Engineers	Work Completed	379000	0
14	20040214	Construction of Nine Porta Cabins in R.K.K. Gyan Mandir Marg, Middle School at Tees January Marg, New Delhi	23/7/2004	2300000	4/4/2005	30/05/2005	NDMC	CIVIL CONSTRUCTION DIVN-V	Arsh Construction	Work Completed	1553134	0
15	20040215	Providing and fixing grass pavers in the area around quarters behind 21-A, Janpath, New Delhi	12/9/2004	299500	1/9/2006	30/10/2006	NDMC	CIVIL ROAD DIVN-I	Sh. Bipin Kumar	Work Completed	280000	0
16	20040216	Purchase of 1 Refuse Collector & 50 Community bins	9/10/2004	2750000	31/03/2005	31/03/2005	NDMC	PUBLIC HEALTH ACCOUNTS BRANCH	M/S Prabha Dayal Om Prakash, M/s Sintax Industries Limited M/s Technic Fabrication Pvt.Ltd. M/s City Life Line Travel Pvt. Ltd. M/s Eicher Motors Ltd.	Work Completed	2602481	0
17	20040217	Providing & fixing Chequered Tiles at P&T Type-I Quarters at Kali Bari Marg, DIZ area	1/11/2004	885000	7/5/2005	6/8/2005	NDMC	CIVIL ROAD DIVN-V	M/s Aassi Const. Co.	Work Completed	770000	0
18	20040218	Providing Grit Wash Plaster on the boundary wall of P&T Type-I Quarters at Kali Bari Marg	1/11/2004	1800000	16/03/2005	15/06/2006	NDMC	CIVIL ROAD DIVN-V	M/s Khanna Enterprises	Work Completed	948000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
19	20040219	Relief to the victims of Tsunami Natural disaster/ national calamity	25/01/2005	2000000			NDMC	CIVIL ROAD DIVN-V		Work Completed	2000000	0
20	20040220	Installation of RCC benches in 20 parks of DIZ area	9/2/2005	995000	25/12/2005	4/3/2006	NDMC	CIVIL ROAD DIVN-V	M/s Arzoo Concrete	Work Completed	1065000	0
21	20040221	P&F MS railing on boundary wall in Police Colony, Parliament Street	3/7/2005	1645000	12/1/2006	11/2/2006	NDMC	CIVIL ROAD DIVN-I	Sh. Bipin Kumar	Work Completed	171000	0
22	20050201	Improvement of Jasalmer House Staff Quarters 1. Construction of Boundary Wall and providing railing over it.	8/6/2005	1167000	19/10/2006	18/01/2007	NDMC	CIVIL ROAD DIVN-II	M/s Deep Const.	Work Completed	1188000	0
23	20050202	Improvement of Jam Nagar House Staff Quarters 1. Construction of Boundary Wall and providing railing over it.	8/6/2005	860000	14/01/2005	13/03/2005	NDMC	CIVIL ROAD DIVN-II	Sh.Vijay Tyagi	Work Completed	656000	0
25	20050204	Improvement of Local market near Shops of T-Junction of Kali Bari Marg and Bhai Veer Singh Marg	8/8/2005	700000	17/04/2006	16/07/2006	NDMC	CIVIL ROAD DIVN-V	Sh. Vinod Kumar Maini	Work Completed	697000	0
26	20050205	Improvement of local market behind RML (Chemist Shop with Fruit Venders)	8/8/2005	1000000	2/4/2006	1/7/2006	NDMC	CIVIL ROAD DIVN-V	M/s Azad Const.	Work Completed	770000	0
27	20050206	Improvement of local market near Udyan Marg (Near Central School)	8/8/2005	900000	26/03/2006	28/06/2006	NDMC	CIVIL ROAD DIVN-V	M/s Khanna Enterprises	Work Completed	699000	0
28	20050207	Improvement of local market near Kali Bari Lane (P&T Quarters)	8/8/2005	350000	14/01/2006	4/2/2006	NDMC	CIVIL ROAD DIVN-V	M/s Tarun Promoters.	Work Completed	203000	0
29	20050208	Improvement of local market behind petrol pump at BKS Marg	8/8/2005	200000	22/10/2006	22/01/2007	NDMC	CIVIL ROAD DIVN-V	M/s Deep Const.	Work Completed	0	0
30	20050209	Providing playing equipments in parks of Sector-I, II & III of DIZ Area	8/8/2005	2400000	23/06/2006	4/11/2006	NDMC	CIVIL ROAD DIVN-V	M/s Kalia Enterprises	Work Completed	1924000	0
31	20050210	Providing playing equipment in parks of Sector-IV DIZ area	8/8/2005	1500000	14/04/2007	13/07/2007	NDMC	CIVIL ROAD DIVN-V	M/s Kalia Enterprises	Work Completed	1079000	0
32	20050211	Providing playing equipments in parks of Diplomatic Enclave Area, Chanakyapuri and in front of Singapore High Commission near Sanjay Camp	8/8/2005	350000	6/1/2006	5/7/2006	NDMC	CIVIL ROAD DIVN-IV	M/s Kushubu Builders	Work Completed	274000	0
33	20050212	Provision of Security Booths in Sector-I, II & III of DIZ area	8/8/2005	900000	21/05/2006	20/07/2006	NDMC	CIVIL ROAD DIVN-V	M/s Porta Prefeb Structure	Work Completed	707000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
34	20050213	Construction of Pathway and Basket Ball, Volley Ball, Badminton Court in the parks of Block No. 18-33, BKS Marg . (Transferred to New Delhi Constituency ID.No. 20104024)	8/8/2005	400000	17/04/2006	16/06/2006	NDMC	CIVIL ROAD DIVN-V	M/s Deep Const.	Work Transferred	336000	0
35	20050214	Development of parks surrounded by Block No. 23-28 and 31-33 and improvement of the adjacent area in Block No. 18-33 BKS Marg	8/8/2005	750000	17/04/2006	16/07/2006	NDMC	CIVIL ROAD DIVN-V	M/s Khanna Enterprises	Work Completed	803000	0
36	20050215	P/F Grass Pavers in Katcha Portion/ after removal of bricks on edge flooring in Block No. 18-33 BKS Marg	8/8/2005	450000	17/04/2006	16/07/2006	NDMC	CIVIL ROAD DIVN-V	Sh. Netra Pal singh	Work Completed	486000	0
37	20050216	Covering of open drains in front of Block No. 18-33 BKS Marg	8/8/2005	300000	29/12/2005	7/4/2005	NDMC	CIVIL ROAD DIVN-V	M/s Shivaji Const.	Work Completed	148000	0
38	20050217	Providing Walk Ways with RMC Flooring in Vivekanand Camp	8/8/2005	300000	18/01/2006	17/02/2006	NDMC	CIVIL ROAD DIVN-IV	M/s Puja Const.	Work Completed	254000	0
39	20050218	Providing parking around parks with CC Interlocking Paver in Diplomatic Area	8/8/2005	1700000	18/06/2006	21/09/2006	NDMC	CIVIL ROAD DIVN-IV	Sh. Rohtas Kumar	Work Completed	1253000	0
40	20050219	Providing Walk Ways with RMC Flooring in Sanjay Camp	8/8/2005	1525000	11/8/2006	10/12/2006	NDMC	CIVIL ROAD DIVN-IV	M/s Sonia Construction.	Work Completed	1407000	0
41	20050220	Improvement to drainage in Sanjay Camp.	8/8/2005	100000	7/1/2006	6/2/2006	NDMC	CIVIL ROAD DIVN-IV	Sh.Harinder	Work Completed	77000	0
42	20050221	Improvement to drainage in Vivekanand Camp	8/8/2005	250000	7/1/2006	6/3/2006	NDMC	CIVIL ROAD DIVN-IV	Sh. Siya Ram	Work Completed	151000	0
43	20050222	Providing of Community centers in various sectors of DIZ area	8/8/2005	4000000	9/8/2007	8/11/2007	NDMC	CIVIL ROAD DIVN-V	M/s Lattice Interiors	Work Completed	3399000	0
44	20050223	Development work of providing Toe wall with railing in P&T Chamberly Flats at Atul Grove Road in Gole Market Constituency	10/10/2005	790700	9/6/2006	23/08/2006	NDMC	CIVIL ROAD DIVN-I	Sh.Bipin Kumar	Work Completed	881000	0
45	20050224	For making of shed near block No. 47, Raja Bazar in Gole Market Constituency	19/12/2005	95800	6/4/2006	5/5/2006	NDMC	CIVIL ROAD DIVN-V	M/s S.K.Enterprises	Work Completed	93000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
46	20050225	Providing and Grass Pavers in the area around Estate in Meridian Lane (Additional work, as Rs. 299500 has already been sanctioned for this purpose)	30/12/2005	369500	27/11/2005	10/1/2006	NDMC	CIVIL ROAD DIVN-I	M/s Azad Const.	Work Completed	310000	0
47	20050226	Providing and fixing interlocking tiles around Garage & Grit wash plaster within Red Sand Stone copping on toe wall in E Block, Sector-III Falts at R.K.A. Marg	2/3/2006	532000	22/07/2007	1/10/2006	NDMC	CIVIL ROAD DIVN-V	M/s Deep Const.	Work Completed	472000	0
48	20050227	Improvement to drainage in E-Block, Sector-III, DIZ Area	2/3/2006	263000	15/05/2006	14/06/2006	NDMC	CIVIL ROAD DIVN-V	Sh. Vinod Kumar Maini	Work Completed	281000	0
49	20050228	Providing and fixing Grass Pavers in Block and Grit wash plaster with railing on Toe wall on parks in E-Block, Sector-III, Type-III, at R.K.A. Marg	2/3/2006	178000	22/07/2006	1/10/2006	NDMC	CIVIL ROAD DIVN-V	M/s Deep Const.	Work Completed	170000	0
50	20060201	Putting up lighting poles along the jogging track within Talkatora Garden	24/04/2006	972000	15/11/2006	15/12/2006	NDMC	E.E(E)(BM-1)	M/s Chadha Trading Co. M/s Goel Electric Works.	Work Completed	612168	0
51	20060202	Providing and installation of additional health equipment in GYM at Police Colony, Sansad Marg and P&T quarters at HCM Lane	25/05/2006	135000	20/10/2006	29/11/2006	NDMC	CIVIL ROAD DIVN-I	M/s Neel Kamal	Work Completed	103000	0
52	20060203	Construction of gym including equipment at Meridian lane	25/05/2006	384200	20/10/2006	29/12/2006	NDMC	CIVIL ROAD DIVN-I	Sh. Rajesh Kumar	Work Completed	306000	0
53	20060204	Providing additional steel tubular poles in DIZ area, Gole Market and Bhagat Singh Market, New Delhi	7/6/2006	416350	10/3/2007	21/05/2007	NDMC	E.E(R/L)	M/s R.V Electricals Enterprises(P) Ltd. M/s Goel Electric Works.	Work Completed	416310	0
54	20060205	Providing and fixing interlocking tiles & grit wash Plaster near park with Red Sand Stone capping at Toe Wall in Sector-IV DIZ area	6/22/2006	612945	17/11/2006	16/01/2007	NDMC	CIVIL ROAD DIVN-V	M/s Khanna Enterprises	Work Completed	408000	0
55	20060206	Providing and fixing interlocking Tiles in Block No. 15 to 38 Sector-IV, DIZ area	22/06/2006	660500	12/1/2007	11/3/2007	NDMC	CIVIL ROAD DIVN-V	M/s Azad Const.	Work Completed	556000	0
56	20060207	Providing and laying cement concrete Chequered Tiles in P&T Quarters (Block No. 24-30) Type II at Old R.K. Ashram Marg	21/07/2006	410800	9/10/2006	8/12/2006	NDMC	CIVIL ROAD DIVN-V	M/s Neel Kamal	Work Completed	307000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
57	20060208	Infrastructural facilities for P&T Sr. Sec. School at Atul Gove Road New Delhi	8/8/2006	850000	19/01/2007	18/04/2007	NDMC	CIVIL ROAD DIVN-I	M/s Tanu Enterprises	Work Completed	640000	0
58	20060209	Providing and fixing Porta Cabins for Security Guards at residential Block of Sector I, II & III of DIZ Area	5/9/2006	821200	15/02/2007	14/05/2007	NDMC	CIVIL ROAD DIVN-V	M/s Arvind Techno Contract	Work Completed	825000	0
59	20060210	P/F interlocking tiles after removal of brick on edge & Katcha portion and constructing Badminton Court in park of Block 76-84, R.K. Ashram Marg, DIZ Area, New Delhi	4/10/2006	859100	14/04/2007	13/07/2007	NDMC	CIVIL ROAD DIVN-V	M/s Azad Const.	Work Completed	714000	0
60	20060211	Providing and Laying Cement Concrete interlocking pavers after removal of brick on edge flooring in Block 18-42, Sector-II, DIZ Area	4/10/2006	863800	4/2/2007	3/4/2007	NDMC	CIVIL ROAD DIVN-V	M/s Bhoj Raj	Work Completed	796000	0
61	20060212	Improvement and development works (21 works) in Block 18-33, B.K.S. Marg, New Delhi	18/10/2006	670200	10/6/2007	9/9/2007	NDMC	CIVIL ROAD DIVN-V	M/s P.K Enterprises.	Work Completed	479000	0
62	20060213	Construction of CC Lane in Block "H", Type-I & II, Sector-II, DIZ area	18/10/2006	802282	17/03/2007	16/05/2007	NDMC	CIVIL ROAD DIVN-V	M/s Veenit Const.	Work Completed	772000	0
63	20060214	Providing and fixing interlocking pavers after removal of brick-on-edge flooring and Katca portion in Block No. 73-75 (part of 73-89) at R.K.A. Marg, DIZ Area Road	2/11/2006	709400	22/04/2007	21/07/2007	NDMC	CIVIL ROAD DIVN-V	Sh.Netra Pal Singh	Work Completed	555000	0
64	20060215	Providing and fixing interlocking pavers in the Katcha portion of Jhuggi Camp behind Block No. 18-42, Peshwa Road	2/11/2006	433000	25/02/2007	24/03/2007	NDMC	CIVIL ROAD DIVN-V	M/s P.K Enterprises.	Work Completed	288000	0
65	20060216	Providing Prefab Cabin Community centers in various block of Sector-I, II, III of DIZ area (Balance work).	8/11/2006	2245800	15/02/2007	14/05/2007	NDMC	CIVIL ROAD DIVN-V	M/s Arvind Techno (P)	Work Completed	1315000	0
66	20060217	Construction of Walkway, providing Grit wash plaster on boundary wall and P/F Playing Equipments in the park and interlocking pavers on the pavement leading to Masjid at GRG Road near Church Lane Service Center.	8/11/2006	508600	25/05/2007	24/06/2007	NDMC	CIVIL ROAD DIVN-V	Sh. Yogesh kumar Singh	Work Completed	320000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
67	20060218	Construction of gym including equipment at Meridian lane	16/11/2006	58300	20/10/2006	29/12/2006	NDMC	CIVIL ROAD DIVN-I	Sh. Rajesh Kumar	Work Completed	58000	0
68	20060219	Improvement to area in-front of Market Complex at R.K.A. Ashram Marg	4/12/2006	920100	1/7/2007	31/08/2007	NDMC	CIVIL ROAD DIVN-V	M/s Azad Const.	Work Completed	879000	0
69	20060220	Improvement to walkway/ footpath at Dr. Lane, Gole Market	4/12/2006	644300	14/04/2007	13/06/2007	NDMC	CIVIL ROAD DIVN-V	M/s P.K Enterprises.	Work Completed	425000	0
70	20060221	Installation of one deep well hand pump at Masjid Gurudwara Rakab Ganj Road	20/12/2006	120500	2/4/2007	30/04/2007	NDMC	CIVIL WATER SUPPLY DIVN	Sh Rajesh Kumar	Work Completed	97000	0
71	20060222	Improvement of drainage system in J Block, DIZ area	20/12/2006	920100	10/6/2007	9/9/2007	NDMC	CIVIL ROAD DIVN-V	M/s Azad Const.	Work Completed	796000	0
72	20060223	Improvement to Area by providing interlocking pavers in Lane behind office Block Bhai Veer Singh Marg	29/12/2006	774700	2/6/2007	1/8/2007	NDMC	CIVIL ROAD DIVN-V	Sh. Rohtas Kumar	Work Completed	576000	0
73	20060224	Improvement to area by providing and fixing interlocking pavers at lane behind Kali Bari Apartment and lane in front of block 60-72, R.K. Ashram Marg and around Porta Cabin in DIZ Area	12/1/2007	785300	28/05/2007	27/07/2007	NDMC	CIVIL ROAD DIVN-V	M/s Khanna Enterprises	Work Completed	61000	0
74	20060225	Improvement of drainage system in 18-42 Block, DIZ Area, New Delhi	12/1/2007	1702100	28/07/2007	7/11/2007	NDMC	CIVIL ROAD DIVN-V	Sh. Vinod Kumar Maini	Work Completed	1350000	0
76	20060227	Improvement to service lane between Block 18-42 & 43-48 by providing interlocking tiles after removing brick on edge on flooring	25/01/2007	760700	6/7/2007	6/8/2007	NDMC	CIVIL ROAD DIVN-V	Sh. Bhoj Raj	Work Completed	681000	0
77	20060228	Providing interlocking pavers and development of footpath in the lane at G-Point Service Center upto Mandir Marg	25/01/2007	938250	15/07/2007	14/09/2007	NDMC	CIVIL ROAD DIVN-V	M/s Shiv Shakti Const.co.	Work Completed	742000	0
78	20060229	Improvement to area by providing interlocking pavers at lane behind K-Block and President Estate Quarters, DIZ Area	5/2/2007	730450	17/06/2007	16/08/2007	NDMC	CIVIL ROAD DIVN-V	M/s Khanna Enterprises	Work Completed	682866	0
79	20060230	Internal Electric installation and Electric connection for the Gym at Raja Bazar near Block No. 4A Gole Market, New Delhi	21/02/2007	104816	17/04/2007	1/5/2007	NDMC	E.E(E)(BM-1)	Kamal Electricals	Work Completed	19852	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
80	20060231	Providing interlocking tiles after removing brick on edge flooring in Block 66-67, Sector-D, DIZ Area	21/02/2007	985600	7/7/2007	6/9/2007	NDMC	CIVIL ROAD DIVN-V	M/s Azad Const.	Work Completed	914000	0
81	20060232	Improvement and maintenance works in Hanuman Road CPWD Colony	2/3/2007	4383024	10/9/2007	9/12/2007	NDMC	CIVIL ROAD DIVN-I	Sh. Bhoj Raj	Work Completed	3272400	0
82	20070201	Augmentation of LT Distribution system at Block No. 85, Bangla Sahib Road, Gole Market Area	3/4/2007	1376000	26/09/2007	18/11/2010	NDMC	ELECT DISTRIBUTION NORTH DIVN	M/s Nav Shakti Traders M/s Creative Enterprises.	Work Completed	481000	0
83	20070202	Development of Block No. 39-69, Sector-IV, DIZ area as a model colony. SH: P/F Porta cabin for Security Guard, Community Hall of Block 39-69 DIZ Area	3/4/2007	296500	31/07/2007	30/11/2007	NDMC	CIVIL ROAD DIVN-V	M/s Lattice Interiors	Work Completed	273000	0
84	20070203	Development of Block No.39-69, Sector-I, DIZ area as a model colony. SH: P/F playing equipment in the park of 39-69 sector-4 DIZ area.	3/4/2007	952300	22/12/2007	21/02/2008	NDMC	CIVIL ROAD DIVN-V	M/s Kalia Enterprises	Work Completed	665000	0
85	20070204	Development work in Sujan Singh Park, New Delhi. SH: providing walkway, bins, M.S. Gates, repairing of plaster and painting of existing railing at Sujan Singh Park.	9/5/2007	454400	1/6/2008	31/07/2008	NDMC	CIVIL ROAD DIVN-II	M/s N.V Builders	Work Completed	593000	0
86	20070205	Development of C Block Sector-I, DIZ area, R.K.A. Marg as a Model Block SH: Providing colored C.C. antiskid interlocking pavers by the road side in lawns of C Block	18/06/2007	4866300	2/2/2008	1/6/2008	NDMC	CIVIL ROAD DIVN-V	Sh. Natra Pal Singh	Work Completed	3408311	0
87	20070206	Providing M.S. Railing and grit wash plaster on walls of parks	18/06/2007	1414900	12/1/2008	11/4/2008	NDMC	CIVIL ROAD DIVN-V	M/s Rohtash Kumar	Work Completed	1385000	0
89	20070208	Providing and fixing playing equipment in parks	18/06/2007	952000	25/11/2007	24/01/2008	NDMC	CIVIL ROAD DIVN-V	M/s Kalia Enterprises	Work Completed	665000	0
90	20070209	Improvement of area alongwith main entrance road of Block No 39-69, Sector-IV, DIZ area. (Transferred to New Delhi Constituency ID.No. 20104025)	18/06/2007	3239300	22/11/2007	21/02/2008	NDMC	CIVIL ROAD DIVN-V	M/s Puja Const.	Work Transferred	989000	0
91	20070210	P/L C.C. pavements in Block No. 39-69, Sector-IV, DIZ area	18/06/2007	1877700	22/11/2007	21/02/2007	NDMC	CIVIL ROAD DIVN-V	M/s Netra Pal Singh	Work Completed	1824000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
92	20070211	Improvement of existing parks in Block 39-69, Sector-IV, DIZ area	18/06/2007	2551000	10/1/2008	9/4/2008	NDMC	CIVIL ROAD DIVN-V	M/s Netra Pal Singh	Work Completed	2050000	0
94	20070213	Providing and fixing 24 Porta Cabins for Security Guards in residential blocks at Sector-IV, DIZ area, Raja Bazar	18/06/2007	757300	31/10/2007	31/01/2008	NDMC	CIVIL ROAD DIVN-V	M/s Lattice Interiors	Work Completed	694000	0
95	20070214	Providing and laying cement concrete in the carriageway at Block 15-38, Sector-IV, DIZ area	18/06/2007	881300	12/1/2007	11/3/2007	NDMC	CIVIL ROAD DIVN-V	M/s Azad Const.	Work Completed	876000	0
96	20070215	Improvement to service lane in front of Lal Bahadur Sadan to N.P. Bengali School and outside Block 49 55, Sector-II, DIZ area	17/07/2007	991950	18/02/2008	1/3/2008	NDMC	CIVIL ROAD DIVN-V	Sh. Rakesh kumar	Work Completed	761000	0
97	20070216	Providing and laying of interlocking pavers after removal of the RCC Slabs in back lane of Shaheed Bhagat Singh Market	6/8/2007	878400	5/1/2008	1/3/2008	NDMC	CIVIL ROAD DIVN-V	M/s Azad Const.	Work Completed	721000	0
98	20070217	Improvement to sewerage system at Anadh Mahavidhyalaya, Pachukuian Road	23/08/2007	342100	21/12/2007	28/02/2008	NDMC	CIVIL SEWERAGE MAINTENANCE DIVN	M/s Sona Construction	Work Completed	316000	0
99	20070218	Providing walkways in internal parks of Sector-IV, DIZ area	29/08/2007	842000	5/1/2008	4/4/2008	NDMC	CIVIL ROAD DIVN-V	Sh. Rakesh kumar	Work Completed	555000	0
100	20070219	Providing and fixing interlocking pavers at Block No. 14 to 26 in Sector-IV, DIZ area, Raja Bazar	29/08/2007	996700	14/01/2008	13/04/2008	NDMC	CIVIL ROAD DIVN-V	M/s Shivaji Const.	Work Completed	869000	0
101	20070220	Providing and fixing Porta Cabin for Community Centers in Sector-IV, DIZ area, Raja Bazar	29/08/2007	963100	18/04/2008	17/07/2008	NDMC	CIVIL ROAD DIVN-V	M/s Porta Prefeb Structure	Work Completed	1102000	0
102	20070221	Providing and laying C.C. in Road pavement and providing drainage system at Jhuggi Cluster near Kali Bari Road	31/08/2007	877650	21/03/2008	20/05/2008	NDMC	CIVIL ROAD DIVN-V	M/s Shivaji Const.	Work Completed	1112000	0
103	20070222	Providing interlocking pavers at footpath and resurfacing to the road leading to Palika Dham	3/9/2007	982200	16/01/2008	15/04/2008	NDMC	CIVIL ROAD DIVN-V	M/s Shivaji Const.	Work Completed	958000	0
104	20070223	Provision of high mast light in the park between Type-II and III quarters, Sector-D, Mandir Marg, New Delhi	11/9/2007	307363	7/8/2008	26/03/2009	NDMC	ELECT ROAD LIGHTING DIVN	M/s Aster Tele Services M/s Nav Shakti Traders	Work Completed	308000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
105	20070224	Providing additional poles in K Block, Type-I, quarters, R.K. Ashram Marg, New Delhi	11/9/2007	231718	4/5/2008	3/8/2008	NDMC	ELECT ROAD LIGHTING DIVN	M/s Goel Elec. Works	Work Completed	231000	0
106	20070225	Providing interlocking pavers in the lanes of Type-I quarters at R.K. Ashram lane	12/10/2007	983200	21/03/2008	20/05/2008	NDMC	CIVIL ROAD DIVN-V	Sh. Bhoj Raj	Work Completed	885000	0
107	20070226	Installation of additional Road Lighting Poles in Feroze Gandhi jhuggi camp behind Meridian Hotel, Janpath	23/10/2007	400000	11/2/2009	17/02/2009	NDMC	ELECT ROAD LIGHTING DIVN	M/s Goel Elec. Works M/s Nav Shakti Traders.	Work Completed	398000	0
108	20070227	Providing & Fixing interlocking pavers in Block No. 1-8, Sector-IV, DIZ Area, Raja Bazar	21/11/2007	991300	9/3/2008	8/5/2008	NDMC	CIVIL ROAD DIVN-V	Sh.Netra Pal Singh	Work Completed	946000	0
109	20070228	Providing interlocking pavers in Lanes of Type-I Quarters, Sector-III, R.K. Ashram Marg	21/11/2007	887900	28/03/2008	27/05/2008	NDMC	CIVIL ROAD DIVN-V	M/s ChoudharyConst.	Work Completed	759000	0
110	20070229	Providing and Fixing interlocking pavers in Block No. 17 to 38, Sector-IV, DIZ Area, Raja Bazar	21/11/2007	972400	10/8/2008	9/11/2008	NDMC	CIVIL ROAD DIVN-V	M/s ChoudharyConst.	Work Completed	627000	0
111	20070230	Providing and Fixing interlocking pavers in the lanes of MS Flats Peshwa Road and Gandhi Sadan	21/11/2007	983900	9/5/2008	8/7/2008	NDMC	CIVIL ROAD DIVN-V	M/s Azad Const.	Work Completed	822000	0
113	20070232	Providing of semi high mast (pole) at Prithvi Raj Market adjoining Khan Market	17/12/2007	107404	4/7/2008	26/03/2009	NDMC	ELECT ROAD LIGHTING DIVN	M/s Goel Enterprises.	Work Completed	107000	0
114	20070233	Providing and fixing playing equipment in Police Colony inside Teen Murti Compound	17/12/2007	567700	18/04/2009	17/06/2009	NDMC	CIVIL ROAD DIVN-IV	M/s Khushbu Builders.	Work Completed	443000	0
115	20070234	Providing and fixing playing equipments and benches in two parks at 40 Type-I Flats, Pandara Park	17/12/2007	233200	8/2/2008	23/03/2008	NDMC	CIVIL ROAD DIVN-I	M/s B.S. Enterprises.	Work Completed	115000	0
116	20070235	Improvement to the area of J.J. Cluster near Safdarjung Flying Club, pre fabricated cement concrete interlocking pavers after leveling & dressing of the area	8/1/2008	450000	7/7/2008	6/10/2008	NDMC	CIVIL ROAD DIVN-II	M/s Soni Const.	Work Completed	418000	0
117	20070236	Improvement of parks and providing playing equipment and benches in the parks of C-I Flats, Pandara Park	21/01/2008	998200	17/10/2009	16/12/2009	NDMC	CIVIL ROAD DIVN-I		Work Completed	990000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
118	20070237	Development of parks & raising height of boundary wall of Sector-E, R.K. Ashram Marg	12/2/2008	194000	28/06/2008	27/07/2008	NDMC	CIVIL ROAD DIVN-V	M/s Shivaji Const.	Work Completed	158000	0
119	20070238	Providing/ installation of electric wiring / fitting for computer center Babu Dham	26/03/2007	582000	12/6/2007	27/05/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	M/s Kamal Electrical	Work Completed	28000	0
120	20070239	Providing Computers in Community Hall Babu Dham Near Babu Dham Housing Complex	26/03/2007	582000	28/03/2007	9/4/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	M/s Comfort Net Traders India Pvt. Ltd.	Work Completed	185000	0
121	20070240	Construction of CC Lanes in K-Block, H Type-II & Type-I, Sector-II, DIZ area	28/02/2008	996000	23/08/2008	22/11/2008	NDMC	CIVIL ROAD DIVN-V	M/s Shivaji Const.	Work Completed	1142000	0
122	20080201	Improvement of water supply in Balmiki Basti, Mandir Marg	18/06/2007	4300000	6/3/2008		NDMC	CIVIL WATER SUPPLY DIVN		Transferred		0
123	20080202	Improvement to Parks in A & B Block, Pandara Road Colony	11/4/2008	1735000	18/05/2009	17/06/09	NDMC	CIVIL ROAD DIVN-II	Sh. Bipin Kumar	Work Completed	1976000	0
124	20080203	P/F Porta Cabin (4 Nos) for Security Guards and Recreation Room (1 No.) at Pandara Road Colony	11/4/2008	339000	30/08/2008	29/10/2008	NDMC	CIVIL ROAD DIVN-II	M/s Sharma & Asso.	Work Completed	395000	0
125	20080204	Construction of boundary wall and pavers at 33 Qtrs. (CPWD), Akbar Lane . (Transferred to New Delhi Constituency ID.No. 20104026)	11/4/2008	1568000	16/03/2009	17/08/2009	NDMC	CIVIL ROAD DIVN-II	Sh. Vijay Tyagi	Work Transferred	1281000	0
126	20080205	Improvement to toilet at J.J. Cluster, Tuglak Lane	11/4/2008	231000	22/09/2008	21/10/2008	NDMC	CIVIL ROAD DIVN-II	Sh. Gulshan Kumar	Work Completed	188000	0
127	20080206	Providing and repair of gates at Jaiselmer House and Jam Nagar House	11/4/2008	70000	10/8/2008	9/9/2008	NDMC	CIVIL ROAD DIVN-II	Sh. Manish Chandok	Transferred	70000	0
128	20080207	Playing RMC pavement and drainage system in Jaiselmer House	11/4/2008	450000	14/09/2008	13/11/2008	NDMC	CIVIL ROAD DIVN-II	Sh. Manish Chandok	Work Completed	387000	0
129	20080208	Improvement to lanes behind Shivaji Stadium near Jain Mandir	25/04/2008	309650	30/08/2008	29/10/2008	NDMC	CIVIL ROAD DIVN-V	M/s Jain Const.	Work Completed	144277	0
130	20080209	Improvement at approach path from Safdarjung main road to DID Camp	13/05/2008	385500	13/09/2008	12/10/2008	NDMC	CIVIL ROAD DIVN-II	Sh. Vijay Tyagi	Work Completed	305000	0
131	20080210	Providing and Fixing Porta Cabins for community center in Block 93-100 and 101-108, Sector-IV, DIZ area	11/6/2008	487850	24/11/2008	23/01/2009	NDMC	CIVIL ROAD DIVN-V	M/s Porta Prefeb Structure	Work Completed	474000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
132	20080211	Improvement to area by providing interlocking pavers Block No. 60-72, Sector-III, R.K. Ashram Marg	11/6/2008	1020500	1/1/2009	30/03/2009	NDMC	CIVIL ROAD DIVN-V	Sh. Rakesh kumar	Work Completed	809017	0
133	20080212	Providing porta cabins with Toilet for association room in Sector-I and II DIZ area SH: Construction of Porta Cabin	11/6/2008	1159900	20/12/2008	2/2/2009	NDMC	CIVIL ROAD DIVN-V	M/s Sony Prefeb	Work Completed	740000	0
134	20080213	Improvement of pavement in J.J. Cluster, Tuglak Lane	19/06/2008	265450	13/09/2008	12/10/2008	NDMC	CIVIL ROAD DIVN-II	M/s P.P Enterprises	Work Completed	185000	0
135	20080214	Providing and laying cement concrete road and chequered tiles at Type-IV & V quarters of BSNL Colony, Old R.K. Ashram Marg	19/06/2008	981600	12/6/2009	11/8/2009	NDMC	CIVIL ROAD DIVN-V	M/s Himgiri Const.	Work Completed	763000	0
136	20080215	Providing playing equipment in Sector-I, II & III DIZ area	19/06/2008	965000	20/11/2008	19/01/2009	NDMC	CIVIL ROAD DIVN-V	M/s Kalia Enterprises	Work Completed	873000	0
137	20080216	Providing and laying cement concrete pavement and drainage system in the lanes of the colony around Andh Vidhyalaya, Panchkuian Road I) Providing and laying cement concrete roads II) Providing and laying drainag. (Transferred to New Delhi Constituency ID.No. 20104027)	19/06/2008	2166600	31/05/2009	30/08/2009	NDMC	CIVIL ROAD DIVN-V	M/s Shivaji Const.	Work Transferred	1832000	0
138	20080217	Providing and fixing prefab porta community hall in Sector-IV, DIZ area. SH: Providing and fixing interlocking pavers around porta cabin and making connection of water and sewer to porta community halls in Sector-IV DIZ area	19/06/2008	289600	7/9/2008	8/11/2009	NDMC	CIVIL ROAD DIVN-V	M/s Shiv Shakti Const.co.	Work Completed	159000	0
139	20080218	Providing street light poles in the lane adjoining NDMC Dispensary at Kali Bari Marg, New Delhi	20/06/2008	355500	28/02/2008	23/02/2009	NDMC	ELECT ROAD LIGHTING DIVN	M/s Goyal Enterprises M/s Nav Shakti Traders	Work Completed	326000	0
140	20080219	Improvement to area by providing interlocking pavers in K-Block, Type-III flats, R.K. Ashram Marg	8/8/2008	899000	14/09/2009	13/11/2009	NDMC	CIVIL ROAD DIVN-V		Work Completed	747000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
141	20080220	Construction of Toe Wall and M.S. railing in front of quarters at Block No. 39-69, Sector-IV, DIZ area, Raja Bazar . (Transferred to New Delhi Constituency ID.No. 20104028)	11/8/2008	534000			NDMC	CIVIL ROAD DIVN-V	Noc of CPWD for Executing the Work	Work Transferred	0	0
142	20080221	Improvement to area by providing interlocking pavers in D-Block, Type-III flats, Mandir Marg	17/07/2008	979500	7/2/2009	6/4/2009	NDMC	CIVIL ROAD DIVN-V	M/s Azad Const.	Work Completed	732000	0
143	20080222	Development of Block 39 to 69, Sector-IV, DIZ Area, Raja Bazar as Model Residential Colony . (Transferred to New Delhi Constituency ID.No. 20104029)	24/09/2008	2275000			NDMC	ELECT ROAD LIGHTING DIVN		Work Transferred	0	0
144	20080223	Provision of Porta cabin near block-15, type-I , Railway colony , sarojini Nagar.	9/2/2009	309910	2/1/2009	16/11/2009	NDMC	CIVIL ROAD DIVN-III		Work Completed	317000	0
145	20080224	Installation of two high Mast light in the Park near Balmiki Mandir, Mandir Marg, New Delhi.	18/02/2009	309910	17/04/2009	26/06/2009	NDMC	ELECT ROAD LIGHTING DIVN	M/s Aster Tele Services M/s Nav Shakti Traders	Work Completed	388000	0
146	20080225	Improvement of Service lane of Servant Quaters at Jodhpur Mess.	23/2/2009	1000200	9/11/2009	8/2/2010	NDMC	CIVIL ROAD DIVN-I		Work Completed	899000	0
147	20080226	Improvement to Walkway of 7, Janter-Manter Rad.	10/8/2008	1119000	8/8/2009	7/10/2009	NDMC	CIVIL ROAD DIVN-I	M/S A.K. Enterprises	Work Completed	1149000	0
148	20080227	Improvement to drainage System in JJ Cluster behind Safderjung Flying Clud.	10/8/2008	317300	12/7/2009	11/10/2009	NDMC	CIVIL ROAD DIVN-II		Work Completed	255000	0