

STATUS OF MLA LOCAL AREA DEVELOPMENT SCHEME FOR THE YEAR 2004-2009**Name Of MLA in the Fourth Legislative Assembly: SHRI ASHOK AHUJA****No. & Name of Constituency in the Fourth Legislative Assembly: (1) . SAROJINI NAGAR**

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
1	20040101	Imp. to lawns by providing garden benches in Sarojini Nagar & Netaji Nagar.	25/05/2004	499000	3/12/2004	2/3/2005	NDMC	CIVIL ROAD DIVN-III	New Tech India	Work Completed	620000	0
2	20040102	Imp. to lawns by providing and fixing garden benches in Laxmi Bai Nagar, East Kidwai Nagar & Lodi Road Area.	25/05/2004	501000	7/3/2005	6/5/2005	NDMC	CIVIL ROAD DIVN-III	Vineet Kumar Aggarwal	Work Completed	510000	0
3	20040103	C/o Boundary wall and grit wash alongwith P/F M.S. railings in Laxmi Bai Nagar	21/06/2004	677000	22/10/2006	21/01/2007	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	1300000	0
4	20040104	P/F C.C. grass pavers in F-block, portion type I quarters of Netaji Nagar.	7/7/2004	237000	1/1/2005	28/02/2005	NDMC	CIVIL ROAD DIVN-III	Bipin Kumar	Work Completed	190000	0
5	20040105	Imp. to area around DDA Slum quarters in East Kidwai Nagar.	7/7/2004	459000	18/02/2005	17/04/2005	NDMC	CIVIL ROAD DIVN-III	K.K.Const.	Work Completed	352000	0
6	20040106	Imp. to area around DDA Slum Quarters at Laxmi Bai Nagar,	7/7/2004	379000	18/02/2005	17/04/2005	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	265000	0
7	20040107	Const. of Security wall with M.S. railing and grit wash plaster at back side of CPWD quarters between F& I-Avenue, Sarojini Nagar.	7/7/2004	500000	17/03/2005	16/06/2005	NDMC	CIVIL ROAD DIVN-III	Sh. Bipin Kumar	Work Completed	498000	0
8	20040108	Prov. stone grit wash plaster on walls of parks in Sarojini Nagar and Netaji Nagar.	23/09/2004	718000	6/5/2005	5/9/2005	NDMC	CIVIL ROAD DIVN-III	M/s Deep Const.	Work Completed	548000	0
9	20040109	Prov. walkway in A-Block park and M.S. railing on existing wall at Sudhir Tyagi Marg and F-Block, Netaji Nagar.	4/10/2004	887000	18/06/2005	17/08/2005	NDMC	CIVIL ROAD DIVN-III	M/s K.K.Const.	Work Completed	823000	0
10	20040110	C/o Brick wall raising of height of existing brick wall in E-Block, grit wash plaster & P/F M.S. railing over wall in the remaining area of East Kidwai Nagar.	4/10/2004	787000	13/06/2005	12/10/2005	NDMC	CIVIL ROAD DIVN-III	M/s Deep Const.	Work Completed	850000	0
11	20040111	Imp. to walkway/ streets by C.C. pavement in Pillangi village Sarojini Nagar	9/11/2004	995000	31/10/2005	30/01/2006	NDMC	CIVIL ROAD DIVN-III	M/s J.B.M Engg. Pvt. Ltd.	Work Completed	1035000	0

Updated as on 1st , Feb. 2012

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
12	20040112	Construction of Boundary wall In Laxmi Bai Nagar from Gurudwara to temple at Maharaja Agresen Marg and near Qr. No.635 to 693.	10/11/2004	1157000	20/09/2005	19/11/2005	NDMC	CIVIL ROAD DIVN-III	M/s B.M & Sons	Work Completed	1225000	0
13	20040113	Prov. Cement Concrete grass pavers for parking of vehicles of CPWD quarters in D & I Block, Sarojini Nagar.	11/11/2004	426000	25/04/2005	24/06/2005	NDMC	CIVIL ROAD DIVN-III	M/s Deep Const.	Work Completed	300000	0
14	20040114	P/F C.C. grass pavers on the side berms of roads in Laxmi Bai Nagar i.e. on approaches on Main road to safety wall.	11/11/2004	1780000	4/7/2005	3/11/2005	NDMC	CIVIL ROAD DIVN-III	Sh.Bipin Kumar	Work Completed	1130000	0
15	20040115	P/F equipments and garden benches in Children Park and lawn of RBI Colony, Sarojini Nagar.	16/11/2004	284000	19/06/2005	18/08/2005	NDMC	CIVIL ROAD DIVN-III	M/s Khushbu Builders	Work Completed	249000	0
16	20040116	Imp. to existing paths & security wall by providing M.S. railing and grit wash plaster, C.C. pavement and const. of Security wall in WC Block, Type-I quarter, Netaji Nagar.	19/11/2004	830000	1/10/2005	31/12/2005	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	787000	0
17	20040117	Prov. M.S. railing and grit wash plaster on existing security wall at A-Avenue, Sarojini Nagar.	3/12/2004	226000	7/4/2005	6/6/2005	NDMC	CIVIL ROAD DIVN-III	Sh.Bipin Kumar	Work Completed	230000	0
18	20040118	Const. of Security wall and C.C. grasspavers for parking their vehicle in RC-Block Quarters, Sarojini Nagar, New Delhi.	7/12/2004	323000	2/4/2005	1/6/2005	NDMC	CIVIL ROAD DIVN-III	Sh. Sanjay Goel	Work Completed	251000	0
19	20040119	Const. of security wall in Back side of CPWD quarters along nallah between ring road and Nauroji Nagar Market.	9/12/2004	377000	26/02/2006	25/04/2006	NDMC	CIVIL ROAD DIVN-III	Sh.Suresh Chand Aggarwal	Work Completed	299000	0
20	20040120	P/F M.S. railings gates, grit wash plaster on existing remaining walls in all blocks and C.C pavers for parking in A&B Block and const. wall behind D-II/B flats Moti Bagh.	20/12/2004	2706000	8/10/2005	7/3/2006	NDMC	CIVIL ROAD DIVN-III	M/s Deep Const.	Work Completed	1968000	0
21	20040121	Imp. to walk way by providing C.C. pavement and covering open drain by RCC slab in J.J. camp CPWD cement godown Netaji Nagar	2/2/2005	741000	7/1/2006	6/3/2006	NDMC	CIVIL ROAD DIVN-III	M/s J.B.M Engg. Pvt. Ltd.	Work Completed	732000	0
22	20050101	Prov. Jogging track of precast C.C. grass pavers in main park of RBI Colony, Sarojini Nagar.	23/06/2005	288000	26/02/2006	25/04/2006	NDMC	CIVIL ROAD DIVN-III	Sh. Bipin Kumar	Work Completed	207000	0
23	20050102	Const. of boundary wall of park North West Moti Bagh.	16/06/2005	222000	13/03/2006	15/5/2006	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	244000	0

Updated as on 1st , Feb. 2012

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
24	20050103	P/F C.C. interlocking pavers in Parking opposite Begum Zaidi Market, Moti Bagh.	23/06/2005	250000	26/2/2006	11/4/2006	NDMC	CIVIL ROAD DIVN-III	M/s Choudhary Const. Co.	Work Completed	132000	0
25	20050104	Prov. M.S. guard rail at the bottom of existing M.S. gates in Nauroji Nagar & Netaji Nagar.	16/06/2005	317000	26/02/2006	25/5/2006	NDMC	CIVIL ROAD DIVN-III	Sh. Sanjay Goel	Work Completed	288000	0
26	20050105	P/F C.C. grass pavers M.S. railing over all playing equipment's in park of Association club in P&T Colony, Sarojini Nagar.	21/06/2005	696000	16/05/2006	15/09/2006	NDMC	CIVIL ROAD DIVN-III	Sh. Sanjay Goel	Work Completed	676000	0
27	20050106	Const. Of boundary wall grit wash & M.S. railing in remaining areas of West Kidwai Nagar.	21/06/2005	991000	22/06/2006	21/09/2006	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	1069000	0
28	20050107	Prov. C.C. grass pavers in lawns of F-1987 and F-2087 type-I Netaji Nagar.	21/12/2005	791000	27/08/2006	26/12/2006	NDMC	CIVIL ROAD DIVN-III	M/s Deep Const.	Work Completed	377000	0
29	20050108	Prov. C.C. pavement in back lane of X&Y block of CPWD quarters, Sarojini Nagar.	28/10/2005	1466000	4/9/2006	3/1/2007	NDMC	CIVIL ROAD DIVN-III	Sh. Rohtas Kumar	Work Completed	1266000	0
30	20050109	Providing and laying CC grass pavers for parking in front of CPWD quarters in XY and YZ Block Sarojini Nagar.	21/12/2005	1579000	6/6/2008	5/8/2008	NDMC	CIVIL ROAD DIVN-III	Sh. Varun Narula	Work Completed	771000	0
31	20050110	Providing garden benches in lawns of CPWD quarters in Sarojini Nagar.(L,M ,BD, DG Block)	11/11/2005	435000	5/6/2006	4/8/2006	NDMC	CIVIL ROAD DIVN-III	Sh. Sanjay Goel	Work Completed	439000	0
32	20050111	P/F/ Victoria garden Benches in the Park M.B. area	28/12/2005	258000	25/05/2006	24/06/2006	NDMC	CIVIL ROAD DIVN-III	Sh. Sarem Chand Agarwal	Work Completed	219000	0
33	20050112	Providing garden benches in lawns of CPWD quarters in Netaji Nagar & Nauroji Nagar (18.01.07 RE)	21/02/2006	578000	8/12/2006	7/2/2007	NDMC	CIVIL ROAD DIVN-III	M/s New Tech(India).	Work Completed	510000	0
34	20050113	Shifting of boundary wall of parks and providing walk way, Laxmi Bai Nagar. Renovation to toilet block.	7/10/2005	750000	16/12/2006	15/03/2005	NDMC	CIVIL ROAD DIVN-III	M/s Shivaji Const. Co.	Work Completed	738000	0
35	20050114	Const. of pond and stage in CPWD parks at E Block, Moti Bagh	10/8/2006	126000	22/09/2006	11/10/2006	NDMC	CIVIL ROAD DIVN-III	Sharda Enterprises	Work Completed	123000	0
36	20050115	Raising of height of existing boundary wall, providing repair and CC payment fixing glass pavers at M-Block, Qtrs., Moti Bagh	11/6/2006	469000	2/8/2004	1/10/2004	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Sh.Vijay Kumar	Work Completed	306000	0
37	20050116	Construction security gates on the main entrance in Laxmi Bai Nagar.	3/3/2006	124000	25/09/2006	24/11/2006	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	194000	0
38	20060101	P/F garden benches in parks of AB,RC,XY,XY,YZ & Z-Block in Sarojini Nagar	18/04/2006	499000	5/9/2006	4/11/2006	NDMC	CIVIL ROAD DIVN-III	M/s New Tech(India).	Work Completed	463000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
39	20060102	Providing parking space for residents of CPWD quarters in F- Block Moti Bagh & North West M.B.	18/04/2006	632000	30/12/2006	29/03/2007	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	546000	0
40	20060103	Construction of boundary wall in East/ West Kidwai & Laxmi Bai Nagar . (Transferred to New Delhi Constituency. ID. 20094017)	18/04/2006	1004000	30/12/2006	24/04/2007	NDMC	CIVIL ROAD DIVN-III	Sh. Rohtas Kumar	Transferred	1147000	0
41	20060104	P& F prefabs cement concrete grass pavers & inter locking pavers on road side east Kidwai Nagar & construction of boundary wall providing & fixing security gates in Laxmi Bai Nagar.	18/04/2006	2464000	24/03/2007	23/07/2007	NDMC	CIVIL ROAD DIVN-III	Sh. Kundan Lal	Work Completed	1979000	0
42	20060105	Construction of stage & providing kota stone & grass pavers on existing 3 huge in A,C,D & F block Netaji Nagar & D- Block + railway colony park Sarojini Nagar.	26/05/2006	367000	18/12/2006	17/02/2007	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	324000	0
43	20060106	Providing parking space with C.C. pavers in front of CPWD quarters in C.L & M- Blocks and R.B.I. Colony, Sarojini Nagar.	30/05/2006	3758000	23/03/2007	22/06/2007	NDMC	CIVIL ROAD DIVN-III	M/s Shivaji Const. Co.	Work Completed	2754000	0
44	20060107	P/F grass pavers at katcha portion in west Kidwai Nagar.	5/5/2006	952000	28/12/2006	27/03/2007	NDMC	CIVIL ROAD DIVN-III	M/s K.K.Const.	Work Completed	1005000	0
45	20060108	Providing CC inter locking grass pavers in front of ramlila stage in E- Block Netaji Nagar	26/06/2006	544000	24/02/2007	23/04/2007	NDMC	CIVIL ROAD DIVN-III	M/s Shiv Const. Co.	Work Completed	433000	0
46	20060109	Providing M.S. railing between Cycle track and ring road security gate near F-I and bridge over nallah walking in central park, security wall near G-351 along nallah and raising of security wall near F-75 to G-179 at Nauroji Nagar.	24/01/2007	837000	13/08/2007	12/11/2007	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	215000	0
47	20060110	Providing and fixing CC interlocking grass pavers in Laxmi Bai Nagar.	31/10/2006	1848000	20/12/2007	19/04/2008	NDMC	CIVIL ROAD DIVN-III	Raj Builders	Work Completed	1206000	0
48	20060111	Providing and fixing playing equipments and garden benches in A & E Block, Netaji Nagar, D, E, F, G, H & GI Block, Sarojini Nagar.	22/01/2007	858000	17/09/2007	16/11/2007	NDMC	CIVIL ROAD DIVN-III	M/s New Tech(India).	Work Completed	774000	0
49	20060112	P/L CC pavement and construction of security wall and providing security gates or back lanes from E-1400 to 1568, E-1632- E-1668, E-1353 to E-1740 Netaji Nagar.	3/1/2007	541000	24/08/2007	23/10/2007	NDMC	CIVIL ROAD DIVN-III	Sh.Bipin Kumar	Work Completed	457000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
50	20060113	Providing and fixing interlocking grass pavers in front of quarter No. DG-840-801, DG-867-853 & DG893-907 Sarojini Nagar.	18/08/2006	650000	24/02/2007	23/04/2007	NDMC	CIVIL ROAD DIVN-III	M/s Sona Construction	Work Completed	435000	0
51	20060114	Construction of 3 Nos. Guard Room (portable cabin) in west Kidwai Nagar.	15/10/2006	106000	1/2/2007	31/3/2007	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	113000	0
52	20060115	Improvement to sewerage system in Pillanji Village SH: Augmentation/ Upgradation of main sewer line of Pillanji Village	1/7/2006	1080000	14/05/2007	27/09/2007	NDMC	CIVIL SEWERAGE MAINTENANCE DIVN	M/s Bhajan Lal & Co.	Work Completed	1076000	0
53	20060116	Improvement to back court yard of Lodhi Colony (CPWD Qtrs) by providing & fixing cement concrete slabs and C.C. pavements	23/06/2006	2484000	17/06/2007	16/09/2007	NDMC	CIVIL ROAD DIVN-II	Sh. Kundan Lal	Work Completed	2829000	0
54	20060117	Construction of boundary wall with grit wash plaster P/F grills, P/F M.S. guide rails and other improvement in Moti Bagh area	6/7/2007	620000	6/7/2007	5/11/2007	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	523000	0
55	20060118	Providing semi high mast in North West Moti Bagh	13/11/2007	290000	8/9/2009	11/9/2009	NDMC	ELECT ROAD LIGHTING DIVN	M/s Aster Tele Services.	Work Completed	290000	0
56	20060119	Construction of boundary wall around the park at C Block quarters No. 718-740, Sarojini Nagar	7/7/2007	115000	20/12/2007	19/02/2008	NDMC	CIVIL ROAD DIVN-III	Sh. Pradeep Kumar	Work Completed	106000	0
57	20060120	P/L CC grass pavers for parking in front of CPWD quarters in XY, YZ Block, Sarojini Nagar	25/05/2008	1342000	5/1/2008	4/5/2008	NDMC	CIVIL ROAD DIVN-III	Sh. Netra Pal Singh	Work Completed	1382000	0
58	20060121	P/L CC concrete on the road, garden benches or painting etc. on the park toe wall opp. H-401 to 424, Sarojini Nagar	7/7/2007	166000	1/2/2008	31/03/2008	NDMC	CIVIL ROAD DIVN-III	Sh. Halka Ram	Work Completed	171000	0
59	20060122	Improvement to Palika Avas Sarojini Nagar. SH: Providing and fixing garden benches at Palika Avas	4/2/2007	260000	20/11/2007	26/11/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Sh. Gulshan Kumar	Work Completed	92000	0
60	20060123	Improvement to Palika Gram Sarojini Nagar. SH: Providing garden benches at Qtrs. No. 3637 to 66 at Palika Gram Sarojini Nagar	23/01/2007	104000	9/12/2007	28/02/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Amit Aggarwal	Work Completed	100000	0
61	20060124	Improvement to Palika Avas Sarojini Nagar. SH: Providing and fixing garden benches at Palika Avas Sarojini Nagar A to H Block and I to M Block	1/2/2007	104000	20/02/2007	1/3/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Amit Aggarwal	Work Completed	100000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
62	20060125	Improvement to Palika Gram Sarojini Nagar. SH: Providing and fixing garden benches at Palika Gram Sarojini Nagar	14/02/2007	104000	6/3/2007	25/03/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Amit Aggarwal	Work Completed	100000	0
63	20060126	Execution of development work at Sarojini Nagar Assembly Constituency out of area MLA fund. SH: P/F garden benches (Victorian type) at Palika Avas Sarojini Nagar	11/12/2006	95000	5/1/2007	24/01/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Kushbu Builders	Work Completed	100000	0
64	20060127	Execution of development work at Sarojini Nagar Assembly Constituency out of area MLA fund. SH: P/F garden benches (Victorian type) at Palika Kunj Karbla, Sarojini Nagar	20/02/2007	104000	24/03/2007	2/4/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Amit Aggarwal	Work Completed	100000	0
65	20060128	P/F M.S. gate at Multistoried flats North West Moti bagh.	14/02/2007	57000	3/5/2007	22/05/2007	NDMC	CIVIL ROAD DIVN-III	Sh. Raghubir Singh	Work Completed	54000	0
66	20060129	1. Providing and Laying 100 mm dia DI pipe line at Shanti Vihar Moti Bagh-I for providing individual water connection	7/2/2007	700000	13/05/2007	11/7/2007	NDMC	CIVIL WATER SUPPLY DIVN	M/s Hari Construction Co.	Work Completed	461471	0
		26/10/2007			21/11/2007	Sh. Raj Pal Singh			63569		0	
67	20060130	Improvement to Water supply in Anant Ram Dairy Complex, Sector-XIII, R.K.Puram, New Delhi at an estimate cost of Rs. 50 Lakhs.	14/02/2007	500000	2/8/2007	0/10/2007	NDMC	CIVIL WATER SUPPLY DIVN	Sh. Raj Pal Singh	Work Completed	382177	0
68	20070101	Const. of badminton court at J & K Block, Sarojini Nagar behind D-557, Netaji Nagar	4/7/2007	327000	5/10/2007	4/12/2007	NDMC	CIVIL ROAD DIVN-III	M/s Sharda Enterprises	Work Completed	310000	0
69	20070102	Const. of pond & stage by providing interlocking tiles kota stone slab kerb stone in the park of near C-41 to C-256 Netaji Nagar.	6/7/2007	266000	1/9/2007	31/12/2007	NDMC	CIVIL ROAD DIVN-III	Sh.Bipin Kumar	Work Completed	212000	0
70	20070103	Prov.interlocking pavers at jogging track and grit wash plaster and entry gate in Jhanda Park, Netaji Nagar	30/07/2007	395000	17/11/2007	16/01/2008	NDMC	CIVIL ROAD DIVN-III	M/s Sharda Enterprises	Work Completed	288000	0
71	20070104	P/F interlocking pavers from M-2807 to Subhash Park ground at Africa Avenue	27/07/2007	364000	19/10/2007	18/12/2007	NDMC	CIVIL ROAD DIVN-III	M/s Sharda Enterprises	Work Completed	310000	0
72	20070105	Development & maintenance of central park of North West Moti bagh	13/09/2007	600000	15/03/2008	14/06/2008	NDMC	CIVIL ROAD DIVN-III	Sh. Varun Narula	Work Completed	599000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
73	20070106	Providing and fixing prefab porta cabins for community centre GI, DG & BD Block, Sarojini Nagar. (Transferred to New Delhi Constituency. ID. 20094015)	29/10/2007	809000	25/07/2008	24/10/2008	NDMC	CIVIL ROAD DIVN-III	M/s Porta Cabin Engg. Pvt. Ltd.	Transferred	545000	0
74	20070107	Providing and fixing prefab porta cabins for community Centre in C E & F Block netaji Nagar	6/9/2009	906000	22/06/2008	21/09/2008	NDMC	CIVIL ROAD DIVN-III	M/s Tinny Crafts	Work Completed	820000	0
75	20070108	Development of parking by providing CC pavers on both sides near BD-Block at B-Avenue, Sarojini Nagar	21/01/2008	554000	21/01/2008	20/04/2008	NDMC	CIVIL ROAD DIVN-III	M/s Shivaji Const. Co.	Work Completed	491000	0
76	20070109	P/F precast CC slabs and GI Pipe railing or zig-zag gate in the back lanes of F.G. & H Block, Sarojini Nagar. (Transferred to New Delhi Constituency. ID. 20094016)	31/08/2007	4400000	26/10/2008	25/02/2009	NDMC	CIVIL ROAD DIVN-III	Sh.Netra Pal Singh	Transferred	2511000	0
77	20070110	P/L CC slabs in back lanes of Qr. NO.A-302-364, A-202-264, A-142-148, A-202-224, A-625-640, A-702-740, RC-30-32, X-634-640, X-702-740 and Y-238, Sarojini Nagar New Delhi	31/08/2007	1472000	8/4/2008	7/8/2008	NDMC	CIVIL ROAD DIVN-III	M/s Jai Bharat Const.	Work Completed	1493938	0
78	20070111	Providing and fixing prefab porta cabins for community Centre and security guard rooms in E,F RC blok P&T Colony Sarojini Nagar A,C&D Block, Netaji Nagar, Nauroji Nagar, New Delhi (Transferred to New Delhi Constituency. ID. 20094020)	6/9/2007	966000	19/02/2009	18/05/2009	NDMC	CIVIL ROAD DIVN-III	M/s Porta Cabin Engg. Pvt. Ltd.	Transferred	0	0
79	20070112	Prov. interlocking pavers and raising of GT in Mini Market at BHS Marg and Sabzi Market, Sarojini Nagar.	20/02/2008	481400	10/4/2008	9/6/2008	NDMC	CIVIL ROAD DIVN-III	M/s Choudhary Const. Co.	Work Completed	468000	0
80	20070113	P/L ready mix cement concrete pavement road in P&T Colony, Sarojini Nagar	1/8/2007	3207000			NDMC	CIVIL ROAD DIVN-III		Scheme Dropped	0	0
81	20070114	Const. of security wall in back side of CPWD quarters in E-Block Netaji Nagar	3/8/2007	4961000	26/03/2009	25/11/2009	NDMC	CIVIL ROAD DIVN-III	Sh.Rakesh Kumar	Work Completed	4287818	0
82	20070115	P/F prefab grass pavers in katcha portion between Drain & Footpath Moti bagh area	27/08/2007	3044000	17/11/2008	16/02/2009	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Work Completed	2591000	0
83	20070116	Improvement of parks in North West Moti bagh and Begum Zaidi Marg, Moti Bagh	2/6/2006	600000			NDMC	CIVIL ROAD DIVN-III		Scheme Dropped	0	0
84	20070117	Providing walkways in J.J. Cluster near railway bridge Africa Avenue	28/10/2007	500000	6/6/2008	5/8/2008	NDMC	CIVIL ROAD DIVN-III	M/s Shiv Const. Co.	Work Completed	348000	0

Updated as on 1st , Feb. 2012

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
85	20070118	C/o toe wall with M.S. railing, stage and jogging track in the ground opp. Qr. NO.F-1529-1544, Netaji Nagar New Delhi	5/11/2007	623700	5/9/2008	4/12/2008	NDMC	CIVIL ROAD DIVN-III	Sh. Halka Ram	Work Completed	716000	0
86	20070119	P/F Victoria Garden 82 iron benches in the various parks of Laxmi Bai Nagar & East West Kidwai Nagar.	10/1/2008	1560000	5/3/2009	4/6/2009	NDMC	CIVIL ROAD DIVN-III	New Tech India	Work Completed	1830599	0
87	20070120	Providing and fixing prefab porta cabins for community centre in North West Moti Bagh F-Block, Moti Bagh	30/10/2007	900000	18/05/2009	17/07/2009	NDMC	CIVIL ROAD DIVN-III	New Tech India	Work Completed	898000	0
88	20070121	P/F victoria type garden benches in DG Block, D-Block, Sarojini Nagar and Palika Awas Complex, Sarojini Nagar	21/12/2007	294200	20/12/2007	19/01/2008	NDMC	CIVIL ROAD DIVN-III	Sanjay Tomar	Work Completed	270000	0
89	20070122	Installation of three hand pumps at Sarojini Nagar, Laxmi Bai Nagar and East Kidwai Nagar	16/10/2007	131000	17/05/2008	11/7/2008	NDMC	CIVIL WATER SUPPLY DIVN	M/s Vishesh Builders	Work Completed	121000	0
90	20070123	Construction of bed Minton court and link path in Palika Awas (Block I to M Palika Awas)	4/2/2007	260000	10/3/2007	8/4/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Sh. Satya Prakh	Work Completed	131000	0
91	20070124	Construction of bed Minton court and link path in Palika Awas (Block A to H Palika Awas)	4/2/2007	260000	9/3/2007	7/4/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Sh.Gulshan Kumar	Work Completed	78000	0
92	20070125	P/F Garden Benches at Sarojini Sadan & CWC Complex, Sarojini Nagar	16/03/2007	104000	5/4/2007	14/04/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Amit Aggarwal	Work Completed	100000	0
93	20070126	Execution of development works in Sarojini Nagar Assembly Constituency out of MLA fund. SH: P/F garden benches Victorian type on the ground at House NO. 969-880	22/02/2007	104000	24/03/2007	2/4/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Amit Aggarwal	Work Completed	100000	0
94	20070127	P/F Playing equipment at Sarojini Vihar Complex Sarojini Nagar	1/7/2007	100000	24/12/2007	7/1/2008	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Multi Engg.	Work Completed	61000	0
95	20070128	Execution of development works in Sarojini Nagar Assembly Constituency out of MLA fund. SH: P/F playing equipments at Palika Gram Sarojini Nagar	14/02/2007	104000	1/10/2007	15/10/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Multi Engg.	Work Completed	105000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
96	20070129	Provide instead of CC grass pavers in katcha portion of bearm between drain and footpath, for given solid base to park the of the residentss in Moti Bagh area.	4/1/2008	4000000	1/12/2008	15/04/2009	NDMC	CIVIL BUILDING MAINTENAN CE DIVN- II	Azad Const.	Work Completed	0	0
97	20080101	Providing Street Light poles in the back lanes at Nauroji Nagar	13/10/2007	1090000	4/5/2008	1/8/2008	NDMC	ELECT ROAD LIGHTING DIVN	M/s Goel Elec. Works M/s Nav Shakti Traders.	Work Completed	1076618	0
98	20080102	Providing and fixing new street light poles in D II flats East Kidwai Nagar	13/10/2007	213000	4/5/2008	1/8/2008	NDMC	ELECT ROAD LIGHTING DIVN	M/s Goel Elec. Works M/s Nav Shakti Traders.	Work Completed	70471	0
99	20080103	Installation of new road light poles at Laxmi Narain Mandir, Laxmi Bai Nagar, C&F Block, Type-II & III quarters, Netaji Nagar	13/10/2007	526900	4/5/2008	1/8/2008	NDMC	ELECT ROAD LIGHTING DIVN	M/s Goel Elec. Works M/s Nav Shakti Traders.	Work Completed	521875	0
100	20080104	Providing & fixing street light poles in D.G. Block Sarojini Nagar	2/10/2007	1329000	4/5/2008	1/8/2008	NDMC	ELECT ROAD LIGHTING DIVN	M/s Goel Elec. Works M/s Nav Shakti Traders.	Work Completed	1042660	0
101	20080105	Providing semi high mast & poles in P&T Colony, Sarojini Nagar	13/10/2007	2454900	2/11/2007		NDMC	ELECT ROAD LIGHTING DIVN	M/s Aster Tele Services. M/s Goel Elec. Works M/s Nav Shakti Traders.	Work Completed	2455000	0
102	20080106	Improvement to sewerage system in Shanti Vihar, Moti Bagh	26/03/2007	500000	28/12/2007	27/02/2008	NDMC	CIVIL SEWERAGE MAINTENAN CE DIVN	M/s Verma Construction	Work Completed	469462	0
103	20080107	Improvement to sewerage system in Pillanji Village SH: Improvement to Branch sewer line in Pillanji Village. (Transferred to New Delhi Constituency. ID. 20094018)	4/5/2007	500000	28/12/2007	27/02/2008	NDMC	CIVIL ROAD DIVN-III	M/s Shama Construction	Transferred	355000	0
104	20080108	Construction of stage at E-Block, Netaji Nagar, E-1493 & E-1695	15/12/2007	207000	20/12/2007	18/02/2008	NDMC	CIVIL ROAD DIVN-III	Sh. Pradeep Kumar	Work Completed	162429	0
105	20080109	Improvement to sewerage in Anant Ram Dairy Complex, R.K. Puram	26/03/2007	1000000	9/3/2008	28/07/2008	NDMC	CIVIL SEWERAGE MAINTENAN CE DIVN	M/s Sona Construction	Work Completed	897000	0

Updated as on 1st , Feb. 2012

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
106	20080110	Improvement to public park in Jor Bagh Colony by providing grit wash plaster brick work steel work and CC inter locking pavers	5/4/2008	1841400	6/4/2008	5/7/2008	NDMC	CIVIL ROAD DIVN-II	Sh. Vijay Tyagi	Work Completed	1655000	0
107	20080111	Improvement to existing boundary wall of Subhash Park at Netaji Nagar by providing washed stone grit plaster and painting of railing of the park Netaji Nagar	23/07/2008	492900	7/8/2008	6/10/2008	NDMC	CIVIL ROAD DIVN-III	M/s Shiv Const. Co.	Work Completed	401086	0
108	20080112	P/F CC interlocking grass pavers in the ground opp. Qtrs. No. 1353-1356 Netaji Nagar	29/09/2008	539200	29/29/2008	28/11/2008	NDMC	CIVIL ROAD DIVN-III	Sh. Rakesh Kumar	Work Completed	497846	0
109	20080113	Providing & fixing playing equipments at Palika Gram, Sarojini Nagar	5/29/2008	102900	1/10/2007	15/10/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Multi Engg.	Work Completed	105016	0
110	20080114	Execution of development works in Sarojini Nagar Assembly Constituency out of MLA fund. SH: Providing and fixing playing equipment at Palika Kunj Karbla	22/05/2007	102000	3/12/2007	22/12/2007	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Multi Engg.	Work Completed	82000	0
111	20080115	Execution of development works in Sarojini Nagar Assembly Constituency out of MLA fund. SH: Providing and laying CC flooring in community centre Jor Bagh	19/03/2007	293000	22/07/2007	21/08/2008	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Jitender Kumar Singh	Work Completed	244000	0
112	20080116	Execution of development works in Sarojini Nagar Assembly Constituency out of MLA fund. SH: P/F 20 Nos. garden benches Victorian type in the work of Kidwai Nagar East and Housing Complex Jor Bagh and P/F playing equipments in the school at Ansari Nagar.	20/06/2007	414000	21/01/2008	14/02/2008	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	Ksushbu Builders	Work Completed	165000	0
113	20080117	Improvement to water supply system at Sanjay Camp, Chanakya Puri	2/7/2008	469400	1/11/2008	24/11/2008	NDMC	CIVIL WATER SUPPLY DIVN	M/s Sharda Enterprises	Work Completed	312618	0
114	20080118	P/L precast interlocking pavers alongwith improvement to existing drainage system at multi story Type-I flats near Anant Ram Dairy Sector-13, R.K. Puram	6/11/2008	1200000	12/7/2009	11/10/2009	NDMC	CIVIL ROAD DIVN-III	M/s Shiv Const. Co.	Work Completed	994000	0

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
115	20080119	Construction of boundary wall and interlocking pavers in D-Block, Moti Bagh	3/3/2008	3500000	4/7/2009	12/7/2009	NDMC	CIVIL ROAD DIVN-III	Sh. Rakesh Kumar	Work Completed	2306000	0
116	20080120	Imp. To drainage system from B-2693 to 2728 & F-1835 to 2993 in Netaji Nagar	23/01/2008	1100000	19/02/2009	18/05/2009	NDMC	CIVIL ROAD DIVN-III	M/s Shiv Const. Co.	Work Completed	1050000	0
117	20080121	Constn. Of security wall around D-II/ B Flats in Moti Bagh	15/04/2008	5000000	28/03/2009	25/09/2009	NDMC	CIVIL ROAD DIVN-III	Sh. Davender Kumar	Work Completed	4678000	0
118	20080122	Improvement to drainage system in North West Moti Bagh	15/04/2008	1200000	17/08/2009	16/11/2009	NDMC	CIVIL ROAD DIVN-III	Sh. Davender Kumar	Work Completed	1973000	0
119	20080123	Constn. Of security wall back lanes of CPWD Qtrs. In E-Block Netaji Nagar	8/8/2007	5000000	26/03/2009		NDMC	CIVIL ROAD DIVN-III	Sh. Rakesh Kumar	Work Completed	5890000	0
120	20080124	P/F victoria type garden benches in parks of Laxmi Bai Nagar East & West Kidwai Nagar. (Transferred to New Delhi Constituency. ID. 20094021)	28/04/2008	1900000	5/3/2009	4/6/2009	NDMC	CIVIL ROAD DIVN-III	M/s New Tech(India).	Transferred	651000	0
121	20080125	P/F Porta Cabin for Community Centre in Laxmi Bai Nagar East & West Kidwai Nagar. (Transferred to New Delhi Constituency. ID. 20094022)	22/05/2008	2800000	27/03/2009	25/07/2009	NDMC	CIVIL ROAD DIVN-III	M/s Expert Const. Co.	Transferred	0	0
122	20080126	Construction of pathway badminton court security wall alongwith MS railing in West Kidwai Nagar & Laxmi Bai Nagar. (Transferred to New Delhi Constituency. ID. 20094019)	22/05/2008	1400000	12/2/2009	11/5/2009	NDMC	CIVIL ROAD DIVN-III	M/s Azad Const. Co.	Transferred	720000	0
123	20080127	P/F CC slabs & MS Zig-Zag gate in back lanes of X&Y Block (Transferred to New Delhi Constituency. ID. 20094023)	13/09/2007	1132000	23/08/2009		NDMC	CIVIL ROAD DIVN-III	M/s Choudhary Const. Co.	Transferred	0	0
124	20080128	P/F prefab CC interlocking pavers in katcha portion between drains and footpath in Moti Bagh. SH: Covering of open drain near M Block School No. 1 & 3 D Block and opposite Madrasi Camp Moti Bagh	27/08/2007	416000	29/05/2009	28/07/2009	NDMC	CIVIL ROAD DIVN-III	Sh.Jaspal Singh	Work Completed	434000	0
125	20080129	P/F prefab porta cabin for community centre and security guard room in EF, RC Block P&T Colony in Sarojini Nagar & C&D Block Netaji Nagar. (Transferred to New Delhi Constituency. ID. 20094020)	19/07/2007	966000	19/02/2009	16/05/2009	NDMC	CIVIL ROAD DIVN-III	M/s Porta Cabin Engg. Pvt. Ltd.	Transferred	0	0

Updated as on 1st , Feb. 2012

S.No	Work ID	Name of Work	Sanction (dd/mm/yyyy)		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
126	20080130	P/F playing equipment in B.K. Dutt Colony Jor bagh Colony, Lodhi Colony and Aliganj Colony.	10/4/2008	1800000	25/05/2009	24/07/2009	NDMC	CIVIL ROAD DIVN-II	M/s Khushbu Builders	Work Completed	1121000	0
127	20080131	P/F garden benches (RCC in park of Jor Bagh Aliganj & B.K. Dutt Colony.	10/4/2008	1700000	25/05/2009	24/08/2009	NDMC	CIVIL ROAD DIVN-II	M/s New Tech(India).	Work Completed	1223000	0