

**STATUS OF MLA LOCAL AREA DEVELOPMENT SCHEME FOR THE YEAR 2009 - 2021****No. & Name of Constituency : (40) .NEW DELHI.**

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
1	20094001	Providing service cable connection and meter boards to various porta cabins in DIZ area.	27/5/2009	2652717	1/12/2010		NDMC	ELECT DISTRIBUTION NORTH DIVN.	Creative Enterprises	Work in Progress	860027	0
2	20094002	Changing the wire for electric connection at Lal Quarter Slum at Kidwai Nagar East and Laxmi Bai Ngr	27/5/2009	309800	30/7/2009	31/7/2009	NDMC	ELECT DISTRIBUTION SOUTH DIVN.	M/s Navshakti Traders	Work Completed	151000	0
3	20094003	Playing Equipment in Colony parks of Lakshmi Bai Nagar, East and West Kidwai Nagar.	27/5/2009	4464900	27/5/2009	26/9/2010	NDMC	CIVIL ROAD DIVN-III	M/S BHAWANI INDUSTRIES	Work Completed	1800000	0
4	20094004	Providing and Laying Playing Equipment in Various Parks in Nauroji Nagar Area.	27/5/2009	4161100	30/3/2010	29/6/2010	NDMC	CIVIL ROAD DIVN-III	M/S KALIA ENTERPRISES	Work Completed	1730000	0
5	20094005	Improvement to Farid Kot House Lane.(Taken over from Minto Road Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009)-20070305	16/9/2008	1800600	2/10/2010	14/11/2009	NDMC	CIVIL ROAD DIVN-I	M/S SHIV CONSTRUCTION CO.	Work Completed	1650000	0
6	20094006	Improvement to Footpath Farid Kot House Lane.(Taken over from Minto Road Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009)-20080304	5/8/2008	1070000	26/7/2009	25/10/2009	NDMC	CIVIL ROAD DIVN-I	M/S A.K. ENTERPRISES	Work Completed	809000	0
7	20094007	Improvement to lanes adjoining railway colony at the end of College Lane.(Taken over from Minto Road Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009)-20080301	5/8/2008	1050000	5/12/2009	15/3/2010	NDMC	CIVIL ROAD DIVN-II	Shiv Shakti Const. Co.	Work Completed	920000	0
8	20094008	Construction of stage,providing benches and playing equipment in J.K and L- Block, Sarojini Nagar,ND	16/10/2009	1550000	17/3/2010	16/6/2010	NDMC	CIVIL ROAD DIVN-III	New Tech India	Work Completed	1026000	0
9	20094009	Providing of drainage system and construction of rain water harvesting pit at 33 Qtrs, Akbar Lane.	19/10/2009	273850	25/6/2010	24/10/2010	NDMC	CIVIL ROAD DIVN-II	M/S TANU ENTERPRISES	Work Completed	189000	0
10	20094010	Providing and Installing Porta cabins in P&T school at atul Grover Road, New Delhi	30/10/2009	1506000	23/5/2010	22/7/2010	NDMC	CIVIL ROAD DIVN-I	M/S HOME DECORATORS BUILDING & ENGINEER	Work Completed	1129000	0
11	20094011	Improvement of Parks by Providing walkway, parking stage and open shade infront of Indira Niketan near Pillangi Village, Sarojini Nagar.	30/10/2009	3841600	23/8/2010	22/12/2010	NDMC	CIVIL ROAD DIVN-III	SANU CONSTRUCTION CO.	Work Completed	4116000	0

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
12	20094012	Construction of Security brick wall with MS Railing in back side of Qtr(1 to 212) at Lakshmi Bai Ngr.(Taken over from Sarojini Nagar Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009)	10/10/2009	4074500	4/10/2009	3/2/2010	NDMC	CIVIL ROAD DIVN-III	M/s Jai Bharat	Work Completed	3373000	0
13	20094013	Providing Installation,Testing & Commissioning of 12 Mtr. height High Mast light in the park of Block No. 70 to 81 Pool-A Quaters,Sector-IV, DIZ Area, New Delhi	10/12/2009	325800	17/7/2010	30/8/2010	NDMC	ELECT ROAD LIGHTING DIVN.	M/s Sachdeva Electrical	Work Completed	182000	0
14	20094014	Providing Installation,Testing & Commissioning of 12 Mtr. height High Mast light in the park of Block No. 101 to 108 Sector-IV, DIZ Area, New Delhi	10/12/2009	492700	17/7/2010	30/8/2010	NDMC	ELECT ROAD LIGHTING DIVN.	M/s Sachdeva Electrical	Work Completed	182000	0
15	20094016	P/F precast CC slabs and GI Pipe railing or zig-zag gate in the back lanes of F.G. & H Block, Sarojini Nagar.(Taken over from Sarojini Nagar Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009)-20070109	27/1/2010	3976000	26/10/2008	8/11/2008	NDMC	CIVIL ROAD DIVN-III	SH. NETRA PAL SINGH	Work Completed	677000	0
16	20094017	Construction of boundary wall in East/ West Kidwai & Laxmi Bai Nagar.Construction of boundary wall in East/ West Kidwai & Laxmi Bai Nagar.(Taken over from Sarojini Nagar Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009) -20060103	27/1/2010	3495500	25/12/2008	21/6/2009	NDMC	CIVIL ROAD DIVN-III	JAI BHARAT CONSTRUCTION CO.	Work Completed	3307000	0
17	20094018	Improvement to sewerage system in Pillanji Village SH: Improvement to Branch sewer line in Pillanji Village.(Taken over from Sarojini Nagar Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009)-20080107	27/1/2010	539900	13/1/2008	23/3/2009	NDMC	CIVIL SEWERAGE MAINTENANCE DIVN.	M/S Shama Construction	Work Completed	176000	0
18	20094019	Construction of pathway badminton court security wall alongwith MS railing in West Kidwai Nagar & Laxmi Bai Nagar.(Taken over from Sarojini Nagar Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009)- 20080126	27/1/2010	1305100	2/10/2009	11/5/2009	NDMC	CIVIL ROAD DIVN-III	M/S AZAD CONSTRUCTION CO.	Work Completed	600000	0
19	20094020	P/F prefab porta cabin for community centre and security guard room in EF, RC Block P&T Colony in Sarojini Nagar & C&D Block Netaji Nagar.(Taken over from Sarojini Nagar Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009)-20080129	27/1/2010	966000	19/2/2009	15/5/2009	NDMC	CIVIL ROAD DIVN-III	M/S PORTA CABIN ENGG. PVT. LTD	Work Completed	924000	0

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
20	20094021	P/F victoria type garden benches in parks of Laxmi Bai Nagar East & West Kidwai Nagar.(Taken over from Sarojini Nagar Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009)-20080124	27/1/2010	1885500	3/5/2009	4/6/2009	NDMC	CIVIL ROAD DIVN-III	M/S NEW TECH INDIA	Work Completed	1124000	0
21	20094022	P/F Porta Cabin for Community Centre in Laxmi Bai Nagar East & West Kidwai Nagar.(Taken over from Sarojini Nagar Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009)-20080125	27/1/2010	2706200	26/3/2009	25/7/2009	NDMC	CIVIL ROAD DIVN-III	M/S EXPORT CONSTN. CO.	Work Completed	2798000	0
22	20094023	P/F CC slabs & MS Zig-Zag gate in back lanes of X&Y Block.(Taken over from Sarojini Nagar Constituency. OrderNo. CMO/OSP2/09/95 Dated 09.02.2009)-20080127	27/1/2010	1259000	23/8/2009	23/12/2009	NDMC	CIVIL ROAD DIVN-III	M/S CHAUDHARY CONSTRUCTION & CO.	Work Completed	1005000	0
23	20094024	Improvement to existing boundary wall at bharti nagar colony	2/4/2010	3554000	5/8/2010	4/2/2011	NDMC	CIVIL ROAD DIVN-II	M/S DEEP CONST.	Work Completed	3761000	0
24	20094025	Improvement to Parks in A & B Block, Pandara Road Colony. (Excess Exp. of Rs. 241000 over Sanction Amount , Transferred from Gole Market Constituency vide Work ID No. 20080202)	27/5/2009	241000	18/5/2009	17/8/2009	NDMC	CIVIL ROAD DIVN-II	Sh. Bipin Kumar	Work Completed	241000	0
25	20094026	Construction of CC Lanes in K-Block, H Type-II & Type-I, Sector-II, DIZ area. (Excess Exp. of Rs. 146000 over Sanction Amount , Transferred from Gole Market Constituency vide Work ID No. 20070240)	28/7/2009	146000	9/12/2008	22/11/2008	NDMC	CIVIL ROAD DIVN-V	SHIVAJI CONSTRUCTION CO.	Work Completed	146000	0
26	20094027	P/F Porta Cabin (4 Nos) for Security Guards and Recreation Room (1 No.) at Pandara Road Colony.(Excess Exp. of Rs. 56000 over Sanction Amount , Transferred from Gole Market Constituency vide Work ID No. 20080203)	8/7/2009	56000	29/10/2006	27/5/2009	NDMC	CIVIL ROAD DIVN-II	M/s Sharma & Asso.	Work Completed	56000	0
27	20104001	Providing Iron Gate at the entrance of Kidwai nagar	4/12/2010	549100	9/12/2011	8/2/2012	NDMC	CIVIL ROAD DIVN-III	SH. BHOJ RAJ	Work Completed	380000	0
28	20104002	Improvement to Lane Sangli Mess and Princess Park (Balance work Taken over from Minto Road Constituency vide order no.CMO/OSP2/10/561 dated 28.06.2010)	28/6/2010	23000	15/2/2008	15/5/2008	NDMC	CIVIL ROAD DIVN-I	M/S TANU ENTERPRISES	Work Completed	25000	0

Updated as on 25th, Feb. 2021

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
29	20104003	Providing Steel gates at Jaisalmer House and Jam Nagar House at Man Singh Road.(Balance work taken over Gole Market Constituency vide office order No. CMO/OSP2/10/646.)	26/7/2010	30000	10/8/2010	9/9/2010	NDMC	CIVIL ROAD DIVN-II	Sh. Manish Chandok	Work Completed	29000	0
30	20104004	Providing and Fixing prefeb security cabins at the entries of Type-IV and III Flats Laxmi Bai Nagar.	14/9/2010	473000	23/2/2012	22/5/2012	NDMC	CIVIL ROAD DIVN-III	Sh. Mohit Construction Co.	Work Completed	405000	0
31	20104005	P/F M.S Security gate between Quarter No.785 and 823 on Laxmi Bai Marg in Lakshmi Bai Nagar	29/9/2010	181900	17/3/2011	30/4/2011	NDMC	CIVIL ROAD DIVN-III	M/S GRACE LIGHT CONSTRUCTION PVT. LTD	Work Completed	166000	0
32	20104006	Providing and fixing prefeb porta cabin for RWA office of A & C-Block, East Kidwai Nagar.	25/10/2010	654850	4/5/2012	3/7/2012	NDMC	CIVIL ROAD DIVN-III	M/S PUSHKAR CONST.	Work Completed	661000	0
33	20104007	Construction of Porta Cabin for Community Centre at Sarojini Nagar Market.	1/4/2011	342100			NDMC	CIVIL ROAD DIVN-III		Dropped	0	0
34	20104008	Providing and Fixing precast cement concrete interlocking pavers at sujan singh park C,B and E Block(Liabilities taken over from Minto Road Constituency, Additional Fund Rs. 73094 /- Sanction vide No. CMO/OSP2/211/13 Dated 4.1.11.(ID. No. 20060312))	1/4/2011	73000	5/1/2008	4/3/2008	NDMC	CIVIL ROAD DIVN-II	Sh. Manish Chandok	Work Completed	74000	0
35	20104009	Construction of bathroom and repair of Gym at Type-I, P & T Quaters, Atul Grover Road.(Additional sanction for Rs. 76555 vide letter No. CMO/OSP2/2012/394 dated 13.06.2012)	27/1/2011	331755	1/6/2012	31/8/2012	NDMC	CIVIL ROAD DIVN-I	M/S MAHINDRA CONSTRUCTION	Work Completed	310000	0
36	20104010	Providing Porta cabin for Associations work in Block No. 21, Lodhi Colony, New Delhi.	27/1/2011	350000	23/10/2011	22/11/2011	NDMC	CIVIL ROAD DIVN-II	M/S SHARMA & ASSO.	Dropped	0	0
37	20104011	Procurement of various equipment for gymnasium of Community Centre, Golf Link.	3/4/2011	898400			NDMC	CIVIL BUILDING MAINTENANCE DIVN- III		Dropped	0	0
38	20104012	Providing and fixing prefeb security cabins at the entries of Type - II Flats Laxmi Bai Nagar	16/3/2011	1181300	5/10/2012	4/1/2013	NDMC	CIVIL ROAD DIVN-III	M/S Mohit Const. Co.	Work Completed	1036000	0
39	20104013	Improvement of Payment Collection Center at Nirman Bhawan	29/3/2011	199185	23/6/2011	27/7/2011	NDMC	CIVIL BUILDING MAINTENANCE (P.K.)	Sh. LALIT DHINGRA	Work Completed	199000	0

Updated as on 25th, Feb. 2021

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
40	20104014	Improvement to Citizen Facilitation Center at Palika Bhawan, R.K.Puram	29/3/2011	235200	8/5/2011	7/7/2011	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	SH. SUBHASH CHANDER	Work Completed	175000	0
41	20104015	Improvement of Payment Collection Center at Kaka Nagar	29/3/2011	88000	13/6/2011	12/7/2011	NDMC	CIVIL BUILDING MAINTENANCE DIVN- III	Sh Raju Koli	Work Completed	83000	0
42	20104015	Improvement of Payment Collection Center at Kaka Nagar	29/3/2011	88000	13/6/2011	12/7/2011	NDMC	CIVIL BUILDING MAINTENANCE DIVN- III	Sh Raju Koli	Work Completed	83000	0
43	20104016	Improvement of Payment Collection Center at Kidwai Nagar(west)	29/3/2011	322900	25/4/2011	26/6/2011	NDMC	CIVIL BUILDING MAINTENANCE DIVN- III	Deep Construction	Work Completed	346000	0
44	20104017	Improvement of Citizen Facilitation Center at Gole Market.	29/3/2011	390000			NDMC	CIVIL BUILDING MAINTENANCE DIVN- I		Dropped	0	0
45	20104018	Change of wiring in Bhagat Singh Market.	29/3/2011	1719000	1/8/2011		NDMC	ELECT DISTRIBUTION NORTH DIVN.	M/s Control Wel Switch Gears	Work Completed	1718000	0
46	20104019	Setting of Citizen Facilitation Center at Sarojini Nagar.	29/3/2011	349900	8/5/2011	7/7/2011	NDMC	CIVIL BUILDING MAINTENANCE DIVN- II	SH. SUBHASH CHANDER	Work Completed	304000	0
47	20104020	Installation of Additional Street Pole at BSNI Colony, Kali Bari Marg.	29/3/2011	313000	30/8/2011	23/10/2011	NDMC	ELECT ROAD LIGHTING DIVN.	M/s Goyal Electronics	Work Completed	313000	0
48	20104021	Installation of Four Hand Pump at Type-I samaj Sadan, Punchkuyian Road, R.K.Ashram Marg.	29/3/2011	459000	3/2/2012	31/3/2012	NDMC	CIVIL WATER SUPPLY DIVN	M/S Vishesh Builders	Work Completed	204000	0
49	20104022	Installation of Additional Street Pole Lights at Sector-II Peshwa Road, DIZ Area.	29/3/2011	313000	16/3/2012	14/4/2012	NDMC	ELECT ROAD LIGHTING DIVN.	Goyal Enterprises	Work Completed	313000	0
50	20104023	Additional Street Pole Light at Double Storey Quarters, R.K.Ashram Marg, P.K.Road,	29/3/2011	313000	16/3/2012	14/4/2012	NDMC	ELECT ROAD LIGHTING DIVN.	Goyal Enterprises	Work Completed	313000	0
51	20104024	Construction of Pathway and Basket Ball, Volley Ball, Badminton Court in the parks of Block No. 18-33, BKS Marg. (Transferred from Gole Market Constituency ID.No. 20050213)	8/8/2005	64000	17/4/2006	16/6/2006	NDMC	CIVIL ROAD DIVN-V	M/s Deep Const.	Work Completed	0	0

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
52	20104025	Improvement of area alongwith main entrance road of Block No 39-69, Sector-IV, DIZ area. (Transferred from Gole Market Constituency ID.No. 20070209)	18/6/2007	2250000	22/11/2007	21/2/2008	NDMC	CIVIL ROAD DIVN-V	PUJA CONSTRUCTION CO.	Work Completed	272000	0
53	20104026	Construction of boundary wall and pavers at 33 Qtrs. (CPWD), Akbar Lane. (Transferred from Gole Market Constituency ID.No. 20080204)	4/11/2008	326000	18/5/2009	17/8/2009	NDMC	CIVIL ROAD DIVN-II	Sh. Vijay Tyagi	Work Completed	39000	0
54	20104027	Providing and laying cement concrete pavement and drainage system in the lanes of the colony around Andh Vidhyalaya, Panchkuian Road. I) Providing and laying cement concrete roads. II) Providing and laying drainag. (Transferred from Gole Market Constituency ID.No. 20080216)	19/6/2008	325600	31/5/2009	30/8/2009	NDMC	CIVIL ROAD DIVN-V	SHIVAJI CONSTRUCTION CO.	Work Completed	276732	0
55	20104028	Construction of Toe Wall and M.S. railing in front of quarters at Block No. 39-69, Sector-IV, DIZ area, Raja Bazar. (Transferred from Gole Market Constituency ID.No. 20080220)	8/11/2008	534000			NDMC	CIVIL ROAD DIVN-V		Dropped	0	0
56	20104029	Development of Block 39 to 69, Sector-IV, DIZ Area, Raja Bazar as Model Residential Colony. (Transferred from Gole Market Constituency ID.No. 20080222)	24/9/2008	2275000	9/9/2011	23/10/2011	NDMC	ELECT ROAD LIGHTING DIVN.	M/s Goyal Electronics	Work Completed	2383360	0
57	20114001	Impovement to common space and stair cases of B.K.DUTT Colony (Block B and C)(Additional fund Sanction vide letter No. F.18B(40)/PLG./MLA/4VS/2011-12/1709-1722 dated 22.12.2011 for w/o providing Kota Stone and Interlocking Pavers)	15/6/2011	5214742	9/9/2011	16/11/2012	NDMC	CIVIL BUILDING MAINTENANCE (P.K.)	M/S SHIV CONSTRUCTION CO. & VIJAY TYAGI	Work Completed	3538433	0
58	20114002	Construction of Four porta cabins at 1. Kidwai Nagar East 2. Aligang 3. Laxmi Bai Nagar 4. DIZ area, Sector-IV, Gole Market for opening of new Kendriya Bhandar self service Grocery and Consumer retail stores in NDMC Area.	8/2/2011	4851000			NDMC	CIVIL CONSTRUCTION DIVN-III		Dropped	0	0
59	20114003	Providing and fixing Porta Cabins at Palika Niwas, Lodhi Colony.(Additional fund Sanction vide letter No. F.18B(40)/UD/PLG./MLA/4VS/2011-12/2387-2401 dated 11.01.2012 )	8/11/2011	394100	7/9/2012	6/11/2012	NDMC	CIVIL ROAD DIVN-II	SH. DINESH KUMAR	Work Completed	318000	0

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
60	20114004	Providing and fixing Porta Cabins in B.K.Dutt Colony for Association Office.(Additional fund Sanction vide letter No. F.18B(40)/UD/PLG./MLA/4VS/2011-12/2387-2401 dated 11.01.2012 )	8/11/2011	394100	7/9/2012	6/11/2012	NDMC	CIVIL ROAD DIVN-II	SH. DINESH KUMAR	Work Completed	340000	0
61	20114005	Development of Block 39-69, sector 4 raja bazar DIZ area as Model Colony.SH:P/L C.C. pavements in Block No. 39-69, Sector-IV, DIZ area (Tranferred from Gole Market Constituency having ID-20070210)	9/1/2011	51010	20/2/2008	22/2/2008	NDMC	CIVIL ROAD DIVN-V	M/S NETRA PAL SINGH	Work Completed	51000	0
62	20114006	Improvement of water supply im Balmiki Basti Mandir Marg SH: Shifting of water connection pipe line for Balmiki Basti under ground tank from DJB main Line in Booli Bhatiyari Area	20/9/2011	1300000	28/9/2012	16/11/2012	NDMC	CIVIL WATER SUPPLY DIVN	M/S Vishesh Builders	Work Completed	177000	0
63	20114007	Construction of Two Porta Cabins for Community Services in the following Colonies. 1. Laxmi Bai Nagar 2. Sector - IV , DIZ area.	11/2/2011	2460000	15/3/2012	14/5/2012	NDMC	CIVIL CONSTRUCTION DIVN-III	M/S S.K. CONSTRUCTIONS	Work Completed	2322000	0
64	20114008	Laying of Sub Water Main Line for new filtered water connection to the residents of Dhobi GhatNo.23 Man Singh road, New Delhi	21/11/2011	79000	29/3/2012	12/5/2012	NDMC	CIVIL WATER SUPPLY DIVN	M/S Sharda Enterprises	Work Completed	49000	0
65	20114009	Providing High Mast Light in Block-21, Lodhi Colony.	5/9/2011	364393	6/3/2011	1/5/2012	NDMC	ELECT ROAD LIGHTING DIVN.	M/s Goel Electricals & M/s Creatine Entrepreneurs	Work Completed	365000	0
66	20124001	Construction of additional store room for the Porta Cabins constructed for Community Services at Laxmi Bai Nagar, East Kidwai Nagar and Baba Kharak Singh Marg, New Delhi	8/8/2012	666500	22/9/2012	21/11/2012	NDMC	CIVIL CONSTRUCTION DIVN-III	M/s Kvanns Enterprises	Work Completed	391000	0
67	20124002	Providing and laying S.W. Pipe sewer line at Princess Park, Part-I, Tilak Marg, New Delhi	16/8/2012	922000	30/3/2013	26/7/2013	NDMC	CIVIL SEWERAGE MAINTENANCE DIVN.	Sri Radhey Shyam	Work Completed	709693	0
68	20124003	Strengthening of existing security wall/boundary wall around block of CPWD Qtrs. in Sarojini nagar area by providing grit wash plaster on the existing boundary wall(from inside i.e Qtrs. side)	16/10/2012	8998281	29/8/2013	28/2/2014	NDMC	CIVIL ROAD DIVN-III	Sh.Bipin Kumar	Work Completed	5266336	0
69	20124004	Reparing of Boundary wall and providing concertina coil fencing at top of wall towards Nallah in D-Block,East Kidwai Nagar.	16/10/2012	900000	13/6/2013	21/11/2013	NDMC	CIVIL ROAD DIVN-III	M/s. Jay Bharat Const.	Work Completed	276914	0

Updated as on 25th, Feb. 2021

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
70	20124005	Raising of existing security wall towards IXth Cross Road in BD-Block and Security Gate in BD & DG-Block, Sarojini Nagar.	16/10/2012	854300	13/6/2013	27/7/2013	NDMC	CIVIL ROAD DIVN-III	M/s Pushkar Const.	Work Completed	676070	0
71	20124006	Repair and renovation of existing Community Centre at GI-Block, Sarojini Nagar.	16/10/2012	588900	23/2/2013	4/8/2013	NDMC	CIVIL ROAD DIVN-III	Sh.Arvind Kumar	Work Completed	588900	0
72	20124007	Repair and renovation of existing Community Centre at BD-Block, Sarojini Nagar.	16/10/2012	681500	16/3/2013	29/4/2013	NDMC	CIVIL ROAD DIVN-III	M/s.Swati Associates	Work Completed	681500	0
73	20124008	Raising of Existing security wall at XY Block and near Pillanji Village.	16/10/2012	865300	18/4/2013	1/6/2013	NDMC	CIVIL ROAD DIVN-III	M/s. Kvaanns Enterprises	Work Completed	865300	0
74	20124009	Construction of Porta Cabin at DG-Block, Sarojini Nagar.	16/10/2012	367900	7/3/2013	20/4/2013	NDMC	CIVIL ROAD DIVN-III	M/s Mohit const. co.	Work Completed	367900	0
75	20124010	Repair and renovation of existing Community Centre at XY-Block, Sarojini Nagar.	16/10/2012	965200	24/8/2013	7/10/2013	NDMC	CIVIL ROAD DIVN-III	Varun Narula	Work Completed	677224	0
76	20124011	Construction of retaining wall and strengthening of existing boundary wall in GI-Block, Sarojini Nagar.	16/10/2012	1179400	31/3/2013	14/5/2013	NDMC	CIVIL ROAD DIVN-III	Sh.Hale Ram	Work Completed	1179147	0
77	20124012	Improvement to Dhobi Ghat No.5, Pandit Pant Marg/Dr.Bishamber Das Marg.	16/11/2012	4995300	14/8/2013	13/9/2014	NDMC	CIVIL BUILDING MAINTENANCE DIVN- I	Sh.Vijay Tyagi	Work Completed	3858094	0
78	20124013	Improvement to B.K.Dutt Colony,Karbala(D&E) Block (P/L interlocking tiles, Kota stone flooring in passages and stair and repair to plasters etc. of D & C Block of B.K.Dutt)	16/11/2012	7288000	13/9/2013	12/3/2014	NDMC	CIVIL BUILDING MAINTENANCE (P.K.)	R.C.C Developers	Work Completed	4560935	0
79	20124014	Improvement to Roads,Walkwak and Drainage System in Teen Murti Police Compound.	21/11/2012	9400000	19/10/2013	28/2/2014	NDMC	CIVIL ROAD DIVN-IV	M/s Shivaji Const.	Work Completed	6175926	0
80	20124015	Renovation/Redevelopment of Dhobi Gaht at Haily Lane including community Centre.	18/1/2013	3260000	10/10/2013	10/3/2014	NDMC	CIVIL BUILDING MAINTENANCE (P.K.)	Vijay Tyagi	Work Completed	3260000	0
81	20124016	Construction of Security wall with Concertina wire along Nallah at Nauroji Nagar and providing /fixing of three security cabins in Nauroji Nagar area.	18/1/2013	670400	8/1/2013	4/10/2013	NDMC	CIVIL ROAD DIVN-III	M/s Deep Const.	Work Completed	670400	0
82	20124017	Improvement and upgradation of Colony Road in P & T Colony, Sarojini Nagar	18/1/2013	13098000	22/5/2012	7/1/2014	NDMC	CIVIL ROAD DIVN-III	M/s. Atcon India Ltd.	Work Completed	13098000	0
83	20134001	Construction of 30' X 20' Porta Cabin for RWA Officer and other activities in west Kidwai Nagar	13/5/2013	1213000	10/4/2013	3/12/2013	NDMC	CIVIL ROAD DIVN-III	M/s Deep Const.	Work Completed	956388	0

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
84	20134002	Construction of Security brick wall with M.S railing in back side of Qtr No- 625 to 937 Type-IV Lakshmi Bai Nagar.	13/5/2013	7906000	29/8/2013	26/2/2014	NDMC	CIVIL ROAD DIVN-III	Sh.Bipin kumar	Work Completed	6645951	0
85	20134003	Construction of Security brick wall with M.S railing in back side of Type-II Qtr No- 1009 to 1189 and 1617 to 1961 in Lakshmi Bai Nagar.	13/5/2013	7817000	29/8/2013	10/3/2014	NDMC	CIVIL ROAD DIVN-III	Sh.Devender Kumar	Work Completed	6809744	0
86	20134004	Improvement and upgradation of inner road of CGHS Dispensary in Lakshmi Bai Nagar.	24/5/2013	5141100	14/3/2014	12/9/2014	NDMC	CIVIL ROAD DIVN-III	Sh.Bipin Kumar	Work Completed	3924668	0
87	20134005	Providing and fixing playing equipment and RCC garden benches at Safdarjung Hospital Staff Qtrs., West Kidwai Nagar	18/6/2013	1303300	10/4/2013	6/2/2014	NDMC	CIVIL ROAD DIVN-III	M/s Kalia Enterprises	Work Completed	1190359	0
88	20134006	Providing and fixing M.S. Gate at Railway Colony (Type-I), Laxmi Bai Nagar area	7/9/2013	87300			NDMC	CIVIL ROAD DIVN-III		Dropped	0	
89	20134007	Providing and fixing M.S. Gates in back side of CPWD Flats in Nauroji Nagar Area	23/7/2013	324100	14/3/2014	21/7/2014	NDMC	CIVIL ROAD DIVN-III	Shirim Enterprises	Work Completed	296257	0
90	20134008	Providing 20 mtr. Height High Mast Lighting at Sacred Heart Cathedral Church Compound near Gole Dak Khana, New Delhi	17/9/2013	589226			NDMC	ELECT ROAD LIGHTING DIVN.		Dropped	0	
91	20134009	Providing and fixing swings and benches in the park of Housing Complex, Mausam Bhawan	17/9/2013	397500	14/10/2013	20/10/2013	NDMC	CIVIL ROAD DIVN-II	M/s Siya Construction.	Work Completed	282177	0
92	20134010	Providing Porta Cabin for community services at Hanuman Road, New Delhi	17/9/2013	1635000			NDMC	CIVIL CONSTRUCTION DIVN-III		Dropped	94997	
93	20134011	Development/ strengthening of existing common passage & service road in front road Railway Qtrs. in Basant Lane by providing cement concrete pavement & precast interlocking pavers along with drainage system	17/9/2013	2421000			NDMC	CIVIL C. P. PROJECT DIVN.		Dropped	0	
94	20144001	Providing 20 mtr. Height High Mast Lighting at Sacred Heart Cathedral Church Compound near Gole Dak Khana.	8/1/2014	589000	18/2/2015	29/3/2015	NDMC	ELECT ROAD LIGHTING DIVN.	M/s Om Sai Enterprises & M/s J.K power	Work Completed	589000	0
95	20144002	Providing Park lighting at (1.) BSNL Colony, Kali Bari Marg. (2.) DID Colony. (3.) Kashmiri House. (4.) Sangli Mess. (5.) in Park at the end of Society Sector-II DIZ Area. (6.) Princess Park Part-I. (7.) Durga Mandir, Krishna Menon Lane. (8.) Bangali Market. (9.) Safdarjung Airport Juggi. (10.) Sarojini Nagar A Block. (11.) Laxmi Bai Nagar (12.) No. 16 Dhobi Ghat, Krishna Menon Lane.	8/11/2014	1957000	1/12/2014	8/2/2015	NDMC	ELECT ROAD LIGHTING DIVN.	M/s Kajal Enterprises	Work Completed	1957000	0

Updated as on 25th, Feb. 2021

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
96	20144003	Providing and fixing playing equipments in Sarojini Nagar area.	21/8/2014	632000	25/12/2014	17/4/2015	NDMC	CIVIL ROAD DIVN-III	M/s Thermo Blow Engineers	Work Completed	582276	0
97	20144004	Providing and fixing RCC Garden benches in Sarojini Nagar and Laxmi Bai Nagar.	21/8/2014	615000	25/12/2014	4/10/2015	NDMC	CIVIL ROAD DIVN-III	M/s Kundu Enterprises	Work Completed	531646	0
98	20144005	Providing and fixing speed breaker in Sarojini Nagar and Laxmi Bai Nagar.	21/8/2014	702000			NDMC	CIVIL ROAD DIVN-III		Dropped	0	
99	20144006	Providing and fixing Security gate in Sarojini Nagar area.	21/8/2014	328000	12/12/2014	14/10/2015	NDMC	CIVIL ROAD DIVN-III	M/s Goel Const.	Work Completed	164497	0
100	20144007	Providing and fixing FRP Pre-fabricated Porta cabin with PUF insulation for Sector - I,II,III & IV Gole Market, DIZ area.	21/8/2014	3911000	3/1/2015	2/5/2015	NDMC	CIVIL ROAD DIVN-V	M/s Arvind Techno Contracts Pvt. Ltd.	Work Completed	3911000	0
101	20144008	Providing and fixing gate and RCC benches for Sector - I,II,III & IV Gole Market, DIZ area.	21/8/2014	656000	18/12/2014	18/1/2015	NDMC	CIVIL ROAD DIVN-V	M/s Bahl & Company.	Work Completed	429382	0
102	20144009	Installation of Deep well hand pumps at B.R.Camp, New Delhi in Sub Division-III.	21/8/2014	439000	19/12/2014	17/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	M/s Vishesh Builders	Work Completed	318691	0
103	20144010	Providing new filtered water public hydrant at Talkatora Jhuggi Camp, New Delhi.	21/8/2014	253000	18/12/2014	16/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	Sh. D.S.Chauhan	Work Completed	87930	0
104	20144011	Providing & laying filtered water hydrant in jhuggis at B.R.Camp near Race Course, New Delhi.	9/4/2014	66000	12/4/2014	2/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	Sh. D.S.Chauhan	Work Completed	46291	0
105	20144012	Providing new filtered water public hydrant at Princess Park Part-II	21/8/2014	238000	19/12/2014	9/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	M/s Vishesh Builders	Work Completed	54698	0
106	20144013	Providing new filtered water public hydrant at Kali Bari Sabzi Mandi.	21/8/2014	42000	12/9/2014	17/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	Sh.Rajesh Kumar	Work Completed	6584	0
107	20144014	Laying of new hydrant pipe line at Arjun Dass Camp, Laxmi Bai Nagar, New Delhi.	21/8/2014	388000	17/12/2014	18/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	M/s Sona Construction	Work Completed	224157	0
108	20144015	Providing and fixing Porta cabin in Sarojini Nagar and Laxmi Bai Nagar area. Including Laxmi Bai Nagar near (# 1475), Golf Link, I-Block Sarojini Nagar, M-Block, Sarojini Nagar, K Block, B.K.Dutt Colony, Block-XY, Sarojini Nagar, BD Park (opposite Khalsa school) B.K.Dutt Colony, Block K, Sarojini Nagar, Block GI, Sarojini Nagar, Block BC, Sarojini Nagar.	21/8/2014	4088000	3/1/2015	3/7/2015	NDMC	CIVIL ROAD DIVN-III	M/s Arvind Tecno Contract Pvt. Ltd.	Work Completed	2941308	0
109	20144016	Providing & laying filtered water hydrant in jhuggis at DID Camp, New Delhi.	21/8/2014	373000	19/12/2014	17/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	M/s Sona Construction	Work Completed	373000	0
110	20144017	Providing new filtered water public hydrant at Princess Park Part-I	21/8/2014	149000	18/12/2014	16/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	M/s Sona Construction	Work Completed	102001	0

Updated as on 25th, Feb. 2021

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
111	20144018	Providing new filtered water public hydrant at Sangli Mess, New Delhi.	21/8/2014	199000	19/12/2014	17/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	M/s Vishesh Builders	Work Completed	58709	0
112	20144019	CCTV Surveillance System 100 sets at Sarojini nagar.	21/8/2014	2996000	1/7/2015	7/1/2015	NDMC	INFORMATION AND TECH BRANCH	Central Electronics Limited	Work Completed	2996000	0
113	20144020	Widening/Improvement to existing open surface drain at DID Camp, Safdarjung Road Delhi.	21/8/2014	280000	20/12/2014	2/2/2015	NDMC	CIVIL ROAD DIVN-II	M/s Shiving India Const.	Work Completed	255778	0
114	20144021	Repair/Renovation to Toilet at DID Camp, Safdarjung Road Delhi.	21/8/2014	725000	18/1/2015	6/2/2015	NDMC	CIVIL ROAD DIVN-II	Shiv Construction Co.	Work Completed	582859	0
115	20144022	Installation of Deep well hand pumps at DID Camp, New Delhi in Sub Division - III (W/S)	21/8/2014	439000	19/12/2014	17/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	Sh. D.S.Chauhan	Work Completed	282497	0
116	20144023	Providing & laying filtered water hydrant in jhuggis near Durga Mandir Krishna Menon Lane, New Delhi.	21/8/2014	59000	12/4/2014	17/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	Sh. D.S.Chauhan	Work Completed	36524	0
117	20144024	Providing & laying filtered water hydrant in jhuggis near Dhobi Gaht No. 18, Sunari Bagh Lane, New Delhi.	21/8/2014	69000	11/4/2014	17/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	Sh. D.S.Chauhan	Work Completed	48635	0
118	20144025	Providing new filtered water public hydrant at Doctor Lane Tempo Stand.	21/8/2014	49000	12/9/2014	17/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	Sh. Rajesh kumar	Work Completed	21632	0
119	20144026	Providing new filtered water public hydrant at Le-Meriden T-Hut, New Delhi.	21/8/2014	263000	18/12/2014	16/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	Sh. Raj Pal Singh	Work Completed	37598	0
120	20144027	Providing new filtered water public hydrant at J.J.Cluster, Raisina Road.	21/8/2014	66000	12/4/2014	2/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	M/s Sona Construction	Work Completed	34329	0
121	20144028	Providing new filtered water public hydrant at Kali Bari J.J.Cluster.	21/8/2014	194000	19/12/2014	17/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	Sh. Rajesh kumar	Work Completed	46228	0
122	20144029	Providing & laying filtered water hydrant in jhuggis near Railway Quarters at Safdarjung Airport Delhi Flying Club, New Delhi.	21/8/2014	327000	19/12/2014	17/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	Sh. Raj Pal Singh	Work Completed	258123	0
123	20144030	Construction of toilets Blocks in Sunheri Bagh Lane near Temporary huts.	21/8/2014	364000	4/12/2014	3/3/2015	NDMC	CIVIL ROAD DIVN-IV	Sh. Gulshan Kumar	Work Completed	249777	0
124	20144031	Providing and fixing speed breaker in Kushak Lane, behind of Kashmiri House Compound.	21/8/2014	56000	4/12/2014	3/1/2015	NDMC	CIVIL ROAD DIVN-IV	Sh. Gulshan Kumar	Work Completed	47053	0
125	20144032	Providing and laying interlocking paver (Kharanja) in Kashmiri House Compound.	21/8/2014	386000			NDMC	CIVIL ROAD DIVN-IV	M/s Kundu Enterprises	Dropped	0	0
126	20144033	Construction of toilets blocks at Chemsford club, JJ Camp at Raisina road under New Delhi Constituency.	21/8/2014	428000	24/12/2014	6/2/2015	NDMC	CIVIL ROAD DIVN-V	Sh. Navin Kumar Gupta.	Work Completed	424000	0
127	20144034	Providing Toilet Block at Kali Bari, Sabji Market.	21/8/2014	278000	19/12/2014	18/1/2015	NDMC	CIVIL ROAD DIVN-V	Sh. Rakesh Sharma	Work Completed	244000	0

Updated as on 25th, Feb. 2021

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
128	20144035	Providing Toilet Block at Kali Bari, J.J.Cluster.	21/8/2014	278000	19/12/2015	18/1/2015	NDMC	CIVIL ROAD DIVN-V	Sh. Halke Ram	Work Completed	278000	0
129	20144036	Construction of Toilet Block at J.J.Cluster, Palika Dham.	21/8/2014	412000	31/12/2014	18/1/2015	NDMC	CIVIL ROAD DIVN-V	Sh. Halke Ram	Work Completed	298000	0
130	20144037	Construction of Providing and Fixing of Public Toilets at C-230 Sarojini Nagar.	21/8/2014	242000	12/1/2015	17/3/2015	NDMC	CIVIL ROAD DIVN-III	Sh.Halke Ram	Work Completed	197404	0
131	20144038	Providing and fixing speed breaker at X-Block Sarojini Nagar.	21/8/2014	306000	18/12/2014	12/2/2015	NDMC	CIVIL ROAD DIVN-III	Sh.Sanjeev Soni	Work Completed	239445	0
132	20144039	Construction of Toilet block at 16 No. Dhobi Ghat, Krishna Menon lane.	21/8/2014	364000	30/11/2014	3/3/2015	NDMC	CIVIL ROAD DIVN-IV	Sh.Gulshan Kumar	Work Completed	248827	0
133	20144040	Construction of Security wall with M.S railing in back side of Type-II quarters left out from qtrs No. 1250 to 1298 in Laxmi Bai Nagar.(Work to be done from NDMC Fund)	9/5/2014	688000			NDMC	CIVIL ROAD DIVN-III		Transferred	0	
134	20144041	Providing new filtered water public hydrant at Udyan Marg Market, Kali Bari	21/8/2014	32000	12/2/2014	1/1/2015	NDMC	CIVIL WATER SUPPLY DIVN	Sh. Raj Pal Singh	Work Completed	10139	0
135	20144042	Providing and fixing playing equipments and benches in Sujan Singh Park.	21/8/2014	158000	18/1/2015	19/2/2015	NDMC	CIVIL ROAD DIVN-II	Sh.Bishwajeet Kundan	Work Completed	95294	0
136	20144043	Providing Dustbin at J.J.Camp Kali Bari Marg.	21/8/2014	316000	19/12/2014	18/1/2015	NDMC	CIVIL ROAD DIVN-V	Sh. Halke Ram	Work Completed	263000	0
137	20144044	Procurement and placement of Table Tennis Table for the existing Community Centre and Porta cabins in New Delhi Constituency.	21/8/2014	561000	16/12/2014	2/1/2015	NDMC	CIVIL SPECIAL PROJECT DIVISION	Sh.Halke Ram	Work Completed	401322	0
138	20144045	Providing & Installation of Precast fiber reinforced polymerised ferro crete toilets cubicals under New Delhi Constituency.	12/4/2014	3200000	3/1/2015	2/3/2015	NDMC	CIVIL ROAD DIVN-V	M/s Grandeur Business Solution Pvt. Ltd.	Work Completed	2763000	0
139	20144046	Providing & fixing of fibre Litterbins/Dustbins in various Park of Colonies in New Delhi Constituency.	12/4/2014	5000000	3/1/2015	2/3/2015	NDMC	CIVIL ROAD DIVN-V	Sh. Varun Narula.	Work Completed	4550204	0
140	20144047	Supply of 20 Water Tankers in JJ Cluster in NDMC Area.	12/4/2014	1400000	26/4/2016	25/5/2016	NDMC	CIVIL WATER SUPPLY DIVN	Vishesh Builders	Work Completed	1028000	0
141	20144048	Increase the size of the drinking water pipe line of Safdarjung staff quaters, West Kidwai Nagar.	12/4/2014	500000			NDMC	CIVIL WATER SUPPLY DIVN		Dropped	0	
142	20144049	Installation of 4 CCTV cameras at Bengoli Market.	21/8/2014	95000	5/1/2015		NDMC	INFORMATION AND TECH BRANCH	Central Electronics Limited	Work Merged	0	
143	20144050	Installation of 50 CCTV cameras at Nauroji Nagar.	21/8/2014	1300000	5/1/2015		NDMC	INFORMATION AND TECH BRANCH	Central Electronics Limited	Work Merged	0	

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
144	20144051	Installation of 50 CCTV cameras at Laxmi BaiNagar.	21/8/2014	1300000	5/1/2015		NDMC	INFORMATION AND TECH BRANCH	Central Electronics Limited	Work Merged	0	
145	20144052	Installation of 50 CCTV cameras at SBS Marg.	21/8/2014	1300000	5/1/2015		NDMC	INFORMATION AND TECH BRANCH	Central Electronics Limited	Work Merged	0	
146	20144053	Installation of 4 CCTV cameras at Baird Lane.	21/8/2014	95000	5/1/2015		NDMC	INFORMATION AND TECH BRANCH	Central Electronics Limited	Work Merged	0	
147	20154001	Installation of CCTV cameras at 99 location in NDMC area. (Five Work Sub Scheme No. 14/142 to 14/146 of CCTV Installation Merged).( 20144049 to 20144053)	15/1/2016	4090000	7/1/2015	17/2016	NDMC	INFORMATION AND TECH BRANCH	Central Electronics Limited	Work Completed	4090000	0
148	20154002	Providing & Installation of RCC Benches and construction of Badminton court.	26/2/2016	2369000	26/2/2016	17/11/2016	NDMC	CIVIL ROAD DIVN-III	M/s S.P.Const.Co.	Work Completed	1559000	0
149	20154003	Providing and fixing playing equipments cement concrete benches, boom barriers, Security Guard Porta Cabin under the MLA Fund scheme.	11/3/2016	1065000	13/1/2017	23/2/2018	NDMC	CIVIL ROAD DIVN-V	M/s S.K.Steel Craft	Dropped	75454	
150	20154004	Providing porta cabin for M S Appartment and Elevated plate form from D-Block Type-II Qtrs.Under MLA Fund Scheme.	11/3/2016	763000	1/3/2017	27/4/2017	NDMC	CIVIL ROAD DIVN-V	M/s Azad Construction	Work Completed	339000	0
151	20154005	Providing 25 nos. street light Poles in New Delhi Assembly	21/3/2016	861000	26/6/2016	25/9/2016	NDMC	ELECT ROAD LIGHTING DIVN.	M/s Om Sai Enterprises	work Completed with Liab.	359071	501929
152	20154006	Providing and fixing security cabins in Sarojini Nagar Area.	21/3/2016	476000			NDMC	CIVIL ROAD DIVN-III		Transferred	0	
153	20154007	Providing & Installation of Porta Cabins in Palika Gram EF Block Sarojini Nagar and type-IV Qtr. Laxmi Bai Nagar.	21/3/2016	1157000	21/3/2016	30/9/2016	NDMC	CIVIL ROAD DIVN-III	M/s S.P.Const.Co.	Work Completed	916000	0
154	20154008	Providing and laying interlocking paver at backyards of K Block Type-I Qtrs and laying RMC on back lanes of Sec-D Type-II Qtrs DIZ area Gole Market.	22/3/2016	3319000			NDMC	CIVIL ROAD DIVN-V		Dropped	155000	
155	20154009	Providing and laying vitrified floor tiles in existing porta cabins.	25/3/2016	790000	17/12/2016	16/3/2017	NDMC	CIVIL ROAD DIVN-V	Sh. Rajiner Kumar	Work Completed	599000	0
156	20154010	Providing and fixing one aluminium window in existing 20 nos. Porta Cabins.	22/3/2016	326000	18/6/2016	17/8/2016	NDMC	CIVIL ROAD DIVN-V	M/s M.S.Associates.	Work Completed	159441	0

Updated as on 25th, Feb. 2021

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
157	20154011	Construction of Porta cabins at Sec-E Foeh Square R.K.Ashram Marg.	25/3/2016	402000	11/3/2016	5/10/2016	NDMC	CIVIL ROAD DIVN-V	M/s Shree Contracts & Hospitality Services.	Work Completed	187000	0
158	20154012	Providing and laying interlocking tiles in Block 19 Lodhi Colony..	22/3/2016	1714000	5/12/2016	8/11/2016	NDMC	CIVIL ROAD DIVN-II		Dropped	700000	0
159	20154013	Porta Cabins at CPWD colony Aliganj, B.K Dutt Colony and Type in Lodhi colony.	22/3/2016	1317000	30/3/2017	29/6/2017	NDMC	CIVIL ROAD DIVN-II	M/s. Shree Contracts Hospitality Services.	work Completed with Liab.	617000	365000
160	20154014	75 RCC Garden Benches in Jor Bagh Colony, Aliganj Colony, B.K.Dutt Colony & Lodhi Colony.	22/3/2016	757000	1/12/2017	21/1/2017	NDMC	CIVIL ROAD DIVN-II	Sh.Jaspal Singh	Work Completed	260000	0
161	20154015	Providing and Fixing CC interlocking Khadanja at Princess Park Part-II Mahatama Jyoti Rao Phule Marg.	22/3/2016	1146000	27/7/2016	26/10/2016	NDMC	CIVIL ROAD DIVN-I	Sh.Bipin Kumar	Work Completed	893358	0
162	20154016	Supply, Installation, testing & commissioning of CCTV Cameras and other associated items in RWA Colonies.	22/3/2016	8775000			NDMC	ELECT BUILDING MAINTENANCE DIVN- I		Dropped	1428000	
163	20154017	Construction of Porta cabins at 58 to 79 block Type-III Havlock Square DIZ Area Sec-II, Kali Bari Marg.	30/3/2016	399000	18/6/2016	17/8/2016	NDMC	CIVIL ROAD DIVN-V	M/s Shree Contracts & Hospitality Services.	Work Completed	316000	0
164	20154018	Providing and laying cement concrete interlocking pavers after dismantling cement concrete at Jain Mandir Complex.	22/3/2016	448000	16/6/2016	15/9/2016	NDMC	CIVIL ROAD DIVN-V	Sh. Halke Ram	Work Completed	222042	0
165	20154019	Providing Kharanja in lane of temporary Huts near 18 nos. Dhobi Ghat, Suneheri Bagh lane.	22/3/2016	328000	21/6/2016	20/8/2016	NDMC	CIVIL ROAD DIVN-IV		Dropped	328000	0
166	20154020	Providing & Installation of Badminton Court and Gym equipments in NDMC Area.	30/3/2016	683294	26/9/2016	25/10/2016	NDMC	CIVIL ROAD DIVN-III	Sh.Bipin Kumar	Work Completed	342000	0
167	20154021	Providing and installation of playing under whole New Delhi Assembly area under MLA LAD Scheme.	12/9/2015	1949000	17/4/2017	16/6/2017	NDMC	CIVIL ROAD DIVN-IV	M/s alsa Exports Pvt. Ltd.	Work Completed	1218000	0
168	20164001	Providing & fixing benches in New Delhi Constituency.	30/12/2016	1755000	4/7/2017	6/6/2017	NDMC	CIVIL ROAD DIVN-V	Kundu Enterprises	Work Completed	700283	0
169	20164002	Providing & laying cement concrete interlocking pavers in Jain Mandir complex towards back lane of Emporium	30/12/2016	347000	28/12/2016	27/2/2017	NDMC	CIVIL ROAD DIVN-V	MsJain Construction	Work Completed	305415	0
170	20164003	Providing & fixing Signages board under MLA LAD Scheme.	30/12/2016	1136000	20/4/2017	19/6/2017	NDMC	CIVIL ROAD DIVN-V	M/s Anil Engg. Works	Work Completed	538988	0

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
171	20174001	Providing and Fixing CC interlocking pavers/Khadanja at Sangli Mess J.J.Cluster, Mahatma Jyoti Rao Phule Marg. Under Plan Scheme 2015-16.(work merged with 20174008).	17/5/2017	780000			NDMC	CIVIL ROAD DIVN-V		Work Merged	0	
172	20174002	Improvement of common sewer connection line near Pratap Building at Janpath Lane.	10/11/2017	216300	26/10/2017	15/1/2018	NDMC	CIVIL SEWERAGE MAINTENANCE DIVN.	M/s S.K.Construction	Work Completed	117000	0
173	20174003	Laying of 200mm dia sewer line for J.J Camp at old compound near White House at Bhagwan Dass Road & Jyoti Rao Phule Marg.	10/11/2017	352590	26/10/2017	28/12/2017	NDMC	CIVIL SEWERAGE MAINTENANCE DIVN.	M/s S.K.Construction	Work Completed	161000	0
174	20174004	Improvement of open covered drainage nail with RCC Pipe and Connection with Sewerage System at Sangli Mess, T-Hut, J.J Cluster at Jyoti Rao Phule Marg,New Delhi.	10/11/2017	945000	26/10/2017	30/3/2018	NDMC	CIVIL SEWERAGE MAINTENANCE DIVN.	M/s Ansuman Singh Const. Co.	Work Completed	517000	0
175	20174005	Providing and fixing porta cabin at Block 1-17 BKS under MLA LAD Scheme	2/10/2018	1304000	26/12/2018	27/1/2019	NDMC	CIVIL ROAD DIVN-V		Work in Progress	300000	0
176	20174006	Providing Octagonal poles 8 Mtr.height with LED based light fittings in New Delhi Assembly Constituency area	2/10/2018	4939000			NDMC	ELECT ROAD LIGHTING DIVN.		NIT/Tender Processed	941000	
177	20174007	Laying sewer line in back side of Durga Mandir	2/10/2018	62200	30/11/2017	29/12/2017	NDMC	CIVIL SEWERAGE MAINTENANCE DIVN.	M/s S.K.Construction	Work Completed	28000	0
178	20174008	Providing and fixing CC interlocking paver/kharanja at Sangli Mess J.J. Cluster Mahatma Jyoti Rao Phule Marg under New Delhi Constituency	2/10/2018	780000	14/1/2017	13/8/2017	NDMC	CIVIL ROAD DIVN-I	M/s Chahar Construction	Work Completed	780000	0
179	20174009	Supply and installation of 20 sets of 6 station multi home Gym other sport items	2/10/2018	4011858	23/2/2018	5/9/2018	NDMC	CIVIL C. P. PROJECT DIVN.	M/s Y.N.Trivedi	Work Completed	3616297	0
180	20174010	Design supply and installation of outdoor fitness equipment from MLA LAD Fund in NDMC area	2/10/2018	4684528	19/3/2018	31/12/2018	NDMC	CIVIL C. P. PROJECT DIVN.	M/s Y.N.Trivedi	Work Completed	3857188	0
181	20174011	Providing and laying interlocking pavers (Kharanja) in Kashmir House, compound at Kushak Lane in New Delhi	2/10/2018	2625200	14/3/2018	13/5/2018	NDMC	CIVIL ROAD DIVN-II	M/s. Arvind Consts & engineers Services	work Completed with Liab.	1300000	1400000
182	20174012	Providing and laying filtered water haydrant and deep well handpumps in J.J. Clusters	2/10/2018	1476650	20/3/2018	12/7/2018	NDMC	CIVIL WATER SUPPLY DIVN	D.S.Chauhan	Work Completed	0	0

Updated as on 25th, Feb. 2021

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
183	20174013	Installation of deep well handpumps in alluvial soil and in rocky strata.	26/2/2018	887850	16/12/2017	4/5/2018	NDMC	CIVIL WATER SUPPLY DIVN	Sharda Enterprises	Work Completed	23000	0
184	20174014	Providing & fixing Porta Cabin at Lodi Colony & Golf Sadan, Golf Link Colony.	20/11/2017	682650	16/3/2018	15/6/2018	NDMC	CIVIL ROAD DIVN-II	Sh.Pushpender Singh Yadav	work Completed with Liab.	682650	600000
185	20184001	Providing and Fixing of dome/semi spherical shape type FRP (Fiber Reinforced Plastic ) cabin at DIZ area under AE-IV (R-V division)	8/7/2018	490000	5/12/2018	2/4/2019	NDMC	CIVIL ROAD DIVN-V	M/s MAA Narayan Construction Co.	work Completed with Liab.	184000	490000
186	20184002	Providing & fixing, CC interlocking pavers/kharanja at princess park part-IMahatma Jyoti Rao Phule Marg.	8/6/2018	1385000	20/12/2018	18/2/2019	NDMC	CIVIL ROAD DIVN-I	M/s Chahar Coonstruction	Work Completed	1385000	0
187	20184003	Installation of deep well hand pump in Alluvial soil and in Rocky Strata (W/S)	28/8/2018	5534000	31/5/2019	16/8/2019	NDMC	CIVIL WATER SUPPLY DIVN	M/s S.K.Construction	work Completed with Liab.	2764821	2589920
188	20184004	Providing & laying water storage tanks at various locations in NDMC area.	28/9/2018	597000	16/1/2019	15/3/2019	NDMC	CIVIL WATER SUPPLY DIVN	M/s Sharda Enterprises	work Completed with Liab.	283000	328848
189	20184005	Providing and placing precast RCC public Toilet in NDMC area.	9/6/2018	1535000	30/5/2019		NDMC	CIVIL R.I.P DIVN.	M/s Caya Construction	Work in Progress	28000	
190	20184006	Design, supply and installation of outdoor fitness equipment at 2 location in NDMC area under MLALAD Scheme.	8/10/2018	959000	21/9/2018	11/4/2018	NDMC	CIVIL ROAD DIVN-V	M/s Khaisa Export pvt Ltd.	Work Completed	500000	0
191	20184007	Construction of Community toilets at Rajiv Gandhi Camp, Near Police Compound, Teen Murti Marg, New Delhi (MLALAD Funds).	20/10/2018	1555000	30/5/2019	20/7/2019	NDMC	CIVIL R.I.P DIVN.	M/s MAA Narayan Construction Co.	Work Completed	777000	0
192	20184008	Providing and Fixing of dome/semi spherical shape type FRP (Fiber Reinforced Plastic ) cabin at DIZ area under AE-IV (R-V division)	28/9/2018	979000	25/12/2018	24/2/2019	NDMC	CIVIL ROAD DIVN-V	M/s MAA Narayan Construction Co.	work Completed with Liab.	339000	979000
193	20184009	Supplying and installation of precast concrete toilets in DIZ area near CGE flats, Block No. 93-100, Sector - IV, Gol Market, New Delhi.	6/8/2018	412000	21/6/2019	19/7/2019	NDMC	CIVIL R.I.P DIVN.	M/s Caya Construction	work Completed with Liab.	0	0
194	20184010	Construction of Badminton Court by providing synthetic layer electric light pole under New Delhi Constituency.	6/8/2018	8103000			NDMC	CIVIL ROAD DIVN-III	M/s Clear Secured service Pvt. Ltd.	Dropped	34695	
195	20184011	Supplying and installation, testing commissioning of 12 meter height high mast lighting 1No. in Constituency.	6/8/2018	210000			NDMC	ELECT STORE-II (33 KV) DIVN		PE under Approval	0	

Updated as on 25th, Feb. 2021

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
196	20184012	Improvement to existing court by providing synthetic layer and electric light pole under New Delhi Constituency.	6/8/2018	989000	12/9/2019		NDMC	CIVIL ROAD DIVN-III		Work in Progress	180300	
197	20184013	Providing Including Installation of Multi Home Gym Station in NDMC area.	11/12/2018	5723000			NDMC	CIVIL ROAD DIVN-V		NIT/Tender Processed	156000	
198	20184014	Providing and Fixing 2 Nos. of dome/semi spherical shape type FRP (Fiber Reinforced Plastic) cabin at NDMC area under AE-IV (R-V division).	17/12/2018	979000	21/2/2018		NDMC	CIVIL ROAD DIVN-V		Work in Progress	0	
199	20184015	Laying of New Hydrant pipelines for 18 Nos. Water Metered Hydrant at different locations in NDMC area, New Delhi.	17/12/2018	6366000	14/3/2019	21/10/2019	NDMC	CIVIL WATER SUPPLY DIVN	M/s S.K.Construction	work Completed with Liab.	1359998	3183000
200	20184016	Supplying,Installation,Testing,Commissioning of 12 mtr. height mast lighting 5 Nos. in NDMC Area, New Delhi Constituency.	24/1/2019	1056000			NDMC	ELECT STORE-II (33 KV) DIVN		PE under Approval	0	
201	20184017	Providing and laying 60mm thick Interlocking pavers (made of C & D waste) at IMAMIA Hall Complex Punchkuianya Road under R-V division.	1/11/2019	950000			NDMC	CIVIL ROAD DIVN-V	M/s Maa Narayan Construction Co.	Work Awarded	0	
202	20184018	Providing & Installation of playing equipments under whole New delhi assembly area under MLA LAD Fund scheme during 2018-19.	19/2/2019	1831000	17/7/2019		NDMC	CIVIL ROAD DIVN-IV		Work in Progress	930000	
203	20184019	Providing & fixing 4 Nos. of dome/semi spherical shape type FRP(Fibre Reinforced Plastic) cabin at Pandara road, sarajoni nagar,Laxmi Bai Nagar, New Delhi under R-V division.	19/2/2019	1979000			NDMC	CIVIL ROAD DIVN-V		Dropped	0	
204	20184020	Construction of porta Cabins at block 85 and 112, Lady harding Staff Quarters, Bangla Sahib Road, DIZ Area New Delhi.	2/12/2019	979764			NDMC	CIVIL ROAD DIVN-V		Work Awarded	0	
205	20184021	Supplying and fixing Victorian Garden in NDMC area under MLALAD Fund.	15/2/2019	928000		10/1/2020	NDMC	CIVIL ROAD DIVN-V		work Completed with Liab.	464000	0
206	20184022	Installation and supply of Steel table in NDMC Area under R-V Division under MLALADS.	25/2/2019	1762000			NDMC	CIVIL ROAD DIVN-V		Dropped	0	
207	20184023	Supplying Installation testing, commissioning of 12 meters height high Mast lighting 4 nos in NDMC area, New Delhi Constituency.	20/2/2019	912000			NDMC	ELECT ROAD LIGHTING DIVN.		PE under Approval	0	

Updated as on 25th, Feb. 2021

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
208	20184024	Providing and fixing dome/spherical shape FRP Porta Cabin in DIZ area under MLA Fund Scheme.	25/2/2019	1978000			NDMC	CIVIL ROAD DIVN-V		Dropped	0	
209	20194001	Laying of new hydrant pipe lines for 23 water metered hydrants in NDMC area New Delhi.	30/3/2019	5284000	31/5/2019	27/9/2019	NDMC	CIVIL WATER SUPPLY DIVN	Shri. Ramesh Gautam	work Completed with Liab.	460160	2598000
210	20194002	Providing and laying C & D Waste Interlocking Pavers in the Open area in front of Andh Vidhalya gate at Punchkuian road.	23/7/2019	1049000			NDMC	CIVIL ROAD DIVN-V		Dropped	28000	
211	20194003	Providing and fixing porta cabin for Kendriya Bhandar at block 1-17 DIZ area,Kali bari marg.	27/9/2019	999000			NDMC	CIVIL ROAD DIVN-I		PE under Approval	0	
212	20194004	Providing and fixing indoor Table Tennis in NDMC Area.	9/9/2019	977000			NDMC	CIVIL ROAD DIVN-I		PE under Approval	0	
213	20194005	Improvement to surrounding area of J.Jcamp Pandara Park.	27/9/2019	424000		1/5/2020	NDMC	CIVIL ROAD DIVN-I		Work Completed	163872	0
214	20194006	Providing & fixing, CC interlocking pavers/kharanja and drainage work at T-huts, College lane.	17/9/2019	1281000		14/2/2020	NDMC	CIVIL ROAD DIVN-I		Work Completed	371157	0
215	20194007	Providing and fixing of poly fiber gazebo in the jurisdiction of Sub.Division-IV(R-V Division).	13/9/2019	1452000			NDMC	CIVIL ROAD DIVN-V		NIT/Tender Processed	0	
216	20194008	Providing & fixing, Arch shaped Poly fiber Pergola in the jurisdiction of Sub. Division - IV (R-V Division).	13/9/2019	1497000			NDMC	CIVIL ROAD DIVN-V		NIT/Tender Processed	0	
217	20194009	Construction of Toilet at Palika Dham J.J Camp Bangla Sahib Road New Delhi.	13/9/2019	351000	31/12/2019	30/3/2020	NDMC	CIVIL R.I.P DIVN.		work Completed with Liab.	0	0
218	20194010	Providing and fixing chaupal (Shed of Balmiki Rath) at valmiki Mandir complex mandir marg.	20/9/2019	467000			NDMC	CIVIL BUILDING MAINTENANCE DIVN- I		PE under Approval	0	
219	20194011	Installation of deep well hand pump in Alluvial soil and in Rocky Strata i/e hydrological survey/geophysical investigation.	24/9/2019	1897000		27/1/2020	NDMC	CIVIL WATER SUPPLY DIVN		work Completed with Liab.	1794000	296000
220	20194012	Providing and fixing poly fibre Gazebos-RAJAH(A) under BM-I Division.	24/9/2019	980626			NDMC	CIVIL BUILDING MAINTENANCE DIVN- I		Work Awarded	788000	
221	20194013	Providing and fixing poly fibre Gazebos-RAJAH(B) under BM-I Division.	24/9/2019	980626			NDMC	CIVIL BUILDING MAINTENANCE DIVN- I		Work Awarded	0	

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
222	20194014	Providing and fixing poly fibre Gazebos-RAJAH(C) under BM-I Division.	28/10/2019	980626			NDMC	CIVIL BUILDING MAINTENANCE DIVN- I		Work Awarded	0	
223	20194015	Providing & fixing, Poly fiber Round Pergola(A) in BM-1Division.	24/9/2019	694634			NDMC	CIVIL BUILDING MAINTENANCE DIVN- I		Work Awarded	0	
224	20194016	Providing & fixing, Poly fiber Round Pergola(B) in BM-1Division.	24/9/2019	461322			NDMC	CIVIL BUILDING MAINTENANCE DIVN- I		Work Awarded	0	
225	20194017	Construction of FRP Porta Cabin for Library/Reading room at RK.Ashram Marg & Mandir Marg in Diz Area.	18/10/2019	1574000			NDMC	CIVIL ROAD DIVN-V		NIT/Tender Processed	0	
226	20194018	Providing and Fixing Interlocking Pavers/Kharanja and drainage work at Bhagalpur House, Bhagwan Das Lane.	18/10/2019	1121000	1/8/2020	28/2/2020	NDMC	CIVIL ROAD DIVN-I		work Completed with Liab.	539000	157284
227	20194019	Construction of Badminton Court at Gole Market DIZ Area.	18/10/2019	1881000			NDMC	CIVIL ROAD DIVN-V		Work Awarded	0	
228	20194020	Construction of FRP Porta Cabin for Library/Reading room at Sector -2 DIZ/NDMC Area.	18/10/2019	1580000			NDMC	CIVIL ROAD DIVN-V		Work Awarded	0	
229	20194021	Construction of Badminton Court at Kali Bari Marg DIZ Area.	18/10/2019	1883000			NDMC	CIVIL ROAD DIVN-V		Work Awarded	0	
230	20194022	Laying of new hydrants pipelines for 49 Water metered Hydrants at in NDMC Area, New Delhi	18/10/2019	9560000			NDMC	CIVIL WATER SUPPLY DIVN		PE under Approval	0	
231	20194023	Restoration of Damaged flooring at T-Huts, Darbhanga Lane.	18/10/2019	433000	1/9/2020	22/2/2020	NDMC	CIVIL ROAD DIVN-II		work Completed with Liab.	201000	201000
232	20194024	Providing & fixing, Poly fiber Toledo Gazebo(A) under BM-I Division.	24/9/2019	489617			NDMC	CIVIL BUILDING MAINTENANCE DIVN- I		Work Awarded	203000	
233	20194025	Providing & fixing, Poly fiber Toledo Gazebo(B) under BM-I Division.	24/9/2019	979237			NDMC	CIVIL BUILDING MAINTENANCE DIVN- I		Work Awarded	0	
234	20194026	Providing and fixing of cement concrete table tennis Table with terrazzo finish at Community Centre in NDMC Area.	24/9/2019	798000			NDMC	CIVIL ROAD DIVN-V		PE under Approval	1000	

Updated as on 25th, Feb. 2021

S.No	Work ID	Name of Work	Sanction		Date of Start of Work	date of Completion of Work	Agency	Division	Contractor	Current Status	Total Exp. (Rs.)	Unpaid Liability (Rs.)
			Date	Amount (Rs.)								
235	20194027	Providing & fixing, indoor Table Tennis at Community centre in NDMC area.	24/9/2019	950000			NDMC	CIVIL ROAD DIVN-V		PE under Approval	0	
236	20194028	Providing and fixing CC Interlocking pavers/kharanja and drainage work & construction of boundary wall at old compound(Mahatma Jyoti Rao Phule Marg) & old compound (Bhagwan Dass Road)	18/8/2019	800000	12/11/2019	3/2/2020	NDMC	CIVIL ROAD DIVN-I		work Completed with Liab.	396000	188409
237	20204001	Purchase of 45 Watt LED street light.	27/8/2020	6767000			NDMC	ELECT ROAD LIGHTING DIVN.		PE under Approval	0	
238	20204002	SUPPLYING INSTALLATION, TESTING, COMMISSIONING OF 12 MTR.HEIGHT HIGH MAST LIGHTING 9 NOS.IN NEW DELHI CONSTITUENCY	20/4/2020	1968000			NDMC	ELECT ROAD LIGHTING DIVN.		PE under Approval	0	
239	20204003	SUPPLYING INSTALLATION, TESTING, COMMISSIONING OF 12 MTR.HEIGHT HIGH MAST LIGHTING 15 NOS.HIGH MAST LIGHTING FOR NEW DELHI CONSTITUENCY	27/1/2021	3418000			NDMC	ELECT ROAD LIGHTING DIVN.		PE under Approval	0	