



MTL/ FO/ 35

NEW DELHI MUNICIPAL COUNCIL

MATERIAL TESTING LABORATORY QUALITY CONTROL CELL VIDYUT BHAWAN, NEW DELHI

PROFORMA FOR WATER ABSORPTION TEST FOR STONE / STONE AGGREGATE / C.C.PREFEB ITEMS

| 1. | Name of Work | :- | | | |
|---|---|--|-------------------|--|--|
| 2. | Details from where sample i | s collected :- | | | |
| 3. | Name of Agency | :- | | | |
| 4. | Name of Division | :- | | | |
| 5. | Name of Executive Enginee | r :- | | | |
| 6. | Name of Assistant Engineer | :- | | | |
| 7. | Name of Junior Engineer | :- | | | |
| 8. | No. of Specimens | :- | | | |
| 9. | Mark on Specimen, if any | :- | | | |
| 10. | Size of Specimens | :- | | | |
| 11. | Colour of Specimens | :- | | | |
| 12. Remarks | | :- | Sample represents | | |
| Sig. of J.E. () Sig. of Contractor Sig. of A.E. () Sig. of E.E. () RESULT OF TEST | | | | | |
| S.No. | Wt.(in gm.) of The Saturated specimen (w ₁) | Wt.(in gm.) of the oven dried Specimen (w ₂) | | Loss in Wt.(in gm.) (w ₁ -w ₂) | Water absorption % by wt. $\frac{(W_1 - W_2)}{W_2} \times 100$ |
| 1. | | | | | |
| 2. | | | | | |
| 3. | | | | | |
| 4. | | | | | |
| 5. | | | | | |
| 6. | | | | | |

Average Water absorption......% (After 24 Hrs.)