



MTL/ FO/ 27 A  
NEW DELHI MUNICIPAL COUNCIL  
MATERIAL TESTING LABORATORY  
QUALITY CONTROL CELL  
VIDYUT BHAWAN, NEW DELHI



**PROFORMA FOR BULK DENSITY TEST OF VITRIFIED TILES**

1. Name of Work :-
2. Name of Division :-
3. Name of Agency :-
4. Name of Executive Engineer :-
5. Name of Assistant Engineer :-
6. Name of Junior Engineer :-
7. Size of Tiles :-
8. No. of Specimens :-
9. Mark/ Make of Tiles :-
10. Colour of Tiles :-
11. Remarks :-

J.E. (Work)

Contractor

A.E. ( )

E.E. ( )

**Test Results**

Sr. No.	Mass of dry tile specimen $M_1$ gm	Mass of saturated tile specimen $M_2$ gm	Mass of suspended tiles specimen under water $M_3$ gm	Volume of tile specimen ( $M_2 - M_3$ ) 'V' $cm^3$	Bulk density $\frac{M_1}{V}$ gm/ $cm^3$
1.					
2.					
3.					
4.					
5.					

A.E. (Lab.)

E.E. (Q.C. & T.A.)-I