


De-silting & Removal of Silt Report of Sub-Division-IV(R-I)


01.04.16 to 15.06.16

S. No.	Name of Road	De-Silting Schedule		De-Silting Status				Silt Removed (in Cubic Mtrs.) apprx.	Remarks
		From	To	M.H.	Bell-Mouth	G.T.	Open Drain (in Mtrs.)		
1	Firozshah Road	01.04.2016	05.04.2016	45	38	-	-	2.25	De-silting Work is in progress & silt is being removed simultaneously
2	Sikandra Road	06.04.2016	08.04.2016	35	22	1	-	1.75	do
3	Tansen Marg	09.04.2016	10.04.2016	16	18	49	-	2.00	do
4	Dr. Zakir Hussain Marg	11.04.2016	15.04.2016	84	68	49	-	4.50	do
5	Barakhamba Road	16.04.2016	20.04.2016	80	19	72	-	5.50	do
6	K.G.Marg	21.04.2016	26.04.2016	111	85	125	-	6.75	do
7	Sansad Marg(C.P to Patel Chowk)	27.04.2016	30.04.2016	68	68	84	-	5.75	do
8	Barakhamba Road	01.05.2016	03.05.2016	15	12	20	-	1.00	do
9	Purana Quila Road	04.05.2016	06.05.2016	20	10	22	-	1.25	do
10	C-Hexagon	07.05.2016	09.05.2016	48	52	13	-	3.50	do
11	M.J.R. Phule Marg	10.05.2016	12.05.2016	50	16	16	-	2.50	do
12	Jaswant Singh Road	13.05.2016	14.05.2016	16	22	22	-	1.50	do
13	Safdar Hashmi Marg	15.05.2016	15.05.2016	11	10	5	-	0.75	do
14	Safdar Hashmi Marg	15.05.2016	16.05.2016	10	7	6	-	0.75	do
15	Todar Mal Road	17.05.2016	18.05.2016	26	-	21	-	1.00	do
16	Bhagwan Dass Road	19.05.2016	21.05.2016	87	82	65	-	5.50	do
17	Jantar Mantar Road	22.05.2016	24.05.2016	29	33	7	-	2.25	do
18	Tolstoy Marg	25.05.2016	28.05.2016	61	44	35	30	4.25	do

19	Sansad Marg(C.P to Patel Chowk)	29.05.2016	31.05.2016	68	68	84	-	5.50	do
20	Subramanuim Bharti Marg (Dr. Zakir Husain Marg to Mathura Road)	01.06.2016	03.06.2016	11	20	24	-	1.5	do
21	Atul Grove Road	04.06.2016	06.06.2016	48	44	1	-	4	do
22	Hailey Road	07.06.2016	08.06.2016	50	40	16	-	4.5	do
23	Madhav Rao Schindia Marg	09.06.2016	12.06.2016	36	42	-	-	2.5	do
24	K.G.Marg	13.06.2016	15.06.2016	60	50	65	-	6	do
			Total	1085	870	802	30	76.75	


E.E(R-I)


A.E-IV(R-I)


J.E(R-I)

DUTY ROASTER (R-I DIVISION)

Sh. R.K Garg, EE(R-I), Mobile No. 9810058238

Sh. Shamsher Singh, AE-IV (R-I), Mobile No. 9871504068

Sangli Mess Control Room, Phone No. 011-23383795

Control Room In-charge - Sh. Nitin Tyagi, Mobile No. 9990356847 (from 9.00 A.M. to 5.00 P.M)

Date	7.00 A.M. to 3.00 P.M.	3.00 P.M. to 11.00 P.M.	11.00 P.M. to 7.00 A.M.
16.6.2016 to 30.6.2016	Sh. Nitin Tyagi	Sh. Shiv Charan	Sh. Ajay Pal Singh (SWD Beldar)
1.7.2016 to 15.7.2016	Sh. Rajesh Singh	Sh. Dilip Kumar	Sh. Badri (Mate)
16.7.2016 to 31.7.2016	Sh. Manoj Dabral	Sh. Ashish Kumar Singh	Sh. Daan Singh (Mate)
1.8.2016 to 15.8.2016	Sh. Sanjay Kumar	Sh. Rajesh Singh	Sh. Bhuvneshwer (Mate)
16.8.2016 to 31.8.2016	Sh. Manoj Dabral	Sh. Ashish Kumar Singh	Sh. Prem Babu (Mate)
1.9.2016 to 15.9.2016	Sh. Dilip Kumar	Sh. Sanjay Kumar	Sh. Badri (Mate)
16.9.2016 to 30.9.2016	Sh. Shiv Charan	Sh. Nitin Tyagi	Sh. Daan Singh (Mate)

Reliever: - 7.00 A.M. to 3.00 P.M.: - Sh. Nitin Tyagi (J.E) on every Saturday

Reliever: - 3.00 P.M. to 11.00 P.M.: - Sh. Ashish Kumar Singh (J.E) on every Wednesday

Reliever: - 11.00 P.M. to 7.00 A.M.: - Sh. Ajay Pal Singh (SWD Beldar) on every Monday

These orders are effective from 16.06.2016 till further orders. The J.E. concerned will leave his duty place only after arrival of his successor. In case of any difficulty the J.E. concerned will contact the concerned A.E.-in-Charge. Any laxity in duty shall be viewed seriously. The contacts Nos. of concerned officials are given below:-

Sh. Manoj Dabral	9555463687	Sh. Shiv Charan	9910368531	Sh. Ajay Pal Singh (SWD Beldar)	9999208510
Sh. Nitin Tyagi	9990356847	Sh. Sanjay Kumar	8447781403	Sh. Badri (Mate)	9013848317
Sh. Rajesh Singh	9811138150	Sh. Dilip Kumar	9953530832	Sh. Bhuvneshwer (Mate)	9711681249
Sh. Ashish Kr. Singh	9650317497			Sh. Daan Singh (Mate)	011-23722146

Copy to

1. S.E(R-I) in favour of kind information please.
2. A.E-IV(R-I) for necessary action please.
3. A.E-I, II, III & V (R-I) to ensure regularity & punctuality of the control room.


E.E(R-I)

**DETAILS OF ANTI -FLOOD CONTROL ROOM
SANGLI MESS S/C (R-I) DIVISION**

Anti flood control room Sangli Mess Drainage will be set up in monsoon period and will be work round the clock.

1. LABOUR:- (i) Mate	2 Nos.	(Regular)
(ii) Drivers	1 Nos.	(Regular)
(iii) Drivers	4 Nos.	(Daily Wages)
(iv) Pump Operators	6 Nos.	(Daily Wages)
(v) SWD Beldars	33 Nos.	(Regular)
(vi) Beldars	4 Nos.	(Regular)
(vii) Beldar	27 No.	(RMR)

Labour/SWD Beldars will be available on each road round the clock.

2. T&P:- (i) Tempo 1 Nos.
(ii) De-watering Pumps (Petrol)-1No.-1 HP (Portable)

3. One no. dewatering portable diesel pump having capacity 1 HP is available on tempo as standby for any inventulity.

4. 2 nos. submersible pumps having capacity 5 HP & 10 HP are available as standby.

5. EMERGENCY DUTY:- Labour will be available in three shifts round the clock.

(i) 7.00 am to 3.00 pm	1 No. J.E & 22 Nos. Beldars
(ii) 3.00 pm to 11.00pm	1No. J.E & 15 Nos. Beldars
(iii) 11.00pm to 7.00am	1No. Mate & 09 Nos. Beldars

6. De-watering pumps have been installed at vulnerable points.

- | | | |
|--|--------|--------------------------|
| i. In front AB-11 Purana Quila Road - | 2 Nos. | (12 HP) |
| | 1 Nos. | (6 HP) |
| ii. Back side AB-11 Purana Quila Road | 2 Nos. | (6 HP) |
| iii. In front AB-17 & AB-19 Service
Lane alongwith Mathura Road | 1 No. | (12 HP) |
| iv. At Purana Quila Road NSI Club side | 1 No. | (5 HP Submersible pump) |
| | 1No. | (10 HP Submersible pump) |
| v. In front of Golf Club Gate Zakir
Hussain Marg | 1No. | (12HP) |
| | 1 No. | (6 HP) |


E.E(R-1)


A.E-IV(R-1)


J.E(R-1)

LOCATION OF VULNERABLE POINTS ALONGWITH DEWATERING PUMPS IN THE AREA OF R-I DIVISION

(A)

S.No.	Location	Pumps
1	Mathura Road and Purana Quila Road T- point.	<p>1. (a) Two nos. de-watering pumps having capacity of 12 HP each and one no. of 6 HP to be installed in front of AB-10 & 11 Bungalows on Drainage line before the monsoon season.</p> <p>(b) One no. de-watering pumps having capacity 12 HP to be installed in front of AB-17 & AB-19 Bungalows at Service Lane alongwith Mathura Road before the monsoon season.</p> <p>(c) Two nos. submersible pumps having capacity 5 HP and 10 HP each including Generator Set and other required accessories etc. to be installed in sump at T-Junction of Purana Quila and Mathura Road before the monsoon season.</p>
2	At AB-11 & 9 Purana Quila Road back lane	Two nos. de-watering pumps having capacity 6 HP each to be installed before the monsoon season.
3	At Golf Club Zakir Hussain Marg	One no. de-watering pump having capacity 12 HP to be installed at Gate No. 1 of Golf Club before the monsoon season.
4	On Control Room	<ul style="list-style-type: none"> • One no. de-watering pump having capacity 6 HP to be kept as standby to meet out the any emergency in the area of R-I Division. • Two nos. submersible pumps having capacity 5 HP and 10 HP to be kept as standby for the existing sump at Purana Quila Road T-Junction. • One no. Diesel De-watering pump having capacity 1 HP to be kept as standby to meet out the any emergency in the area of R-I Division. • Petrol De-watering pump having capacity 1 HP to be kept as standby to meet out the any emergency in the area of R-I Division.

- All the Manholes, G.T's and Bell-mouths in the jurisdiction of R-I Division area is already being de-silted departmentally regularly.
- Duty Roster of Pump Operators, Mates and concerned officers alongwith their mobile numbers to be prepared before the monsoon season.

(B) No any tentative expenditure on water logging litigation to be made in R-I Division.

Submitted please.


EE(R-I)


A.E-IV(R-I)


J.E(R-I)